

RADIO SITE DESIGN DOCUMENTATION

Region : North MD0767

ERICSSON #		
CAPTION LIST	Document List	
Document No. 001 53-IPA 165 6922 Uen Date Rev.		
2017-07-06 A		
SITE	Site Documents	
INSTALLATION DOCUMENT	Plant Specification	
telenor	Cabling Diagram	
Telenor Myanmar MD0767 Mandalay	External Alarm	
GSM+U900+U2100+L2100+LTE1800	Check Lists	
ATTENTION This documentation must be updated on site. All the documents must be corrected, where changes have occurred, and signed by the Installation Supervisor.	Test Documents	
This documentation must then be returned to Installation Engineering for hand-over to Customer.	Acceptance Certificate	



DOCUMENT LIST



Prepared (also subject responsible if other)
EMZ Arkar Zin
Doc respons/Approved
EMZ Manoj Kumar A Document No. 001 51-IPA 165 6922 Uen Checked Rev. SDD_MD0767_A 2017-07-06 Α

Project: **Telenor Myanmar**

Site: **MD0767**

	Document name	Document number	Rev.
	SITE INSTALLATION DOCUMENT	001 53-IPA 165 6922 Uen	Α
1	DOCUMENT LIST Document List	001 51-IPA 165 6922 Uen	Α
2 2.1 2.2 2.3 2.4 2.5	SITE DOCUMENTS Configuration Data RBS Situating Plan Antenna Placement Information Grounding Information Cable way Drawing	1/127 04-IPA 165 6922 Uen 153 38-IPA 165 6922 Uen 153 12-IPA 165 6922 Uen 193 34-IPA 165 6922 Uen 193 24-IPA 165 6922 Uen	A A A A
3 3.1	PLANT SPECIFICATION Plant Specification (RBS)	1/127 11-IPA 165 6922 Uen	Α
4 4.1 4.2 4.3	CABLING DIAGRAM Cabling Diagram (power and earth) Cabling Diagram (signal and antenna) Allocation Drawing (Cabinet)	1/193 18-IPA 1/356 07 Uen 2/193 18-IPA 1/356 08 Uen 193 26-IPA 1/356 09 Uen	A A A
5	EXTERNAL ALARM Allocation Table	193 19-IPA 165 6922 Uen	Α
6 6.1 6.2	CHECK LISTS Installation Check List OHS Check List	153 11-IPA 165 6922 Uen 176 27-IPA 165 6922 Uen	A A
7 7.1 7.2	TEST DOCUMENTS RBS Test Report - G900 RBS Test Report - W2100	## 2/153 83-IPA 165 6922 Uen	A A
8	ACCEPTANCE CERTIFICATE Product List Site Photos Acceptance Certificate	1/193 32-IPA 165 6922 Uen PHT-09:0001-IPA 165 6922 Uen 179 61-IPA 165 6922 Uen	A A A



CONFIGURATION DATA RBS

	Prepared (also subject responsible if other)		Document No.		
14-0	EMZ Arkar Zin		1/127 04-IPA 16	5 6922 Ue	en
		Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A

Project: **Telenor Myanmar**

MD0767 Site:

GENERAL SITE DATA 1

Geographical coordinates N 21° 56' 55.64" - E 96° 6' 34.09"

Region

1.3 Address Ta -2, No (13), Corner of Nguwar street and

63 street, Chan Mya Thar Si Tsp, MDY

Mandalay.

Type of Site Roof Top 1.5 Equipment location Outdoor cabinet 1.6 Floor material Concrete

TECHNICAL DATA RBS GSM SYSTEM

2.1	System	GSM
2.2	RBS type	RBS 6601
2.3	No. of sector	3
2.4	No. of carrier	2/2/2
2.5	No. of Pomoto Padio Unit (PDLI)	2

No. of Remote Radio Unit (RRU) 2.6 RRU type

RRUS 12 B8 2.7 Mechanical Dimensions RRUS (mm) WxDxH 470x190x518 2.8 Weight for one RRU (kg) 22.4

2.9 Mechanical Dimensions MU(mm) WxDxH 483x355x66 2.10 Weight for one Main Unit (fully equiped) 10 kg -48V DC 2.11 Power supply

2.12 Power consumption (maximum) 437 W (MU) 300 W (RRUs)

15A + 3x 25A 2.13 Mains circuit breaker

2.14 Heat dissipation (maximum) 340 W (MU) 300 W (RRUs)

TECHNICAL DATA RBS WCDMA SYSTEM 3

WCDMA 3.1 System 3.2 **RBS** type **RBS 6601** 3.3 No. of sector 3 3.4 No. of carrier 2/2/2

3.5 No. of Remote Radio Unit (RRU)

RRU type 3.6 **RRUS 12 B1**

3.7 Mechanical Dimensions RRUS (mm) WxDxH 470x190x518 Weight for one RRU (kg)
Mechanical Dimensions MU(mm) WxDxH 3.8 22.4 483x355x66

3.9 10 kg -48V DC 3.10 Weight for one Main Unit (fully equiped) 3.11 Power supply

3.12 Power consumption (maximum) 437 W (MU) 300 W (RRUs) Mains circuit breaker 15A + 3x 25A 3.13 340 W (MU) 300 W (RRUs)

3.14 Heat dissipation (maximum)

5 **TECHNICAL DATA CABINET**

Mechanical Dimensions (mm) WxDxH 750x 750 x 2000 5.1

Free space for equipment





	Prepared (also subject responsible if other)		Document No.		
14-0	EMZ Arkar Zin		1/127 04-IPA 16	5 6922 Ue	en
		Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A

Project: **Telenor Myanmar**

Site: MD0767

6 TECHNICAL DATA RBS ANTENNA SYSTEM

C= 6 C= 300° Antenna height (m.a.g.l.) A= 6 A= 70° B= 170° Antenna directions $A = 1^0/2^0$ 6.3 Mech/Elec Downtilt, deg $B=1^{0}/2^{0}$ $C = 1^0/2^0$

6.4 Quantity of RRU 6 pcs

6.5 Antenna type

RVV65D-C3-3XR 694–960/2x1695–2690 MHz-65° 6.6 Antenna model

6.7 Antenna dimensions (mm) 2645 x 301 x 180

6.8 Weight of one antenna (kg) 27.5

6.9 Wind load (N) Frontal: 958 (at 150 km/h)

299 (at 150 km/h) 1125 (at 150 km/h) Lateral: Rear:

6.10 No. of Fiber Optic

TECHNICAL DATA RBS ANTENNA SUPPORT STRUCTURE

Tower/mast/pole type Rooftop pole 9m



SITUATING PLAN



Prepared (also subject responsible if other)

EMZ Arkar Zin

Doc respons/Approved

EMZ Manoj Kumar A

Document No.

153 38-IPA 165 6922 Uen

Checked

Date

Rev. File

2017-07-06

A SDD_MD0767_A

Project: Telenor Myanmar


Site: MD0767

Geographical coordinates

Address

N 21º 56' 55.64" - E 96º 6' 34.09"

Ta -2, No (13), Corner of Nguwar street and





ANTENNA PLACEMENT INFORMATION



28	Prepared (also subject responsible if other)	Document No.			
4-07-	EMZ Arkar Zin		153 12-IPA 165 6922 Uen		
201	Doc respons/Approved	Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD MD0767 A

Project: Telenor Myanmar


Site: MD0767

Geographical coordinates

Address

N 21º 56' 55.64" - E 96º 6' 34.09"

Ta -2, No (13), Corner of Nguwar street and





GROUNDING INFORMATION



28	Prepared (also subject responsible if other)	Document No.			
4-07-	EMZ Arkar Zin		193 34-IPA 165 69	22 Uen	
	Doc respons/Approved	Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A

Project: Telenor Myanmar


Site: MD0767

Geographical coordinates

Address

N 21° 56' 55.64" - E 96° 6' 34.09"

Ta -2, No (13), Corner of Nguwar street and





CABLE WAY DRAWING

1	telenor

			OADLE WAT DE	AIIII	
Prepared (also subject responsible if other)		Document No.			
4-07-	EMZ Arkar Zin		193 24-IPA 165 6922 Uen		
		Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A

Project: Telenor Myanmar

Site: MD0767

Geographical coordinates


Address

N 21° 56′ 55.64″ - E 96° 6′ 34.09″

Ta -2, No (13), Corner of Nguwar street and

Site Name:	Daw Nyo	12
Site ID:	MD0767	
	65	100











ERICSSON 🖊		PLANT SPEC	SIFICATIO	N (RBS)
Representation Prepared (also subject responsible if other) EMZ Arkar Zin		Document No. 1/127 11-IPA	165 6922	Uen
Doc respons/Approved EMZ Manoj Kumar A	Checked	Date 2017-07-06	Rev. A	File SDD_MD0767_A

Project: Site: Telenor Myanmar MD0767

	Product number	Description	Quantity
1 1.1	RBS 6601 for 2G ERI_BTS_SOLUTION	ERI_BTS_SOLUTION	1
1 2.1 2.2 2.3 2.4	RBS 6601 for 3G #REF! ERI_NB5216_Solution KDU137925/31 RPM777193/00200 RPM77701/00300	ERI_NB5216_Solution PROCESSOR UNIT/Baseband 5216; Digital Un CABLE WITH CONNECTOR/DC POWER CABLE CABLE WITH CONNECTOR/SIGNAL CABLE	1 1 1
3	ANTENNA SYSTEM		
3.1	RVV65D-C3-3XR	RVV65D-C3-3XR Tri band antenna	3







88	Prepared (also subject responsible if other)		Document No.	•	,
4-07-	EMZ Arkar Zin		1/127 11-IPA 16	5 6922 Uer	า
		Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A

Proje Site:		elenor Myanmar D0767		
4 4.1	RET MAT ATCB-B0		RET cable	3
5	CABINET	г		
5.3	ESOA300	0FBG10	OUTD-6602-RF SERIES RBS 6601 2.0M	1
6	INSTALL	ATION MATERIALS	S	
6.1	TFL4923	24/500M	POWER CABLE/2X6 MM2;UL;LSOH;ALU+CU-SCREE	5 M
6.2	TSR9513	362/3	1/2# JUMPER 4.3-10 MALE / 4.3-10 MALE, 3me	6
6.3	NTM2013	3727/1	SET OF MATERIALS/TUBE KIT 8,5M	2
6.4	LTRFSE/	AL300	Silicon box	1
6.5	EAB-LTA	CCTIECV4830	Plastic tie Strap, 100 pcs/package,	1
6.6	EAB-LTP	WACCLUGM825	ACC -25MM2 GROUNDING CABLE 16X CABL	1
6.7	EAB-LTA	CBOLTM6ZERC	10X NUTS,SCREWS, WASHERS- MOUNTING	1
6.8	TFL4923	,	POWER CABLE/2X6 MM2;UL;LSOH;ALU+CU-SCREE	360
6.9		4x16mm2	AC power cable	7
		R4856BAS	HE 96 PERCENT 2900W RECTIFIER	3
6.11	MPG12V	170F	NARADA MPG12V170F 12V BATTERY 170AH	8
7	OTICAL	-		
7.1	RPM2531	1610/70M	CABLE WITH CONNECTOR/2F LC(FullAXS)-LC S	9



CABLING DIAG. (POWER AND EARTH)



Prepared (also subject responsible if other)

EMZ Arkar Zin

Doc respons/Approved

EMZ Manoj Kumar A

Document No.

1/193 18-IPA 165 6922 Uen

Checked

Date

2017-07-06


A

SDD MD0767 A

Project: Telenor Myanmar Site: MD0767

> Geographical coordinates Address

N 21° 56' 55.64" - E 96° 6' 34.09" Ta -2 , No (13) , Corner of Nguwar street and $^{\prime\prime\prime}$







E	RICSSON #	CABLING DI	AG. (SIGNAL AN	ID ANTEN	INA) telenor
8 Pi	repared (also subject responsible if other)		Document No.		
4-07-	EMZ Arkar Zin		2/193 18-IPA 165	6922 Uen	
m	oc respons/Approved EMZ Manoj Kumar A		Date 2017-07-06		File SDD MD0767 A


Project: **Telenor Myanmar**

Site: **MD0767**

> Geographical coordinates Address

N 21° 56' 55.64" - E 96° 6' 34.09"

Ta -2, No (13), Corner of Nguwar street and





ALLOCATION DRAWING (CABINET)



		71220071110	11 210 1111110 (37		
28	Prepared (also subject responsible if other)	·	Document No.		
4-07-	EMZ Arkar Zin		193 26-IPA 165 69	922 Uen	
201	Doc respons/Approved	Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A


Project: Telenor Myanmar

Site: MD0767

Geographical coordinates Address N 21º 56' 55.64" - E 96º 6' 34.09"

Ta -2 , No (13) , Corner of Nguwar street and

##





ALLOCATION DRAWING

-	telenor

Prepared (also subject responsible if other)

EMZ Arkar Zin

Doc respons/Approved

EMZ Manoj Kumar A

Doc Ma

Project: Telenor Myanmar

Site: MD0767

ALLOCATION TABLE: ALARMS

1 RBS 6601 for 2G (G900)

SI.	Alarm	Туре	Physical port
1	AC MAIN POWER FAILURE	Breaking	
2	Rectifier Module Failure	Breaking	
3	LOW BATTERY	Breaking	
4	Door Open-2	Breaking	
5	HIGH TEMP (TAH)	Breaking	
6	DOOR ALARM	Breaking	
7	DC SPD FAULT	Breaking	
8			

Closing: the alarm cable is open when no alarms are present Breaking: the alarm cable is closed when no alarms are present

^{**} Need to mark from site after alarm configuration



INSTALLATION CHECK LIST- RBS



Prepared (also subject responsible if other)

EMZ Arkar Zin

Doc respons/Approved

EMZ Manoj Kumar A

Document No.

153 11-IPA 165 6922 Uen

Checked

Date

Rev.

File

2017-07-06

A

SDD_MD0767_A

Project: Telenor Myanmar

Site: MD0767

INSTALLATION CHECK LIST

OK = Correctly installed, NOK = Not Correctly installed, N/A = Not applicable

INSTALLATION CHECK LIST

OK = Correctly installed, NOK = Not Correctly installed, N/A = Not applicable

A. CABINET	OK	NOK	N/A	COMMENTS
Cabinet clean and undamaged	OK			
Cabinet installed according to SID	OK			
3. Cable lead-in (cable gland)	OK			
PDUs connected to correct fuse	OK			
5. DC cable for RRUs and MU properly connected	OK			
6. Grounded, washers in place and bolts tightened	OK			torque of 15 Nm
7. Grounding cable insulation undamaged	OK			
B. MAIN UNIT (MU)	OK	NOK	N/A	COMMENTS
1 Equipment clean and undamaged	OK			

В.	MAIN UNIT (MU)	OK	NOK	N/A	COMMENTS
1.	Equipment clean and undamaged	OK			
	Installed according to allocation drawing	OK			
3.	Minimum 50mm between MU & cabinet door	OK			
4.	Minimum 50 mm at the rear of MU	OK			
5.	Power cable connected to correct fuse	OK			
6.	All cables in the front properly connected	OK			
7.	All screws tightened to correct torque	OK			
	No cables damaged	OK			
9.	Equipment labeled according to SID	OK			
	Grounded, washers in place and bolts tightened	OK			
	Grounding cable insulation undamaged	OK			
12	All cables have enough extra length to enable the	OK			
	removal of the main unit without damaging or				

C.	REMOTE RADIO UNIT (RRU)	OK	NOK	N/A	COMMENTS
1.	RRUS clean and undamaged	OK			
2.	RRU installed as specified in SID	OK			
	RRU properly aligned horizontally & vertically	OK			
	RRU mounting bracket tightened properly	OK			torque of 41 Nm
	RRU Grounding installed and connected to MET	OK			
6.	Connector jumper tightened and sealed	OK			torque of 25 Nm
7.	Installation cover for optical cable tightened	OK			torque of 1.7 Nm
8.	RET cables routed correctly and tightened	OK			
9.	Power socket securely & correctly attached	OK			
10	Protective covers installed on unused ports	OK			
11	Optical cable undamaged	OK			
	Equipment labeled according to SID	OK			
13	Protective covers, dust caps, and terminations	OK			
	plugs are installed on unused ports?				
14	RET cable is correctly connected to ALD ctrl	OK			
	connector and tightened				



INSTALLATION CHECK LIST- RBS



Date

Date

Prepared (also subject responsible if other)

EMZ Arkar Zin

Doc respons/Approved

EMZ Manoj Kumar A

Doc respons/Approved

EMZ Manoj Kumar A

Doc respons/Approved

Checked

Date

2017-07-06

A

SDD_MD0767_A

Project: Telenor Myanmar

Site: MD0767

Name

Name

Accepted by (Telenor)

YES	D. ANTENNA SYSTEM - RADIO	OK	NOK	N/A	COMMENTS
B. No cables or connectors damaged B. RF cables properly labeled Connectors properly connected to correct antenna port Correct cable connected to correct antenna port Correct cable cornectly connected & tightened Condition of the optical cables properly connected and strapped Condition of the optical cables correct Condition of the optical cables Condition of	. Antenna system installed as specified in SID	OK			
4. RF cables properly labeled 5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped OK 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 6. CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	Height, Azimuth and Tilt checked	OK			
5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 6. WNOK N/A COMMENTS 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	No cables or connectors damaged	OK			
5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 6. WNOK N/A COMMENTS 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	4. RF cables properly labeled	OK			
7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) E. CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES		OK			
8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 13. SID marked for as-built 14. SID marked for as-built 15. Labeling of the external cables 16. Painting of cabinet scratching 17. Site area cleaned 18. Site area cleaned 19. We see the completed of the complete of th	Minimum bending of the RF cables correct	OK			radius of 50mm
9. Optical cables properly connected and strapped OK 10. Minimum bending of the optical cables correct OK radius of 40mm 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) OK E. CONCLUDING ROUTINES OK NOK N/A COMMENTS 1. SID marked for as-built OK 2. Labeling of the external cables OK 3. Painting of cabinet scratching OK 4. Site area cleaned OK 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	7. Correct cable connected to correct antenna port	OK			
10. Minimum bending of the optical cables correct OK radius of 40mm 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) OK E. CONCLUDING ROUTINES OK NOK N/A COMMENTS 1. SID marked for as-built OK 2. Labeling of the external cables OK 3. Painting of cabinet scratching OK 4. Site area cleaned OK 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	RET cable correctly connected & tightened	OK			
11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) E. CONCLUDING ROUTINES OK NOK N/A COMMENTS 1. SID marked for as-built OK 2. Labeling of the external cables OK 3. Painting of cabinet scratching OK 4. Site area cleaned OK 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	9. Optical cables properly connected and strapped	OK			
12. Tower legs earthed (minimum 2 legs) E. CONCLUDING ROUTINES OK NOK N/A COMMENTS 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	10 Minimum bending of the optical cables correct	OK			radius of 40mm
E. CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES		OK			
1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	12 Tower legs earthed (minimum 2 legs)	OK			
1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES	E CONOLUDINO POLITINES	101/	hior	TALLA	OOMMENTO.
2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES		_	NOK	N/A	COMMENTS
Painting of cabinet scratching OK OK OK					
4. Site area cleaned 5. All installation activities have been completed [NO] [YES] (if no, specify below) YES					
All installation activities have been completed [NO] [YES] (if no, specify below) YES	3. Painting of cabinet scratching				
All installation activities have been completed [NO] [YES] (if no, specify below) YES					1
Problems/Comments (Refer to applicable activity numbers)	4. Site area cleaned 5.	OK	S 1 (if n)	a snoo	ify bolow)
	4. Site area cleaned 5. All installation activities have been completed [NO	OK	S] (if n	o, spec	ify below)
	4. Site area cleaned 5. All installation activities have been completed [NO YES	OK] [YE	S] (if no	o, spec	ify below)
	4. Site area cleaned 5. All installation activities have been completed [NO YES	OK] [YE	SS] (if no	o, spec	ify below)

Signature

Signature



CHECK LIST (OHS)



Prepared (also subject responsible if other)
EMZ Arkar Zin
Doc respons/Approved
EMZ Manoj Kumar A Document No. 176 27-IPA 165 6922 Uen Checked SDD_MD0767_A 2017-07-06

Project: **Telenor Myanmar**

MD0767 Site:

MANPOWER	NOS.
 Site Supervisor 	1
2 Team Leader	2
3 Technician	3
4 Laborers	2
5 Others	1

EQUIPMENT USED	NOS.
1 DUG+TCU	1
2 BASEBAND	1
3 RRU 2G	3
4 RRU 3G	3
5 RF ANTENNA	3
6 ALARM PANEL	1

EQUIPMENT USED	NOS.	
7		
8		
9		
10		
11		
12		

|--|

OTHER MATTERS / ISSUES:

Health & Safety Observation/Check list	OK	NOK N/A	Comments
1 Safety Shoe	OK		
2 Safety Gloves	OK		
3 Safety Helmets	OK		
4 Safety Belts	OK		
5 Arrangement for Emergency Evacuation	OK		
6 Arrangement for Emergency Communication	OK		
7 Arrangement for First Aid	OK		
8 Arrangement for Toilets / Washing	OK		
9 Site Safety Protection	OK		
10 Security Guard at site	OK		

DHS confirmed by (ASP):	Checked and Verified by: Ericson Myanmar Co. Ltd.
Signature: Print Name:	Signature: Print Name:
Print Name: Date:	Date:



TEST REPORT RBS - G900



7-28	Prepared (also subject responsible if other)			Document No.		
14-0	EMZ Arkar Zin	0		1/153 83-IPA 165 6922 Uen		n
8	Doc respons/Approved		Checked	Date	Rev.	File
ΡΆ	EMZ Manoj Kumar A			2017-07-06	Α	SDD_MD0767_A
					•	•

Project: Site: Telenor Myanmar MD0767

Test Record for Site Installation Verification

Date:	Site Name:	
Site No.:	Cell Configuration:	
MD0767	G900 #	
RBS Type:	Testers Name:	
#		
NE Standalone test	Pass Fail N/A Remark	
Incoming voltage verified	☑ □ □	
Circuit breaker with correct rate	ting 🗸 🔲	
Cable connection inspected	V 🗆 🗆	
Cables properly labeled	☑ □ □	
IDB parameter set	▼ □ □	
Fault Status Read	<u> </u>	
Internal alarm tested		
External alarm tested		
Antenna system test	√	
Notes:		
Notes:		
	n)	
Responsible Engineer (Ericsso	n) Signature	Date
Responsible Engineer (Ericsson		Date
Responsible Engineer (Ericsson Name Accepted by (Telenor)		Date Date
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name	Signature	
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name Test	Signature Signature	
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name Test Date:	Signature Signature Record for Antenna System Tests Site name: Cell Configuration:	
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name Test Date: MD0767	Signature Signature Record for Antenna System Tests Site name:	
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name Test Date: Site No.: MD0767 Testers Name: RBS Type:	Signature Signature Record for Antenna System Tests Site name: Cell Configuration:	
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name Test Date: Site No.: MD0767 Testers Name: RBS Type:	Signature Signature Record for Antenna System Tests Site name: Cell Configuration: GSM900 #	
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name Test Date: Site No.: MD0767 Testers Name: RBS Type: #	Signature Signature Record for Antenna System Tests Site name: Cell Configuration: GSM900 # Serial Number (Site Master):	
Responsible Engineer (Ericsson Name Accepted by (Telenor) Name Test Date: Site No.: MD0767 Festers Name: RBS Type: # callation check Jumper Marking:	Signature Signature Record for Antenna System Tests Site name: Cell Configuration: GSM900 # Serial Number (Site Master): Cell A DX1 DX2	
Date: Site No.: MD0767 Testers Name: RBS Type:	Signature Signature Record for Antenna System Tests Site name: Cell Configuration: GSM900 # Serial Number (Site Master):	

Jumper Marking : Jumper Length : Optical Cable Length :	Cell B DX1 3	D)		m m	
VSWR: Cable Attenuation:				< 1.4 db	
Jumper Marking : Jumper Length : Optical Cable Length : VSWR : Cable Attenuation :	Cell C DX1 3	D)		m m < 1.4 db	
Direction Mechanical Tilt Electrical Tilt-GSM Mounting Height	Sector A	Sector B	Se	ctor C	
esponsible Engineer (Ericsso	n)				
ame ccepted by (Telenor)		Signature			Date
ame Te	est Record f	Signature for Site Integ			Date
Date:	Site name	9 :			
Site No.: MD0767 RBS Type: #	Cell Confi GSM90 Testers Na	00 #			
		IP		VL.	AN
Abis over IP OAM					
VOICE, SMS, MMS, SPEE	ED TEST			TUDOUGUD	UT/ODEED TEGT
Cell MO/MT Voic		MMS	i	THROUGHP Downlaod	UT/SPEED TEST Upload
Cell MO/MT Voice Cell 1 Cell 2 Cell 3 Cell 4		MMS			
Cell MO/MT Voice Cell 1 Cell 2 Cell 3		MMS			

EXTERNAL ALARM T	EST					
Alm# Designat	ion		Type	Pass	Fail	Remarks
01 0			Closing			
02 0			Breaking			
03 0						
04 0						
05 0						
06 0						
07 0						
08						
00					1	
Remarks:						
Responsible Engineer (Ericsson)					
Name		Sign	nature			Date
Accepted by (Telenor)						
Name		Sigr	nature			Date
Т	est Record f	or Site Hardw	vare Status	s		
Date:	Site r	ame:				
Site No.:	Cell (Configuration:				
MD0767		M900				
RBS Type:	Teste	rs Name:				
#						
wer System						
Unit		Product number			Serial	
DC power						
Rectifier Module #1						
Rectifier Module #2						
Rectifier Module #3						
Rectifier Module #4	†					
Battery	+					
Dationy	+					
tenna						
Unit		Droduot n	ımbor		90	riol
		Product nu	ımber		Sei	riai
sector A						
sector B						
,sector C						
S Cabinet						
Unit		duct number			Serial	
RBS 6601		/BFL901009				
DUG 20 01	KDI	J137569/1				
TCU-02 01	KD	J137739/1	1			
RUS 12 B8,sector A		C161262/2	İ			
RUS 12 B8,sector B		C161262/2				
RUS 12 B8,sector C		C161262/2				
1.00 12 00,360101 0	INIX	J 1 U 1 L U L L				
emarks:						
anarks						
sponsible Engineer (Eric	:sson)					
me		Signatu	re			Date
and add by (Table 1)						
cepted by (Telenor)						

Signature

Date

Name







ω			IESI KEFOK	I VDO -	VVZ 100		
7-2	Prepared (also subject responsible if other)	Document No.					
14-0	EMZ Arkar Zin		2/153 83-IPA	2/153 83-IPA 165 6922 Uen			
	Doc respons/Approved	Checked	Date	Rev.	File		
PA3	EMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A		

Telenor Myanmar MD0767 Project:

Site:

Test Record for Site Installation Verification

Date:	Site name:	
Site No.:	Cell Configuration:	
MD0767	W2100 ##	
RBS Type:	Testers Name:	
##		
IE Standalone test	Pass Fail N/A Remark	
ncoming voltage verified	V	
Circuit breaker with correct rating	V	
Cable connection inspected	V	
Cables properly labeled	V	
Check configuration	√	
ault Status Read	√	
nternal alarm tested	√	
external alarm tested	v	
antenna system test	V	
lotes:		
Responsible Engineer (Ericsson)		
lame	Signature	Date
accepted by (Telenor)		
lame	Sianature	Date







8			IEST KEFOKT	NDS - WZ	2100		
ņ	Prepared (also subject responsible if other)		Document No.				
14-07	EMZ Arkar Zin		2/153 83-IPA 16	65 6922 Ue	en		
	Doc respons/Approved	Checked	Date	Rev.	File		
PA3	EMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A		

Telenor Myanmar MD0767 Project:

Site:

Test Record for Antenna System Tests

Date:	Site name:			
Site No.:	Cell Configuration:			
MD0767	W2100 ##	#		
esters Name:	•			
RBS Type:	Serial Number (Site M	laster):		
##				
nstallation check				
	Sector 1			
Jumper Marking:	Α	В		
Jumper Length:	3	3	m	
VSWR:			< 1.4	
DTF:			< 1.05	
Cable Attenuation:			db	
	Sector 2			
Jumper Marking:	A	В		
Jumper Length :	3	3	m	
VSWR:	3	3	< 1.4	
DTF:			< 1.05	
Cable Attenuation :			db	
	Sector 3			
Jumper Marking:	Α	В		
Jumper Length:	3	3	m	
VSWR:			< 1.4	
DTF:			< 1.05	
Cable Attenuation:			db	
Responsible Engineer (Ericss	on)			
		Circatura		Dete
Name		Signature		Date
Accepted by (Telenor)				
Name		Signature		Date







ω			I LOT IVEL OIVE	NDO - WZ	100
7-2	Prepared (also subject responsible if other)		Document No.		
14-0	EMZ Arkar Zin		2/153 83-IPA 16	5 6922 Ue	n
	Doc respons/Approved	Checked	Date	Rev.	File
λ3	EMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A

Project: Site: **Telenor Myanmar**

ate:			Site name:						
te No.:			Cell Configura	ation:					
1D0767			W2100	##					
BS Type:			Testers Name):					
#									
					IP				Checked
NODE B									
OAM Link									
RNC Nan	ne								
OICE. VIDE	EO. SN	IS. MMS. S	PEED TEST						
0.02, 0.51	-0, 0		RIGINATING	/MOBILE TE	RMINATIN	lG	THROU	JGHP	UT/SPEED
Sector Ca	rrier	Voice call			MMS		Downlo		Upload
Sector 1	1								
	2								
Sector 2	<u>1</u>								
2(0	1								
Sector 3	2								
Sector 4	1								
	2								
Sector 5	2		- 						
Sector 6	1								
Sector 6	2								
IANDOVER	TEST								
1 to 2		1 to 3	2 to 1	2 to 3	3 to 1		3 to 2		Remark
XTERNAL	ALARI	M TEST							
Alm#		nation			Туре	Pass	Fail	Re	marks
01					Closing				
02					Breaking				
03									
04									
05 06					+		1		
07									
08									
temarks:							•		
esponsible	Engine	er (Ericssor	n)						
lame				Signa	nture				Dat
	(Telenc								







ω			I LOT IXLI OIXI	NDO 112	100
7-2	Prepared (also subject responsible if other)		Document No.		
14-0	EMZ Arkar Zin		2/153 83-IPA 16	5 6922 Ue	n
	Doc respons/Approved	Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD MD0767 A

Project: **Telenor Myanmar**

Site: **MD0767**

Test Record for Site Hardware Status

Date:	Site name:
Site No.:	Cell Configuration:
MD0767	W2100 ##
RBS Type:	Testers Name:
##	

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
694-960/2x1695-2690 MHz-65°	RVV65D-C3-3XR	
694–960/2x1695–2690 MHz-65°	RVV65D-C3-3XR	
694-960/2x1695-2690 MHz-65°	RVV65D-C3-3XR	

RBS Cabinet

Unit	Product number	Serial
RBS 6601	305/BFL901009	
Baseband 5216	KDU137925/31	
Baseband 5216	KDU137925/31	
RUS 12 B1,sector A	KRC161297/2	
RUS 12 B1,sector B	KRC161297/2	
RUS 12 B1,sector C	KRC161297/2	

Remarks:		
Responsible Engineer (Ericsson)		
Name	Signature	Date
Accepted by (Telenor)		
Name	Signature	Date



PRODUCT LIST



Prepared (also subject responsible if other)
EMZ Arkar Zin
Doc respons/Approved
EMZ Manoj Kumar A Document No. 1/193 32-IPA 165 6922 Uen Checked Date Rev. 2017-07-06 SDD_MD0767_A

Telenor Myanmar MD0767 Project:

Site: MD0767 -

<u>UNIT</u>	PRODUCT CODE	<u>REV</u>	SERIAL No.	MFG.DATE
GSM 900				
RBS 6601	305/BFL901009		C970004360	
DUG 20 01;Digital Unit	KDU137569/1		CD3M05785820160919	
TCU 02 01;Transport Con. Unit	KDU137739/1		TU8XAZ661220160816	
RRUS 12 B8;Radio Unit	KRC161262/2		D824654393	
RRUS 12 B8;Radio Unit	KRC161262/2		D824654391	
RRUS 12 B8;Radio Unit	KRC161262/2		D824657070	
WCDMA 2100				
RBS 6601	305/BFL901009		C970003121	
Baseband 5216; Digital Unit	KDU137925/31		CD3M39308520161011	
Baseband 5216; Digital Unit	KDU137925/31		CD3P17597020170112	
RRUS 12 B1;Radio Unit	KRC161297/2		CD3N194263	
RRUS 12 B1;Radio Unit	KRC161297/2		CD3N194285	
RRUS 12 B1;Radio Unit	KRC161297/2		CD3N194269	
ANTENNA				
Sec1- 694-960/2x1695-2690 MHz-	-65° RVV65D-C3-3XR		16CN104695247	
Sec2- 694-960/2x1695-2690 MHz-	-65° RVV65D-C3-3XR		16CN104733602	
Sec3- 694-960/2x1695-2690 MHz-	-65° RVV65D-C3-3XR		16CN104733599	
RET				
RCU136 Cell A GSM	27150136			
RCU136 Cell B GSM	27150136			
RCU136 Cell C GSM	27150136			
RCU136 Cell A UMTS	27150136			
RCU136 Cell B UMTS	27150136			
RCU136 Cell C UMTS	27150136			
CABINET				
EAB-ESR4856BAS	DPR 2900C		VI143209952W0	
EAB-ESR4856BAS	DPR 2900C		VI163208110W0	
EAB-MPG12V170F	EAB-MPG12V170F		VI163208287W0	
ESOA300FBG10	ESOA300FBG10		HY5164801589W0	





Prepared (also subject responsible if other)
EMZ Arkar Zin
Doc respons/Approved
EMZ Manoj Kumar A Document No. PHT-09:0001-IPA 165 6922 Uen Date 2017-07-06 File SDD_MD0767_A

Telenor Myanmar MD0767 Project: Site:

Site Location









	_		SITETTION		
7-28	Prepared (also subject responsible if other)		Document No.		
14-0	EMZ Arkar Zin		PHT-09:0001-IPA 165 6922 Uen		
20	Doc respons/Approved	Checked	Date	Rev.	File
- A3	FMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A

oject: Telenor Myanmar te: MD0767 Vertical Cable Ladder Project: Site:



Horizontial Cable Ladder



Antenna Cell A



Antenna Cell B







		SHEFHOLD		The second secon
Prepared (also subject responsible if other)	Document No.	Document No.		
EMZ Arkar Zin	PHT-09:0001-I	PHT-09:0001-IPA 165 6922 Uen		
Doc respons/Approved	Checked	Date	Rev.	File
₹ EMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A

oject: Telenor Myanmar te: MD0767 Antenna Cell C Project: Site:



RCU Cell A



RCU Cell B



RCU Cell C



RRUS 12 B1 Cell A



RRUS 12 B1 Cell B







	_		SITETHOTO		
7-28	Prepared (also subject responsible if other)		Document No.		
14-0	EMZ Arkar Zin		PHT-09:0001-IPA 165 6922 Uen		
20	Doc respons/Approved	Checked	Date	Rev.	File
- A3	FMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A

oject: **Telenor Myanmar**te: **MD0767 RRUS 12 B1 Cell C** Project: Site:



Earth Bar for RRU



RRUS 12 B8 Cell A



RRUS 12 B8 Cell B







2-28	Prepared (also subject responsible if other)		Document No.			ı
14-0	EMZ Arkar Zin		PHT-09:0001-IPA 165 6922 Uen			l
8	Doc respons/Approved	Checked	Date	Rev.	File	ı
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A	l

oject: **Telenor Myanmar** te: **MD0767 RRUS 12 B8 Cell C** Project: Site:



Earth Bar for RRU



Cabinet (Close)



Cabinet (Open)



DUG+BB5216









		SHEPHOLO			
Prepared (also subject responsible if other)		Document No.	Document No.		
EMZ Arkar Zin		PHT-09:0001-I	PHT-09:0001-IPA 165 6922 Uen		
S Doc respons/Approved	Checked	Date	Rev.	File	
₹ EMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A	

oject: Telenor Myanmar te: MD0767 External Alarm connection (with clear Label) Project: Site:



External Alarm connection (with clear Label)



Cable inlet outdoor



Cable inlet outdoor







	_		SILLINGIO		
7-28	Prepared (also subject responsible if other)		Document No.		
0-4	MZ Arkar Zin		PHT-09:0001-IPA 165 6922 Uen		
20	Doc respons/Approved	Checked	Date	Rev.	File
8	EMZ Manoi Kumar A		2017-07-06	Α	SDD MD0767 A

Project: **Telenor Myanmar** Site: **MD0767**

AC Power cable at Telecom Cabinet



AC Power cable at AC Box





Earth Bar Cabinet







ω					
7-28	repared (also subject responsible if other)		Document No.		
14-0	EMZ Arkar Zin		179 61-IPA 165	6922 Uen	
	Doc respons/Approved	Checked	Date	Rev.	File
PA3	EMZ Manoj Kumar A		2017-07-06	Α	SDD_MD0767_A

Project: Telenor Myanmar

Site: MD0767

NETWORK ELEMENT ACCEPTANCE CERTIFICATE

This is to certify that Ericsson Radio Systems AB has delivered, installed and tested the Network Elements on site MD0767 as defined in PO_NS_000017 and PO_NS_000018

PO RBS: PO_NS_000017 PO TRM: PO_NS_000018

PO Antenna:

The Network element acceptance has been performed in accordance with the procedures described in above mentioned contract. Further reference should be made to the acceptance documents. The Network element passed the acceptance with remarks per attached test report.

TEST DOCUMENTS RBS 6601 Test Report - G900 RBS 6601 Test Report - W2100 Test Report (TRM Functional) Documents Number ## 2/153 83-IPA 165 6922 Uen rev A

Date:			
for	for		
Telonor (The Buyer)	Ericsson Myanmar (The Vendor)		
Name:	Name:		
Title:	Title:		