

RADIO SITE DESIGN DOCUMENTATION

Region: South Site ID: YN5277

26 2016-08-16	ERICSSON #	
)16-(CAPTION LIST	
6 2(Document No.	
F	001 53-IPA 166 1798/MO0514 Uen	1
Rev.	Date	Rev.
-	2019-04-08	Α

SITE DESIGN DOCUMENTATION



YN5277

\$SM900 & WCDMA2100 & LTE180

Huawei DBS3900

Document List	1
Site Documents	2
Plant Specification	3
Cabling Diagram	4
External Alarm	5
Check Lists	6
Test Documents	7
Acceptance Certificate	8
Others	9



DOCUMENT LIST



Ó			DOGGINE ITT EIGT			
016	Prepared (also subject responsible if other)		Document No.			٦
26 2(EMZ/EI EI KHINE		001 51-IPA 166 17	98/MO0514	Uen	
Ë	Doc respons/Approved	Checked	Date	Rev.	File	٦
Zev.	EMZ/ Manoi Kumar		2019-04-08	Α	SDD YN5277 A	

Project: Telenor Myanmar

Site: YN5277

	<u>Document name</u>	Document number	Rev.
	SITE DESIGN DOCUMENTATION	001 53-IPA 166 1798/MO0514 Uen	Α
1	DOCUMENT LIST Document List	001 51-IPA 166 1798/MO0514 Uen	Α
2	SITE DOCUMENTS Configuration Data RBS Situating Plan Antenna Placement Information Cable way Drawing	001 51-IPA 166 1798/MO0514 Uen 153 38-IPA 166 1798/MO0514 Uen 153 12-IPA 166 1798/MO0514 Uen 193 24-IPA 166 1798/MO0514 Uen	A A A
3	PLANT SPECIFICATION Plant Specification (RBS)	1/127 11-IPA 166 1798/MO0514 Uen	Α
4	CABLING DIAGRAM Cabling Diagram (power and earth) Cabling Diagram (signal and antenna) Allocation Drawing (Cabinet)	1/193 18-IPA 166 1798/MO0514 Uen 2/193 18-IPA 166 1798/MO0514 Uen 193 26-IPA 166 1798/MO0514 Uen	A A A
5	EXTERNAL ALARM Allocation Table	193 19-IPA 166 1798/MO0514 Uen	Α
6	CHECK LISTS Installation Check List OHS Check List	153 11-IPA 166 1798/MO0514 Uen 176 27-IPA 166 1798/MO0514 Uen	A A
7	TEST DOCUMENTS RBS Test Report - G900	1/153 83-IPA 166 1798/MO0514 Uen	Α
8	ACCEPTANCE CERTIFICATE Acceptance Certificate Product List Site Photos	179 61-IPA 166 1798/MO0514 Uen 1/193 32-IPA 166 1798/MO0514 Uen PHT-09:0001-IPA 166 1798/MO0514 U	A A e A

9 OTHERS

Label Sheets

gericsson

CONFIGURATION DATA PRS



Ö				DITTI	,
16	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/EI EI KHINE		001 51-IPA 166 17	98/MO0514	Uen
E	Doc respons/Approved	Checked	Date	Rev.	File
Re	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A

Project: Telenor Myanmar

Site: YN5277

GENERAL SITE DATA

1.1 Geographical coordinates Long: 96.05666 Lat: 16.89874

1.2 Region

1.3 Address No1448,Ohm Taww Street,Ward(23), Hlaing Thar Yar Tsp.Shwe Lin Pan

1.4 Type of Site Mono Pole Equipment location Outdoor cabinet 1.5 Floor material 1.6 Concrete

2 **TECHNICAL DATA RBS SYSTEM**

GSM900 System

2.1 GSM900

Huawie DBS3900 **RBS** type 22 No. of sector 2.3 3

2.4 2/2/2 No. of carrier No. of Remote Radio Unit (RRU) 2.5 RRU3959 2.6 RRU type

Mechanical Dimensions RRU (mm) WxDxH 300x120x400 2.7 2.8

Weight for one RRU 14kg / 15kg (with cover) WCDMA2100

2.9 System WCDMA2100

2.11 No. of sector 2.12 No. of carrier 3/3/3 2.13 No. of Remote Radio Unit (RRU)

RRU5909 RRU type 2.15 Mechanical Dimensions RRU (mm) WxDxH 300x120x400 Weight for one RRU 14kg / 15kg (with cover) 2.16

2.17 Mechanical Dimensions DBS(mm) WxDxH 442x310x86 Weight for one DBS (fully equiped) 2.18

12kg -48V DC 2.19 Power supply

2.20 Power consumption (maximum) 300W (DBS) + 350W (RRU)

2.21 Mains circuit breaker 30A + 3x30A

Heat dissipation of DBS (maximum) 300W (with FAN) / 650W (with FANc) 2.22 LTE1800

2.14 LTE1800 System 2.15 No. of sector 3 No. of Remote Radio Unit (RRU) 2.16 2.17 RRU type RRU5904 2.18 Mechanical Dimensions RRU (mm) WxDxH 300x170x400

Weight for one RRU 2.19 20kg (with cover) RRU Power consumption (maximum) 2.19 1595W

3 **TECHNICAL DATA CABINET**

3.1 180000399636 (ZTE Cabinet) Type of cabinet

3.2 Mechanical Dimensions (mm) WxDxH 700Wx700Dx2300H

3.3 Free space for equipment

4 **TECHNICAL DATA RBS ANTENNA SYSTEM**

4.1 Antenna height (m.a.g.l.) B= 33 A = 33C = 33B= 130° 4.2 Antenna directions A= 20° C= 310° 4.3 Mech/Elec Downtilt, deg B= 2º/2º $A = 2^{0}/2^{0}$

Quantity of Antenna 4.4

3 pcs 4.5 Antenna model RV3-65D-R4-V2

Antenna type RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET 4.6

Antenna dimensions HxWxD (mm) 2535 x 259 x 135 4.7 21

Weight of one antenna (kg) 4.8

4.9 Wind load (N) Frontal: 910 (at 150 km/h) Lateral: 470 (at 150 km/h) 1200 (at 150 km/h)

Rear: No. of Fiber Optic 4.10 9pcs 4.11 Length of Fiber Optic

TECHNICAL DATA RBS ANTENNA SUPPORT STRUCTURE 5


5.1 Tower/mast/pole type Mono pole 35m

Site ID: YN5277

Drawing: Situating Plan Drawing 153 38-IPA 166 1798/MO0514 Uen

Geographical coordinates

Long (E): 96 ° 3 ' 23.98 " Lat (N): 16 ° 53 ' 55.46 "




Site ID: YN5277

Drawing: Antennas Placement Drawing 153 12-IPA 166 1798/MO0514 Uen

Geographical coordinates

Long (E): 96 ° 3 ' 23.98 "

Lat (N): 16 ° 53 ' 55.46 "




Site ID: YN5277

Drawing: Cable Way Drawing

193 24-IPA 166 1798/MO0514 Uen

Geographical coordinates

Long (E): 96 ° 3 ' 23.98 " Lat (N): 16 ° 53 ' 55.46 "





PLANT SPECIFICATION (RBS)



1 PCS

9			I LANT OF LONG		
16	Prepared (also subject responsible if other)		Document No.		
26.21	EMZ/EI EI KHINE		1/127 11-IPA 16	6 1798/MO	0514 Uen
F	Doc respons/Approved	Checked	Date	Rev.	File
R	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A

Project Telenor Myanmar Site: YN5277

DESCRIPTION WH No. QTY/ UNIT

1. DBS3900 EQUIPMENT

5. INSTALLATION MATERIALS

02231GJH Embedded Environment Monitoring Unit

1.1	DBS3900 (GSM S2	1/2/2+WCDMA S3/3/3), DC -48V	
	29080025	MBTS DBS Cable Suite Label	1 PCS
	02319940	BBU Box	1 PCS
	02315639	Universal Environment Interface control Unit	1 PCS
	03054887	Universal Main Processing & Transmission Unit (4 E1&1 Electrical FE/GE&	1 PCS
	03054885	Universal Main Processing & Transmission unit with 4E1 and 2FE/GE int	1 PCS
	04050386	IT Equipment Cable, For BBU local maintenance adapter, 0.38m, USB3.0	1 PCS
	34060365	Optical Transceiver, eSFP,850nm,4.25G multi-rate, -9dBm~-1.5dBm,-15dBm	6 PCS
	02311BPE	RRU3959 for Multi-mode 900MHz (2*60W)	3 pcs
	02239349	3900 Series DBS, Site Auxiliary Material Kit(G/U/L)	1 PCS
	29040907	DKBA8.807.0202, Outdoor label, cBTS3612,55*20*0.5, GE 8B35, T0.5	4 PCS
	29080032	Feeder Engineering label(Multi-Feeder System)	4 PCS
	29080025	MBTS DBS Cable Suite Label	1 PCS
	29040907	DKBA8.807.0202, Outdoor label, cBTS3612,55*20*0.5, GE 8B35, T0.5	4 PCS
	29080032	Feeder Engineering label(Multi-Feeder System)	4 PCS
	34060365	Optical Transceiver, eSFP,850nm,4.25G multi-rate,-9dBm~-1.5dBm,-15dBm	6 PCS
	02311TBD	RRU5909 for Multi-Mode 2100MHz(2*60W)	3 PCS
	03022HEM	Universal Baseband Processing Unit d6	2 PCS
	02237428	DBS Antenna Feeder Installation Auxiliary Kit Per Sector, General Area	4 PCS
	04130065	RF Cable,2m,DIN50SM-II,COAX50-8.7/3.55,DIN50SM-II,1/2 Inch Superflex	12 PCS
	04070012	Signal Cable, Shielded Straight Through Cable, 10m, MP8-II, CC4P0.5GY(S),	1 PCS
	25030191	Wire,450/750V,60227 IEC 02(RV) 6mm^2, Yellow/Green,44A(Unit: meter)	2 M
1.1	DBS3900 (LTE180		
	02311UWH	RRU5904 for Multi-Mode 1800MHz (4*60W)	3 PCS
	04130697-001	RF Cable,3m,DIN50SM-II,COAX50-8.7/3.55,4.3-10SM,1/2 Inch Superflexib	6 PCS
	34060365	Optical Transceiver,eSFP,850nm,4.25G multi-rate,-9dBm~-1.5dBm	6 PCS
	25030429	Wire,450/750V,60227 IEC 02(RV)16mm^2,yellow green,85A,With a packag	9 M
	25030671	Power Cable,300V,UL2464,3.31mm^2,2x12AWG,Black Jacket(2Cores:Blue	
	27150086	Fixing clip, locked 3pcs optical cables and 3pcs power cables,1 board 6,Sta	7.5 PCS
1.2	Installation cable		
	14130622	70m, Optical Cable Assembly, DLC/PC, DLC/PC, Multi-mode, GYFJH 2A1a(La	3 PCS
	25030429	Wire,450/750V,60227 IEC 02(RV)16mm^2, yellow green,85A, With a packag	18 M
	25030671	Power Cable,300V,UL2464,3.31mm^2,2x12AWG,Black Jacket(2Cores:Blue	288 M
	27150086	Fixing clip, locked 3pcs optical cables and 3pcs power cables,1 board 6,Sta	48 PCS
2.	ANTENNA SYSTEI	М	
	RV3-65D-R4-V2	RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	3 PCS
3.	RET MATERIAL		
٥.	ATCB-B01-005	107 X 92 X 55 CM (RET Andrew Antenna for North)	3 PCS
	ATCB-D01-005	RET control cable 5m with male DB9 and female AISG connector	9 PCS
		2	
4.	CABINET		
	180000399636	ZXDUPA-WR12(V2.6R03M15)outdoor power cabinet M(040000.F1)	1 PCS



ALLOCATION DRAWING



8			ALLOCATION D	RAWING	
16	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/EI EI KHINE		193 19-IPA 166 1	798/MO05	14 Uen
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A

Project: Telenor Myanmar


Site: YN5277

ALLOCATION TABLE: ALARMS

1. DBS3900

Temperature

No.	Alarm	Туре	Physical port
1	Main Power Failure	Breaking	
2	Rectifier Module Failure	Breaking	
3	Battery Alarm	Breaking	
4	Door Open-1 (BTS)	Breaking	
5	Door Open-2 (Power)	Breaking	
6	Temperature Alarm	Breaking	
7	Smoke Alarm	Breaking	
8	Heat Exchange	Breaking	



Closing: the alarm cable is open when no alarms are present Breaking: the alarm cable is closed when no alarms are present

^{**} Need to mark from site after alarm configuration


Site ID: YN5277

Drawing: Cabling Diagram (Power and Earth) 1/193 18-IPA 166 1798/MO0514 Uen

Geographical coordinates

Long (E): 96 ° 3 ' 23.98 "

Lat (N): 16 ° 53 ' 55.46 "




Site ID: YN5277

Drawing: Cabling Diagram (Sgnal & Antenna) 2/193 18-IPA 166 1798/MO0514 Uen

Geographical coordinates

Long (E): 96 ° 3 ' 23.98 "

Lat (N): 16 ° 53 ' 55.46 "




Site ID: YN5277

Drawing: Allocation Drawing Cabinet 193 26-IPA 166 1798/MO0514 Uen

Geographical coordinates

Long (E): 96 ° 3 ' 23.98 " Lat (N): 16 ° 53 ' 55.46 "



- 2. PE busbar
- 3. Fan
- 4. Terminal
- 6. GND busbar
- 7. Fan
- 8. DC distribution unit





ERICSSON #	ATION CHECK L	TION CHECK LIST - RBS telenor				
Prepared (also subject responsible if other)		Document No.				
EMZ/EI EI KHINE		153 11-IPA 16	6 1798/M	O0514 Uen		
Doc respons/Approved	Checked	Date	Rev.	File		
EMZ/ Manoj Kumar		2019-04-08	Α	SDD YN5277 A		

Site: YN5277

INS	INSTALLATION CHECK LIST						
OK	OK = Correctly installed, NOK = Not Correctly installed, N/A = Not applicable						
A.	CABINET	OK	NOK	N/A	COMMENTS		
1.	Cabinet clean and undamaged	OK					
2.	Cabinet installed according to SID	OK					
3.	Cable lead-in (cable gland)	OK					
4.	DCPU connected to correct fuse	OK					
5.	DC cable for RRU and BBU properly connected	OK					
6.	Grounded, washers in place and bolts tightened	OK					
7.	Grounding cable insulation undamaged	OK					
				•			
B.	BBU Box	OK	NOK	N/A	COMMENTS		
1.	Equipment clean and undamaged	OK					
2.	Installed according to allocation drawing	OK					
3.	BBU securely fixed to rack or cabinet	OK					
4.		OK					
5.	Power cable connected to correct fuse	OK					
6.	All cables in the front properly connected	OK					
7.	All screws tightened to correct torque	OK					
8.	No cables damaged	OK					
9.	Equipment labeled according to SID	OK					
		OK					
	Grounding cable insulation undamaged	OK					
	All cables have enough extra length to enable						
12.		ΟK					
	disconnecting the cables?						
	diocornicoting the capico.						
C.	RRU (REMOTE RADIO UNIT)	ОК	NOK	N/A	COMMENTS		
1.	RRU clean and undamaged	OK		,, .			
2.	RRU installed as specified in SID	OK					
3.	RRU properly aligned horizontally & vertically	OK					
4.	RRU mounting bracket tightened properly	OK					
5.	RRU Grounding installed and connected to MET	OK					
6.	Connector jumper tightened and sealed	OK					
7.	Installation cover for optical cable tightened	OK					
8.	RET cables routed correctly and tightened	OK					
9.	Power socket securely & correctly attached	OK					
		OK					
	Optical cable undamaged	OK		1			
	Equipment labeled according to SID	OK					
	Protective covers, dust caps, and terminations	<u> </u>					
13.	plugs are installed on unused ports?	ок					
-	RET cable is correctly connected to ALD ctrl	J.(
14.	connector and tightened	ок					
	connector and lightened	JI.		<u> </u>	<u> </u>		





ERICSSON #	TION CHECK LIST - RBS telenor				
Prepared (also subject responsible if other) EMZ/EI EI KHINE		Document No. 153 11-IPA 16	6 1798/M	O0514 Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
[№] EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A	

Sit

oje	ct: Telenor Myanmar				
te:	YN5277				
D.	ANTENNA CVOTEM DADIO	TOK	INOK	INI/A	TOOMMENTO.
<u>Ս.</u> 1.	ANTENNA SYSTEM - RADIO	OK	NOK	N/A	COMMENTS
	Antenna system installed as specified in SID	OK			
2.	Height, Azimuth and Tilt checked	OK			
3. 4.	No cables or connectors damaged	OK			
	RF cables properly labeled	OK			
5.	Connectors properly connected	OK			redice of FOres
6. 7.	Minimum bending of the RF cables correct	OK	-		radius of 50mm
	Correct cable connected to correct antenna port	OK			
8.	RET cable correctly connected & tightened	OK			
9.	Optical cables properly connected and strapped	OK			
	Minimum bending of the optical cables correct	OK			radius of 40mm
	Antenna support bonded to tower	OK			
12.	Tower legs earthed (minimum 2 legs)	OK			
E.	CONCLUDING ROUTINES	ОК	NOK	INI/A	COMMENTS
<u>1.</u>	SID marked for as-built	OK	NOK	IN/A	COMMENTS
		_			+
2.	Labeling of the external cables	OK OK			
3. 4.	Painting of cabinet scratching Site area cleaned				
4. 5.	Site area cleaned	OK	-		
<u>5.</u>					
All i	installation activities have been completed [NO] [YE	ES] (if	no, sp	pecify below)
Pro	blems/Comments (Refer to applicable activity nur	nbers)			

Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name:
Date:	Date:

ERICSSON	1
----------	---

CHECK LIST (OHS)



쯩			CHECK LIST (OHS))	
	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/EI EI KHINE		176 27-IPA 166 179	98/MO0514	Uen
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/ Manoj Kumar		2019-04-08	Α	SDD YN5277 A

Project:	Telenor	Myanmar
----------	---------	----------------

Si

Site Supervisor Team Leader Technician Laborers Others WORK ACTIVITIES: Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for Emergency Evacuation Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	1 2 3 4 5 6 7 8 9 10 11 12	NOK	N/A	Comme	ents
Technician Laborers Others Others ORK ACTIVITIES: Correct Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	4 5 6 7 8 9 10 11 12	NOK	N/A	Comme	ents
Contens Others Others ORK ACTIVITIES: Content & Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	4 5 6 7 8 9 10 11 12	NOK	N/A	Comme	ents
Others Correction Correction	5 6 7 8 9 10 11 12	NOK	N/A	Comme	ents
CRK ACTIVITIES: Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK	NOK	N/A	Comme	ents
Correction Correc	7 8 9 10 11 12 0K 0K 0K 0K 0K 0K 0K 0K 0K	NOK	N/A	Comme	ents
ealth & Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	9 10 11 12 OK OK OK OK OK OK OK OK OK	NOK	N/A	Comme	ents
ealth & Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	9 10 11 12 OK OK OK OK OK OK OK OK OK	NOK	N/A	Comme	ents
Correction Correc	10	NOK	N/A	Comme	ents
CORK ACTIVITIES: Correction	OK OK OK OK OK OK OK OK	NOK	N/A	Comme	ents
ealth & Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK OK OK OK OK	NOK	N/A	Comme	ents
ealth & Safety Observation/Check list Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK OK OK OK OK	NOK	N/A	Comme	ents
Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK OK OK OK	NOK	N/A	Comme	ents
Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK OK OK OK	NOK	N/A	Comme	ents
Safety Shoe Safety Gloves Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK OK OK OK				
Safety Helmets Safety Belts Arrangement for Emergency Evacuation Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK OK OK				
Safety Belts Arrangement for Emergency Evacuation Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK OK				
Arrangement for Emergency Evacuation Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK OK				
Arrangement for Emergency Communication Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK OK				
Arrangement for First Aid Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK				
Arrangement for Toilets / Washing Site Safety Protection Security Guard at site	OK OK				
Site Safety Protection Security Guard at site	OK	1			
Security Guard at site					
	<u> </u>				
THER MATTERS / ISSUES:					
HS confirmed by (ASP):	Checked	and Verif	fied by:	Ericson	Myanmar Co. L
ignature:	Signature				
	_				
rint Name:ate:	Print Nam Date:	iet:			

Ş.	ERICSSON 📕	TEST	REPORT RBS -	G900	teleno
ê.	Prepared (also subject responsible if other)		Document No.		
8	EMZ/EI EI KHINE		1/153 83-IPA 16	6 1798/MC	0514 Uen
		Checked	Date	Rev.	File
ŝ	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A

Project: Telenor Myanmar Site: YN5277

Test Record for Site Installation Verification

Tester Name:		Date:
xxx		xxx
Site ID:		Site Name:
YN5277		XXX
RBS Type: Huawie DBS3900		Cell Configuration: G900 - S2/2/2
Huawie DD00000		0300 - 0222
NE Standalone test	Pass Fail	N/A Remark
Incoming voltage verified	OK)
Circuit breaker with correct rating	OK)
Cable connection inspected	OK)
Cables properly labeled	OK)
Check configuration	OK) 🗆
Fault Status Read	OK] 🗆
Internal alarm tested	OK) 🗆
External alarm tested	OK) 🗆
Antenna system test	OK	l 🗆
Notes:		
Accepted by (Telenor)		Responsible Engineer (Ericsson)
Accepted by (Telenor) Signature:		Responsible Engineer (Ericsson) Signature:

-08-16	ERICSSON 📕	TEST REPORT RBS - G900			telenor
8	Prepared (also subject responsible if other)		Document No.		
262	EMZ/EI EI KHINE		1/153 83-IPA 16	6 1798/MC	0514 Uen
- 5	Doc respons/Approved	Checked	Date	Rev.	File
S.	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A

Project: Telenor Myanmar
Site: YN5277
Test Record for Site Integration

Tester Name: XXX	Date: XXX
Site ID: YN5277	Site Name:
	Cell Configuration: G900 - S2/2/2

	IP	VLAN
Abis over IP		
OAM		

VOICE, SMS, MMS, SPEED TEST

				THROUGHPU	T/SPEED TEST
Cell	MO/MT Voice Call	SMS	MMS	Download	Upload
Cell 1					
Cell 2					
Cell 3					
Cell 4					
Cell 5					
Cell 6					

HANDOVER TEST							
	A to B	A to C	B to A	B to C	C to A	C to B	Remark

EXTERNAL ALARM TEST

Alm#	Designation	Туре	Pass	Fail	Remarks
01		Closing			
02		Breaking			
03					
04					
05					
06					
07					
08					
					•
Remarks:					
	-				

Accepted by (Telenor)	Responsible Engineer (Ericsson)
	Signature: Print Name: Date:

- 9	ERICSSON 🔰	TEST REPORT RBS - G900				
8	Prepared (also subject responsible if other)	Document No.				
262	EMZ/EI EI KHINE		1/153 83-IPA 166 1798/MO0514 Uen			
- 5	Doc respons/Approved	Checked	Date	Rev.	File	
ě	EMZ/ Manoj Kumar		2019-04-08	A	SDD_YN5277_A	

Project: Telenor Myanmar Site: YN5277 Test Record for Site Hardware Status

Tester Name:	Date:
XXX	XXX
Site ID:	Site Name:
YN5277	xxx
RBS Type:	Cell Configuration:
Huawie DBS3900	G900 - S2/2/2

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365805
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365808
RV3-65D-R4-V2 ANT-2LR 6HR 65DEG 4RET	RV3-65D-R4-V2	18IN023365802

RBS Cabinet

Unit	Product number	Serial
DBS3900	2319940	
RRU3959 sector A	02310MNN	2102310MNN6TE8401739
RRU3959 sector B	02310MNN	2102310MNN6TE8401708
RRU3959 sector C	02310MNN	2102310MNN6TE8401717

Accepted by (Telenor)	Responsible Engineer (Ericsson)			
	Signature: Print Name: Date:			







Ö			IESI KEPUKI P	KDO - WZI	00	
	Prepared (also subject responsible if other)		Document No.			
26 20	EMZ/EI EI KHINE		2/153 83-IPA 166 1798/MO0514 Uen			
E	Doc respons/Approved	Checked	Date	Rev.	File	
Zev	EMZ/ Manoj Kumar		2019-04-08	Α	SDD YN5277 A	

Project: Site: Telenor Myanmar YN5277

Test Record for Site Installation Verification

Tester Name:		Date:		
Site ID:		Site Name:		
YN5277 RBS Type:		Cell Configuration:		
Huawie DBS3900		W2100 - S3/3/3		
NE Standalone test	Pass Fail N	N/A Remark		
Incoming voltage verified	OK			
Circuit breaker with correct rating	OK	-		
Cable connection inspected	OK	-		
Cables properly labeled	OK	-		
IDB parameter set	OK	-		
Fault Status Read	OK	-		
Internal alarm tested	OK	-		
External alarm tested	OK	-		
Antenna system test	OK	-		
Notes:				
Accepted by (Telenor)		Responsible Engineer (Ericsson)		
Signature:		Signature:		
Print Name:		Print Name:		
Date:		Date:		

pared (also sul	N biect responsib	ole if other)			TEST REPORT RBS - W2100 Document No.			
ΛΖ/EI EI K					2/153 83-IPA	166 1798	3/MO051	4 Uen
respons/Appr				Checked	Date	Rev.	File	
MZ/ Manoj	Kumar				2019-04-08	Α	SDI	D_YN5277_A
oject:	Telenor	Myanmar						
te:	YN5277	,						
		Test	Record for	Site Integ	gration			
Tester Name:					Date:			
XXX Site ID:					XXX Site Name:			
YN5277								
RBS Type: Huawie D	BS3900				Cell Configuration: W2100 - S3/3/3			
					IP			Checked
NODE B					ΙΓ			Спескеа
OAM Link								
RNC Nam								
Sector	Carrier	MOBILE (ERMINATING MMS	Г	THROU	GHPUT/SPEED Upload
	1	V OICC Call	Video can	Olvio	IVIIVIO		JOWIIIOGO	у оргоас
Sector 1	2							
Sector 2	1							
	2							
	1 1							
Sector 3	2	1						
	2							
Sector 3 Sector 4	2 1 2							
	2 1 2 1							
Sector 4 Sector 5	2 1 2 1 2							
Sector 4	2 1 2 1							
Sector 4 Sector 5 Sector 6	2 1 2 1 2 1 2 2 ER TEST							
Sector 4 Sector 5 Sector 6	2 1 2 1 2 1 2 2 ER TEST	1 to 3	2 to 1	2 to 3	3 to 1	3 to :	2	Remark
Sector 4 Sector 5 Sector 6 HANDOVI	2 1 2 1 2 1 2 2 ER TEST 2		2 to 1	2 to 3	3 to 1	3 to 2	2	Remark
Sector 4 Sector 5 Sector 6 HANDOVI	2 1 2 1 2 1 2 2 ER TEST 2	I TEST	2 to 1	2 to 3	3 to 1		2	Remark
Sector 4 Sector 5 Sector 6 HANDOVI 1 to EXTERNA Alm# 01	2 1 2 1 2 1 2 2 ER TEST 2	I TEST		2 to 3	Type Closing			
Sector 4 Sector 5 Sector 6 HANDOVI 1 to EXTERNA Alm# 01 02	2 1 2 1 2 1 2 2 ER TEST 2	I TEST		2 to 3	Туре			
Sector 4 Sector 5 Sector 6 HANDOVI 1 to EXTERNA Alm# 01 02 03	2 1 2 1 2 1 2 2 ER TEST 2	I TEST		2 to 3	Type Closing			
Sector 4 Sector 5 Sector 6 HANDOVI 1 to EXTERNA Alm# 01 02 03 04	2 1 2 1 2 1 2 2 ER TEST 2	I TEST		2 to 3	Type Closing			
Sector 4 Sector 5 Sector 6 HANDOVI 1 to EXTERNA Alm# 01 02 03 04 05	2 1 2 1 2 1 2 2 ER TEST 2	I TEST		2 to 3	Type Closing			
Sector 4 Sector 5 Sector 6 HANDOVI 1 to EXTERNA Alm# 01 02 03 04	2 1 2 1 2 1 2 2 ER TEST 2	I TEST		2 to 3	Type Closing			

Responsible Engineer (Ericsson)

Signature:

Date:

Print Name:

Accepted by (Telenor)

Signature:

Date:

Print Name:





ERICSS	TEST REPORT RBS - W2100 telenor				
Prepared (also s	Document No.	Document No.			
EMZ/EI EI	2/153 83-IPA 166 1798/MO0514 Uen				
□ Doc respons/Ap	☐ Doc respons/Approved Checked			Rev.	File
EMZ/ Manoj Kumar			2019-04-08	Α	SDD_YN5277_A
Project: Site:	Telenor Myanmar YN5277				

Test Record for Site Integration

Tester Name:	Date:
XXX	XXX
Site ID:	Site Name:
YN5277	
RBS Type:	Cell Configuration:
Huawie DBS3900	W2100 - S3/3/3

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365805
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365808
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365802

RBS Cabinet

	Unit	Product number	Serial
DBS3900		2319940	
RRU3959	sector A	02311GYV	2102311GYV6TH14401660
RRU3959	sector B	02311GYV	2102311GYV6TH14401816
RRU3959	sector C	02311GYV	2102311GYV6THC4000179
	_		

Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name:
Date:	Date:
	



TEST REPORT RBS - W2100



Ò					
16	Prepared (also subject responsible if other)	Document No.			
26 20	EMZ/EI EI KHINE		2/153 83-IPA 166	1798/MO	0514 Uen
Ė.	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A

Project: Telenor Myanmar

Site: YN5277

Test Record for Site Installation Verification

Tester Name:	Date:
XXX	Date:
Site ID:	Site Name:
YN5277	
RBS Type:	Cell Configuration:
Huawie DBS3900	W2100 - S3/3/3
NE Standalone test	Pass Fail N/A Remark
Incoming voltage verified	ОК
Circuit breaker with correct rating	ОК
Cable connection inspected	ОК
Cables properly labeled	ОК
IDB parameter set	ОК
Fault Status Read	OK
Internal alarm tested	ОК
External alarm tested	ОК
Antenna system test	OK
Notes:	
Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name

Date:					Date:							
		Test	Record for S	Site Integr	ation							
Tester Name:					Date:							
XXX Site ID:					XXX Site Name:							
YN5277 RBS Type:				0	0							
Huawie D	BS3900				ell Configuration: V2100 - S3/3/3							
					IP				CI	hecked		
NODE B					IF				Ci	leckeu		
OAM Link												
RNC Nam	е											
VOICE, V	IDEO, S		PEED TEST ORIGINATING/N	MORII E TEI	RMINIATING		THR	OHGI	HDI IT/9	SPEED		
Sector	Carrier	Voice cal		SMS	MMS		Down		1 0 1/0	Upload		
Sector 1	1 2											
Sector 2	1 2											
Sector 3	1											
Sector 4	2											
360101 4	2											
Sector 5	2											
Sector 6	1 2											
HANDOVI		г	I		l .							
1 to		1 to 3	2 to 1	2 to 1 2 to 3 3 to 1 3 to 2		o 2	Remark		nark			
EXTERNA	L ALAR	M TEST										
Alm#			esignation		Type	Pass	Fail		Rem	arks		
01					Closing							
02					Breaking							
03 04												
05												
06						+						
07												
08												
Remarks:												
Accepted	by (Tele	enor)		F	esponsible Er	nginee	r (Erics	son)				
Signature:					ignature:							
Print Nam	e:			F	rint Name:							
Date:					ate:							
		Toot	Record for S	ita Intagr	otion							

Test Record for Site Integration

Tester Name:	Date:

xxx	xxx
	Site Name:
	Cell Configuration:
Huawie DBS3900	W2100 - S3/3/3

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365805
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365808
RV3-65D-R4-V2 ANT-2LB,6HB,65DEG,4RET	RV3-65D-R4-V2	18IN023365802

RBS Cabinet

Unit	Product number	Serial
DBS3900	2319940	
RRU5904 sector A	02311UWH	2102311UWH10JB001259
RRU5904 sector B	02311UWH	2102311UWH10JB001282
RRU5904 sector C	02311UWH	2102311UWH10JB001277

emarks:	
Accepted by /Tolonor)	Pegnancible Engineer (Eriogean)
Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name:
Date:	Date:



PRODUCT LIST



8			PRODUCT LIST			
116	Prepared (also subject responsible if other)		Document No.			
26 20	EMZ/EI EI KHINE		1/193 32-IPA 166 1798/MO0514 Uen			
Ë	Doc respons/Approved	Checked	Date	Rev.	File	
Rev	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A	

Telenor Myanmar YN5277 Project:

Site:

UNIT PRODUCT CODE REV SERIAL No. MFG.DATE

1





ş — : : : : :		SHEPHOTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/EI EI KHINE		PHT-09:0001-	PHT-09:0001-IPA 166 1798/MO0514 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
		2019-04-08	Α	SDD_YN5277_A	

Project: **Telenor Myanmar**

Site: YN5277













ş — : : : : :		SHEPHOTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/EI EI KHINE		PHT-09:0001-	PHT-09:0001-IPA 166 1798/MO0514 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
		2019-04-08	Α	SDD_YN5277_A	


Project: **Telenor Myanmar**

YN5277 Site:

Vertical Cable Ladder (From Top of Tower)



Horizontial Cable Ladder



Vertical Cable Ladder (From Bottom of Tower)



Grouding RRU Power Cable (At Bottom)





telenor

ş — : : : : :		SHEPHOTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/EI EI KHINE		PHT-09:0001-	PHT-09:0001-IPA 166 1798/MO0514 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
		2019-04-08	Α	SDD_YN5277_A	

Project: **Telenor Myanmar**


YN5277 Site:



Antenna Cell B



Antenna Cell C











ş — : : : : :		SHEPHOTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/EI EI KHINE		PHT-09:0001-	PHT-09:0001-IPA 166 1798/MO0514 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
		2019-04-08	Α	SDD_YN5277_A	

Project: **Telenor Myanmar**

Site: **YN5277**

RCU Cell B



RCU Cell C



RRU 2G Cell A



RRU 2G Cell B






	telenor

ş — : : : : :		SHEPHOTO		
Prepared (also subject responsible if other)		Document No.		
ğ EMZ/EI EI KHINE		PHT-09:0001-	IPA 166 17	98/MO0514 Uen
Doc respons/Approved	Checked	Date	Rev.	File
		2019-04-08	Α	SDD_YN5277_A

Project: **Telenor Myanmar**

Site: **YN5277**



RRU 3G Cell A



Earth Bar for RRU 2G



RRU 3G Cell B





	telenor
	teterior

ş — : : : : :		SHEPHOTO		
Prepared (also subject responsible if other)		Document No.		
ğ EMZ/EI EI KHINE		PHT-09:0001-	IPA 166 17	98/MO0514 Uen
Doc respons/Approved	Checked	Date	Rev.	File
		2019-04-08	Α	SDD_YN5277_A

Project: **Telenor Myanmar**

Site: YN5277 RRU 3G Cell C



Cabinet (Close)



Earth Bar for RRU 3G



Cabinet (Open)







ş — : : : : :		SHEPHOTO		
Prepared (also subject responsible if other)		Document No.		
ğ EMZ/EI EI KHINE		PHT-09:0001-	IPA 166 17	98/MO0514 Uen
Doc respons/Approved	Checked	Date	Rev.	File
		2019-04-08	Α	SDD_YN5277_A

Project: **Telenor Myanmar**

Site: YN5277



RRU L1800 Cell C



RRU L1800 Cell B



Earth Bar for RRU L1800



ERICSSON	1
----------	---



Prepared (also subject respons EMZ/EI EI KHINE Doc respons/Approved EMZ/ Manoj Kumar Prepared (also subject responsible if other) Document No. PHT-09:0001-IPA 166 1798/MO0514 Uen Checked Rev. SDD_YN5277_A 2019-04-08

Project:	Telenor	Myanmar
----------	---------	---------

Site:	YN5277	
COMB	INER Cell A	

Combiner not installed

COMBINER Cell B

Combiner not installed

COMBINER Cell C

Combiner not installed

Combiner not installed

Earth Bar for Combiner



telenor

ş — : : : : :		SHEPHOTO		
Prepared (also subject responsible if other)		Document No.		
ğ EMZ/EI EI KHINE		PHT-09:0001-	IPA 166 17	98/MO0514 Uen
Doc respons/Approved	Checked	Date	Rev.	File
		2019-04-08	Α	SDD_YN5277_A

Project: **Telenor Myanmar**

Site: YN5277 Cabinet (Close)



Cabinet (Open)





DCDU








8			SHEPHOTO		
16	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/EI EI KHINE		PHT-09:0001-IP/	A 166 1798/	MO0514 Uen
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/ Manoj Kumar		2019-04-08	Α	SDD_YN5277_A


Project: **Telenor Myanmar**

Site: YN5277

External Alarm Connection (With Clear Label)



AC Power Cable At Telecom Cabinet



Cable Inlet Indoor



AC Power Cable At AC Box

NA



telenor

8 — I II S S S S I S		SHEPHOTO			
Prepared (also subject responsible if other)		Document No.			
୍ଦ୍ର EMZ/EI EI KHINE		PHT-09:0001-	PHT-09:0001-IPA 166 1798/MO0514 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
		2019-04-08	Α	SDD_YN5277_A	

Project: **Telenor Myanmar**

Site: **YN5277**

Main Earth Bar In Cabinet



Main Earth Bar For Cabinet





PHOTOS LIST

- 1 Site Location
- 2 Tower View
- 3 Vertical Cable Ladder
- 4 Horizontial Cable Ladder
- 5 Antenna Cell A
- 6 Antenna Cell B
- 7 Antenna Cell C
- 8 RCU Cell A
- 9 RCU Cell B
- 10 RCU Cell C
- 11 2G RRU Cell A
- 12 2G RRU Cell B
- 13 2G RRU Cell C
- 14 3G RRU Cell A
- 15 3G RRU Cell B
- 16 3G RRU Cell C
- 17 LTE1800 RRU Cell A
- 18 LTE1800 RRU Cell B
- 19 LTE1800 RRU Cell C
- 20 Earth Bar for RRU
- 21 Cabinet (Close)
- 22 Cabinet (Open)
- 23 BBU 3900
- 24 DCDU
- 25 Main Earth Bar for Cabinet
- 26 Earth Bar Cabinet
- 27 DG Set (Close)
- 28 DG Set (Open)







o — — —		ACCEPTANCI	CERTIF	ICATE
Prepared (also subject responsible if other)		Document No.		
EMZ/EI EI KHINE		179 61-IPA 166 1798/MO0514 Uen		
Doc respons/Approved	Checked	Date	Rev.	File
₹ EMZ/ Manoj Kumar		2019-04-08	Α	SDD YN5277 A

Site: YN5277

NETWORK ELEMENT ACCEPTANCE CERTIFICATE

This is to certify that Ericsson Radio Systems AB has delivered, installed and tested the Network Elements on site YN5277 as defined in PO_NS_000020 and PO_NS_000021

PO RBS: PO_NS_000039

PO HW Cabinet: PO_NS_000030 PO Antenna: PO_NS_000038

The Network element acceptance has been performed in accordance with the procedures described in above mentioned contract. Further reference should be made to the acceptance documents. The Network element passed the acceptance with remarks per attached test report.

TEST DOCUMENTS DBS3900 Test Report - G900 **Documents Number** 1/153 83-IPA 166 1798/MO0514 Uen rev A

For Telonor (The Buyer)	(The Vendor)
Signature:	Signature:
Name:	Name:
Date:	Date: