

SITE DESIGN DOCUMENTATION

Region: South Site ID: BA2968

ERICSSON # Rev.TT26 2016-08-16 CAPTION LIST Document No. 001 53-IPA 166 2067/BA2968 Uen 2019-03-19

Document List		

SITE DESIGN DOCUMENTATION



BA2968 GSM900 & WCDMA2100 Huawei DBS3900

Document List	1
Site Documents	2
Plant Specification	3
Cabling Diagram	4
External Alarm	5
Check Lists	6
Test Documents	7
Acceptance Certificate	8
Others	9



DOCUMENT LIST

telenor

ERICSSON S		DOCUMENT L	IST	telenor
Prepared (also subject responsible if other)		Document No.		
EMZ/ EI EI KHINE		001 51-IPA 166	2067/BA29	968 Uen
Doc respons/Approved	Checked	Date	Rev.	File
EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project: Telenor Myanmar

Site: **BA2968**

	Document name	Document number	Rev.
	SITE DESIGN DOCUMENTATION	001 53-IPA 166 2067/BA2968 Uen	Α
1	DOCUMENT LIST Document List	001 51-IPA 166 2067/BA2968 Uen	Α
2	SITE DOCUMENTS Configuration Data RBS Situating Plan Antenna Placement Information Cable way Drawing	001 51-IPA 166 2067/BA2968 Uen 153 38-IPA 166 2067/BA2968 Uen 153 12-IPA 166 2067/BA2968 Uen 193 24-IPA 166 2067/BA2968 Uen	A A A
3	PLANT SPECIFICATION Plant Specification (RBS)	1/127 11-IPA 166 2067/BA2968 Uen	Α
4	CABLING DIAGRAM Cabling Diagram (power and earth) Cabling Diagram (signal and antenna) Allocation Drawing (Cabinet)	1/193 18-IPA 166 2067/BA2968 Uen 2/193 18-IPA 166 2067/BA2968 Uen 193 26-IPA 166 2067/BA2968 Uen	A A A
5	EXTERNAL ALARM Allocation Table	193 19-IPA 166 2067/BA2968 Uen	Α
6	CHECK LISTS Installation Check List OHS Check List	153 11-IPA 166 2067/BA2968 Uen 176 27-IPA 166 2067/BA2968 Uen	A A
7	TEST DOCUMENTS RBS Test Report - G900 RBS Test Report - W2100	1/153 83-IPA 166 2067/BA2968 Uen 2/153 83-IPA 166 2067/BA2968 Uen	A A
8	ACCEPTANCE CERTIFICATE Acceptance Certificate Product List Site Photos	179 61-IPA 166 2067/BA2968 Uen 1/193 32-IPA 166 2067/BA2968 Uen PHT-09:0001-IPA 166 2067/BA2968 Uen	A A r A

9 OTHERS

Label Sheets



CONFIGURATION DATA RBS



o			COM ICOMATION	DATARDO	
16	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		001 51-IPA 166 20	67/BA2968 I	Uen
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project: Telenor Myanmar

Site: BA2968

1 GENERAL SITE DATA

1.1 Geographical coordinates Long: 96.59971 Lat: 18.569

1.2 Region South

1.3 Address No-431(32/2), Wyar Road, Ngaung Pin Thar Ward,

Kyout Kyi Township

1.4 Type of Site Green Field
1.5 Equipment location Outdoor cabinet
1.6 Floor material Concrete

2 TECHNICAL DATA RBS SYSTEM GSM900

2.1 System GSM900

2.2 RBS type Huawie DBS3900

 2.3
 No. of sector
 3

 2.4
 No. of carrier
 3/3/3

 2.5
 No. of Remote Radio Unit (RRU)
 3

2.6 RRU type RRU59092.7 Mechanical Dimensions RRU (mm) WxDxH 300x120x400

2.8 Weight for one RRU 15kg

WCDMA2100

2.9 System WCDMA2100

2.10 No. of sector 3 2.11 No. of carrier 2/2/2

2.12 No. of Remote Radio Unit (RRU)

2.13 RRU type RRU5909

2.14 Mechanical Dimensions RRU (mm) WxDxH 300x120x400
2.15 Weight for one RRU 15kg
2.16 Mechanical Dimensions DBS(mm) WxDxH 442x310x86

2.16 Mechanical Dimensions DBS(mm) WxDxH
2.17 Weight for one DBS (fully equiped)
2.18 Power supply
442x310x
12kg
-48V DC

2.19 Power consumption (maximum) 300W (DBS) + 350W (RRU)

2.20 Mains circuit breaker 30A + 6x30A

2.21 Heat dissipation of DBS (maximum) 300W (with FAN) / 650W (with FANc)

3 TECHNICAL DATA CABINET

3.1 Type of cabinet 180000399636 (ZTE Cabinet)

3.2 Mechanical Dimensions (mm) WxDxH 700Wx700Dx2300H

3.3 Free space for equipment xxxx

4 TECHNICAL DATA RBS ANTENNA SYSTEM

 4.1
 Antenna height (m.a.g.l.)
 A= 43
 B= 43
 C= 43

 4.2
 Antenna directions
 A= 170°
 B= 240°
 C= 320°

 4.3
 Mech/Elec Downtilt, deg
 A= 2°/0°
 B= 2°/0°
 C= 2°/0°

4.4 Quantity of Antenna 3 pcs

4.5 Antenna model ADU451807v01

4.6 Antenna type DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M

4.7 Antenna dimensions LxWxD (mm) 2535 x 259 x 135

4.8 Weight of one antenna (kg) 21

4.9 Wind load (N) Frontal: 910 (at 150 km/h)
Lateral: 470 (at 150 km/h)
Rear: 1200 (at 150 km/h)

4.10 No. of Fiber Optic 6 pcs 4.11 Length of Fiber Optic 70m


5 TECHNICAL DATA RBS ANTENNA SUPPORT STRUCTURE

5.1 Tower/mast/pole type GBT 45m

Site ID: BA2968
Drawing: Situating Plan Drawing
153 38-IPA 166 2067/BA2968 Uen

Geographical coordinates

Long (E): 96 ° 35 ' 58.96 " Lat (N): 18 ° 34 ' 8.40 "



Site ID: **BA2968**


Drawing: Antennas Placement Drawing

153 12-IPA 166 2067/BA2968 Uen

Geographical coordinates

Long (E): 96 ° 35 ' 58.96 " Lat (N): 18 ° 34 ' 8.40 "

Lat (N):




Site ID: **BA2968**

Drawing: Cable Way Drawing

193 24-IPA 166 2067/BA2968 Uen

Geographical coordinates

Long (E): 96 ° 35 ' 58.96 " Lat (N): 18 ° 34 ' 8.40 "





PLANT SPECIFICATION (RBS)



우			I LANT OF LOTE	I) FIOTI AU	
316	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		1/127 11-IPA 160	6 2067/BA2	968 Uen
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project Telenor Myanmar

Site: **BA2968**

No. WH No. DESCRIPTION QTY/ UNIT

1. DBS3900 EQUIPMENT

1.1	DBS3900	(GSM S3/3/3+WCDMA S2/2/2), DC -48V
	20000025	MOTO DOC Cable Cuite Label

29080025	MBTS DBS Cable Suite Label	1 PCS
02319940	BBU Box	1 PCS
02315639	Universal Environment Interface control Unit	1 PCS
03054887	Universal Main Processing & Transmission Unit (4 E1&1 Electrical FE/GE&1	1 PCS
03054885	Universal Main Processing & Transmission unit with 4E1 and 2FE/GE inte	1 PCS
04050386	IT Equipment Cable, For BBU local maintenance adapter, 0.38m, USB3.0 st	1 PCS
34060365	Optical Transceiver,eSFP,850nm,4.25G multi-rate,-9dBm~-1.5dBm,-15dBm,	6 PCS
02312CYS	RRU5909 for Multi-Mode 900MHz(2*60W)	3 pcs
02239349	3900 Series DBS,Site Auxiliary Material Kit(G/U/L)	1 PCS
29040907	DKBA8.807.0202, Outdoor label, cBTS3612,55*20*0.5, GE 8B35, T0.5	4 PCS
29080032	Feeder Engineering label(Multi-Feeder System)	4 PCS
29080025	MBTS DBS Cable Suite Label	1 PCS
29040907	DKBA8.807.0202, Outdoor label, cBTS3612,55*20*0.5, GE 8B35, T0.5	4 PCS
29080032	Feeder Engineering label(Multi-Feeder System)	4 PCS
34060365	Optical Transceiver,eSFP,850nm,4.25G multi-rate,-9dBm~-1.5dBm,-15dBm,	6 PCS
02311TBD	RRU5909 for Multi-Mode 2100MHz(2*60W)	3 PCS
03021VHD	Baseband Processing Unit (6Cell,CE:UL384/DL512)	1 PCS
03022HEM	Universal Baseband Processing Unit d6	1 PCS
02237428	DBS Antenna Feeder Installation Auxiliary Kit Per Sector, General Area	6 PCS
04130065	RF Cable,2m,DIN50SM-II,COAX50-8.7/3.55,DIN50SM-II,1/2 Inch Superflexik	12 PCS
04070012	Signal Cable, Shielded Straight Through Cable, 10m, MP8-II, CC4P0.5GY(S), M	1 PCS
25030191	Wire,450/750V,60227 IEC 02(RV) 6mm^2, Yellow/Green,44A(Unit: meter)	2 M

1.2 Installation cable

14130622	70m, Optical Cable Assembly, DLC/PC, DLC/PC, Multi-mode, GYFJH 2A1a(LS 6 PCS
25030429	Wire,450/750V,60227 IEC 02(RV)16mm^2, yellow green,85A, With a package 18 M
25030671	Power Cable,300V,UL2464,3.31mm^2,2x12AWG,Black Jacket(2Cores:Blue, 348 M
27150086	Fixing clip, locked 3pcs optical cables and 3pcs power cables, 1 board 6, Stair 58 PCS

2. ANTENNA SYSTEM

27010881-001	Directional Antenna, DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M, 4*7/16 L	3 PCS
27150243	Downtilt Kit-C Type	3 PCS

3. RET MATERIAL

04070097	Signal Cable, AISG Communication cable, 5m, D9M+D9(PS)(W), CC4P0.5PB(6 PCS
27150136	Antenna Feeder Accessories, RCU136, Agisson RET Antenna RCU, Antenna,	6 PCS

4. CABINET

180000399636	ZXDUPA-WR12	(V2.6R03M15)outdoor pow	ver cabinet M(040000.F1)	1 PC

5. INSTALLATION MATERIALS

02231GJH	Embedded Environment Monitorina I	Init



ALLOCATION DRAWING

-	telenor

Y					
316	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		193 19-IPA 166 2	067/BA296	8 Uen
	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD BA2968 A

Project: Telenor Myanmar


Site: **BA2968**

ALLOCATION TABLE: ALARMS

1. DBS3900

Temperature

No.	Alarm	Туре	Physical port
1	Main Power Failure	Breaking	
2	Rectifier Module Failure	Breaking	
3	Battery Alarm	Breaking	
4	Door Open-1 (BTS)	Breaking	
5	Door Open-2 (Power)	Breaking	
6	Temperature Alarm	Breaking	
7	Smoke Alarm	Breaking	
8	Heat Exchange	Breaking	



Closing: the alarm cable is open when no alarms are present Breaking: the alarm cable is closed when no alarms are present


^{**} Need to mark from site after alarm configuration

Site ID: **BA2968**

Geographical coordinates

35 ' 58.96 "

Long (E): 96 ° Lat (N): 18 ° 34 ' 8.40 " Drawing: Cabling Diagram (Power and Earth) 1/193 18-IPA 166 2067/BA2968 Uen



Site ID: **BA2968**


Drawing: Cabling Diagram (Sgnal & Antenna)

2/193 18-IPA 166 2067/BA2968 Uen

Geographical coordinates

Long (E): 96 ° Lat (N): 18 ° 35 ' 58.96 "

34 ' 8.40 " Lat (N):




Site ID: **BA2968**

Drawing: Allocation Drawing Cabinet 193 26-IPA 166 2067/BA2968 Uen

Geographical coordinates

Long (E): 96 ° 35 ' 58.96 " Lat (N): 18 ° 34 ' 8.40 "



- 2. PE busbar
- 3. Fan
- 4. Terminal

- 6. GND busbar
- 7. Fan
- 8. DC distribution unit



INSTALLATION CHECK LIST - RBS

ĭ	_	111017(EE/(TOTA OTTE OTT ETO		
016	Prepared (also subject responsible if other)		Document No.		
26 2	Prepared (also subject responsible if other) EMZ/ EI EI KHINE		153 11-IPA 166 2	2067/BA29	968 Uen
Ę	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project: Telenor Myanmar

Site: **BA2968**

INSTALLATION CHECK LIST

OK = Correctly installed, NOK = Not Correctly installed, N/A = Not applicable

A.	CABINET	OK	NOK	N/A	COMMENTS
1.	Cabinet clean and undamaged	OK			
2.	Cabinet installed according to SID	OK			
3.	Cable lead-in (cable gland)	OK			
4.	DCPU connected to correct fuse	OK			
5.	DC cable for RRU and BBU properly connected	OK			
6.	Grounded, washers in place and bolts tightened	OK			
7.	Grounding cable insulation undamaged	OK			

B.	BBU Box	OK	NOK	N/A	COMMENTS
1.	Equipment clean and undamaged	OK			
2.	Installed according to allocation drawing	OK			
3.	BBU securely fixed to rack or cabinet	OK			
4.	Boards are firmed fixed in slot; screws are fasten	OK			
5.	Power cable connected to correct fuse	OK			
	All cables in the front properly connected	OK			
7.	All screws tightened to correct torque	OK			
8.	No cables damaged	OK			
	Equipment labeled according to SID	OK			
10.	Grounded, washers in place and bolts tightened	OK			
11.	Grounding cable insulation undamaged	OK			
	All cables have enough extra length to enable the				
12.	removal of the BBU without damaging or	OK			
	disconnecting the cables?				

C.	RRU (REMOTE RADIO UNIT)	OK	NOK	N/A	COMMENTS
1.	RRU clean and undamaged	OK			
2.	RRU installed as specified in SID	OK			
3.	RRU properly aligned horizontally & vertically	OK			
	RRU mounting bracket tightened properly	OK			
5.	RRU Grounding installed and connected to MET	OK			
6.	Connector jumper tightened and sealed	OK			
7.	Installation cover for optical cable tightened	OK			
	RET cables routed correctly and tightened	OK			
	Power socket securely & correctly attached	OK			
	Protective covers installed on unused ports	OK			
	Optical cable undamaged	OK			
	Equipment labeled according to SID	OK			
	Protective covers, dust caps, and terminations				
	plugs are installed on unused ports?	OK			
14.	RET cable is correctly connected to ALD ctrl				
14.	connector and tightened	OK			





-08-16	ERICSSON 📕	INSTALLAT	TION CHECK LIS	T - RBS	telenor
26 2016	Prepared (also subject responsible if other) EMZ/ EI EI KHINE		Document No. 153 11-IPA 166 2	067/BA29	968 Uen
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project:	Telenor M	yanmar
----------	-----------	--------

Sit

2. Height, Azimuth and Tilt checked 3. No cables or connectors damaged 4. RF cables properly labeled 5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cables properly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 13. SID marked for as-built 24. Labeling of the external cables 25. DK 26. Site area cleaned 26. OK 27. Correct cable connected & tightened 28. RET cable correctly connected & tightened 39. Optical cables properly connected and strapped 30. Minimum bending of the optical cables correct 31. Antenna support bonded to tower 32. Tower legs earthed (minimum 2 legs) 33. Painting of cabinet scratching 34. Site area cleaned 35. OK 36. OK 37. OK 38. Painting of cabinet scratching 38. OK 39. OK 30. OK 30. OK 30. OK 30. OK 30. OK 31. OK 32. OK 33. Painting of cabinet scratching 34. Site area cleaned 35. OK	system installed as specified in SID zimuth and Tilt checked sor connectors damaged so properly labeled bending of the RF cables correct able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK OK OK OK OK OK	NOK	N/A	
1. Antenna system installed as specified in SID OK 2. Height, Azimuth and Tilt checked 3. No cables or connectors damaged 4. RF cables properly labeled 5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) E. CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching OK OK OK OK NOK NOK NOK NOK N	system installed as specified in SID zimuth and Tilt checked sor connectors damaged so properly labeled bending of the RF cables correct able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK OK OK OK OK OK			
2. Height, Azimuth and Tilt checked 3. No cables or connectors damaged 4. RF cables properly labeled 5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cables properly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 13. SID marked for as-built 24. Labeling of the external cables 35. Painting of cabinet scratching 46. OK 26. OK 27. Correct cable connected & tightened 28. RET cable correctly connected & tightened 39. Optical cables properly connected and strapped 30. OK 30. Painting of cabinet scratching 30. Vice area cleaned 31. Site area cleaned 32. Concluding ROUTINES 33. Painting of cabinet scratching 44. Site area cleaned 55. OK 56. OK 57. OK 58. OK 59. OK 50. OK 50	zimuth and Tilt checked s or connectors damaged s properly labeled ors properly connected bending of the RF cables correct able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK OK OK OK OK			radius of 50mm
3. No cables or connectors damaged 4. RF cables properly labeled 5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 6. NOK N/A COMMENTS 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5.	s or connectors damaged s properly labeled brs properly connected bending of the RF cables correct able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK OK OK OK OK			radius of 50mm
4. RF cables properly labeled 5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) E. CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5.	s properly labeled bending of the RF cables correct able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK OK OK			radius of 50mm
5. Connectors properly connected 6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 6. CONCLUDING ROUTINES 1. SID marked for as-built 12. Labeling of the external cables 13. Painting of cabinet scratching 14. Site area cleaned 15.	bending of the RF cables correct able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK OK OK			radius of 50mm
6. Minimum bending of the RF cables correct 7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 6. Minimum bending of the RF cables correct OK 7. Correct cable connected to correct antenna port OK 9.	bending of the RF cables correct able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK OK			radius of 50mm
7. Correct cable connected to correct antenna port 8. RET cable correctly connected & tightened 9. Optical cables properly connected and strapped 0K 10. Minimum bending of the optical cables correct 0K 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 0K 12. Tower legs earthed (minimum 2 legs) 0K 13. SID marked for as-built 0K 14. SiD marked for as-built 0K 15. Side area cleaned 15. Site area cleaned 16. Site area cleaned 17. Site area cleaned 18. Site area cleaned 19. Site a	able connected to correct antenna port e correctly connected & tightened ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK OK			
9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 13. SID marked for as-built 14. Labeling of the external cables 15. Painting of cabinet scratching 16. Site area cleaned 17. OK 18. NOK 19. N	ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK			
9. Optical cables properly connected and strapped 10. Minimum bending of the optical cables correct 11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) 13. SID marked for as-built 14. Labeling of the external cables 15. Painting of cabinet scratching 16. Site area cleaned 17. OK 18. NOK 19. N	ables properly connected and strapped bending of the optical cables correct support bonded to tower	OK OK			
11. Antenna support bonded to tower 12. Tower legs earthed (minimum 2 legs) E. CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned OK OK OK OK OK OK OK OK OK O	support bonded to tower	OK			
12. Tower legs earthed (minimum 2 legs) E. CONCLUDING ROUTINES OK NOK N/A COMMENTS 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned OK OK OK OK OK OK OK OK OK O					radius of 40mm
E. CONCLUDING ROUTINES 1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned OK OK OK OK OK OK OK OK OK O	gs earthed (minimum 2 legs)	OK			
1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5.		UK			
1. SID marked for as-built 2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5.	DING ROUTINES	lok	NOK	N/A	COMMENTS
2. Labeling of the external cables 3. Painting of cabinet scratching 4. Site area cleaned 5.			- I	14//	00
3. Painting of cabinet scratching 4. Site area cleaned 5.					
4. Site area cleaned OK 5.					
5.					
	activities have been completed [NO]	[YE	S] (if i	no, sp	ecify below)
		nbers)			
			activities have been completed [NO] [YEs		

Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name:
Date:	Date:
-	

ERICSSON	1
Ĺ	

CHECK LIST (OHS)



Ó	_		CHECK LIST (OH	<i>)</i>	
916	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		176 27-IPA 166 20	67/BA2968	Uen
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project:	Telenor	Myanmar
----------	---------	---------

Site: **BA2968**

WORK ACTIVITIES:

MANPOWER	NOS.
1 Site Supervisor	
2 Team Leader	
3 Technician	
4 Laborers	
5 Others	
6	
7	
8	
9	
10	
11	
12	

EQUIPMENT USED	NOS.
1	
2	
3	
4	
5 6	
6	
7	
8	
9	
10	
11	
12	

Joelsh & Sofoty Observation/Check list	lov	NOK	NI/A	Comments
	ОК	NOK	N/A	Comments
Health & Safety Observation/Check list 1 Safety Shoe	OK OK	NOK	N/A	Comments

nealth & Salety Observation/Check list	UN	INUK	IN/A	Comments
1 Safety Shoe	OK			
2 Safety Gloves	OK			
3 Safety Helmets	OK			
4 Safety Belts	OK			
5 Arrangement for Emergency Evacuation	OK			
6 Arrangement for Emergency Communication	OK			
7 Arrangement for First Aid	OK			
8 Arrangement for Toilets / Washing	OK			
9 Site Safety Protection	OK			
10 Security Guard at site	OK			

OTHER MATTERS / ISSUES:		

OHS confirmed by (ASP):	Checked and Verified by:	Ericson Myanmar Co. Ltd.
Signatura	Cianatura	
Signature:	Signature:	
Print Name:	Print Name:	
Date:	Date:	

ERICSSON	1
----------	---

TEST REPORT RBS - G900

-	telenor

?	_		INEL OINT INDO	0000	
9	Prepared (also subject responsible if other)		Document No.		
7 07	EMZ/ EI EI KHINE		1/153 83-IPA 16	6 2067/BA	2968 Uen
Ė	Doc respons/Approved	Checked	Date	Rev.	File
Š	EMZ/Manoj Kumar		2019-03-19	Α	SDD BA2968 A

Telenor Myanmar BA2968 Project: Site:

Test Record for Site Installation Verification

Tester Name:		Date:
XXX		XXX Site Neme:
Site ID: BA2968		Site Name:
RBS Type:		Cell Configuration:
Huawie DBS3900		G900 - S3/3/3
NE Standalone test	Pass Fail	N/A Remark
Incoming voltage verified	OK	
Circuit breaker with correct rating	OK	
Cable connection inspected	OK	
Cables properly labeled	OK	
Check configuration	OK	
Fault Status Read	OK	
Internal alarm tested	OK	
External alarm tested	OK	
Antenna system test	OK	
Notes:		
Accepted by (Telenor)		Responsible Engineer (Ericsson)
Signature:		Signature:
Print Name:		Print Name:
Date:		Date:
Date.		Date.

ERICSSON	1
----------	---

TEST REPORT RRS - G900

-	telenor

Ó		ILSI	KEI OKI KBS -	G300	
916	Prepared (also subject responsible if other)	Document No.			
26 20			1/153 83-IPA 166 2067/BA2968 Uen		
	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project:	Telenor	Myanmar
----------	---------	---------

S

Date:

Tester Name:					Date:				
XXX Site ID:					XXX Site Nam	- 31			
Site ID: BA2968					XXX	·e:			
RBS Type:					Cell Conf	figuration:			
Huawie DB	S3900				G900 -	- S3/3/3			
				IP		<u> </u>			LAN
Abis over IF	o			IP		+		v	LAN
OAM	-					+			
	C COLL ODER	~ ==	- ~ -						
VOICE, SIVI	IS, MMS, SPEE	D IE	ST				THI	ROUGHF	PUT/SPEED TEST
Cell	MO/MT Voice	Call	SMS	M	MS			vnload	Upload
Cell 1			†						<u> </u>
Cell 2	†		<u> </u>						<u> </u>
Cell 3	1		†						
Cell 4	1		+						+
Cell 5	1		+						
Cell 6			+			- 			
HANDOVE	D TEST								
A to B		$\overline{}$	B to A	B to C	:	C to A	ТС	to B	Remark
		工							
EXTERNAL	L ALARM TEST	Γ							
Alm#	-		Designation		Тур	pe	Pass	Fail	Remarks
01	1					osing			
02	†					eaking	1		
03	1				\neg		+		
04	1				\neg		1		
05	1				\neg		1		
06	†				\neg		1		
07	1								
08	T								
Remarks:									
Accepted k	oy (Telenor)				Respo	onsible E	nginee	r (Erics	son)
Olamatura:					Cianat				
Signature:	:				Signat	ture: Name:			

Date:

ERICSSON	1
----------	---

TEST REPORT RBS - G900

-	telenor

Ó		ILSI	KEI OKI KBS -	G 300	
316	Prepared (also subject responsible if other)	Document No.			
26 20	EMZ/ EI EI KHINE		1/153 83-IPA 166 2067/BA2968 Uen		
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project:	Telenor	[.] Myanmar
----------	---------	----------------------

Site: **BA2968**

Test Record for Site Hardware Status

Tester Name:	Date:
XXX	XXX
	Site Name:
BA2968	XXX
RBS Type:	Cell Configuration:
Huawie DBS3900	G900 - S3/3/3

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	Serial No.not visible
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	Serial No.not visible
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	Serial No.not visible

RBS Cabinet

Date:

Remarks:

Unit	Product number	Serial
DBS3900	2319940	
RRU5909 sector A	02312CYS	2102312CYS10J6000010
RRU5909 sector B	02312CYS	2102312CYS10J6000006
RRU5909 sector C	02312CYS	2102312CYS10J8000009

Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature: Print Name:	Signature: Print Name:

Date:



TEST REPORT RBS - W2100

-	telenor
	teterior

Ò	•		0		
016	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		2/153 83-IPA 166	2067/BA2	2968 Uen
	Doc respons/Approved	Checked	Date	Rev.	File
Ze.	EMZ/Manoj Kumar		2019-03-19	Α	SDD BA2968 A

Project: Site: Telenor Myanmar BA2968

Test Record for Site Installation Verification

Tester Name:	Date:
XXX Site ID:	XXX Site Name:
BA2968	
RBS Type: Huawie DBS3900	Cell Configuration: W2100 - S2/2/2
NE Standalone test	Pass Fail N/A Remark
Incoming voltage verified	ОК
Circuit breaker with correct rating	ОК
Cable connection inspected	ОК
Cables properly labeled	ОК
IDB parameter set	ОК
Fault Status Read	OK
Internal alarm tested	OK OK
External alarm tested	ОК
Antenna system test	OK
Notes:	
Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name:
Date:	Date:

Prepared (also subject responsible if other) EMZ/ EI EI KHINE Doc respons/Approved EMZ/Manoj Kumar					Document No. 2/153 83-IPA 166 2067/BA2968 Uen				
MZ/ ELELN c respons/Appr	HINE			Checked	2/153 83-IPA Date	166 20 Rev		968 U File	len
MZ/Manoj I	Kumar			Onconca	2019-03-19	A			_BA2968_A
roject: ite:	Telenor I BA2968		Record for S	Site Integ	ration				
Tester Name:				Г	Date:				
XXX					CXX				
Site ID: BA2968				S	Site Name:				
RBS Type:				c	Cell Configuration:				
Huawie D	BS3900				N2100 - S2/2/2				
		Г			IP				Checked
NODE B								İ	
OAM Link								1	
RNC Nam									
								<u> </u>	
VOICE, VI	DEO, SMS	S, MMS, SP	PEED TEST PRIGINATING/N	MORII E TE	PMINIATING		THR	OHG	HPUT/SPEED
Sector	Carrier	Voice call	Video call	SMS	MMS		Down		Upload
	1	10100 00	71000 00	- 00	1711.0		DO	loud	95.022
Sector 1	2	†	+	+		-			
Contor 2	1	1		\neg					
Sector 2	2								
Sector 3	1								
Seciol 5	2	<u> </u>							
Sector 4	1			\longrightarrow					
	2	<u> </u>							
Sector 5	1	 		$-\!\!\!\!+\!\!\!\!-\!\!\!\!\!-$					
	2	 		$\overline{-+}$					
Sector 6	2	+		+-	-+	-+			
HANDOVE	_								
1 to		1 to 3	2 to 1	2 to 3	3 to 1	T 3 t	to 2		Remark
				<u> </u>					-
EXTERNA	L ALARM	1 TEST							
Alm#		De	esignation		Type	Pass	Fail		Remarks
01					Closing				
02					Breaking				
03					<u> </u>				
04					<u> </u>				
05	<u> </u>								
06	<u> </u>								
07	<u> </u>								
08	<u> </u>								

Accepted by (Telenor)

Responsible Engineer (Ericsson)

Signature:

Print Name:

Date:

Date:





o.			TEOT IVEL OIVE	(DO III	
.916	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		2/153 83-IPA 166 2067/BA2968 Uen		
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project:	Telenor	Myanmar
----------	---------	----------------

Site: **BA2968**

Test Record for Site Integration

Tester Name:	Date:
XXX	XXX
	Site Name:
BA2968	
RBS Type:	Cell Configuration:
Huawie DBS3900	W2100 - S2/2/2

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	Serial No.not visible
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	Serial No.not visible
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	Serial No.not visible

RBS Cabinet

Remarks:

	Unit	Product number	Serial
DBS3900		2319940	
RRU5909	sector A	02311TBD	2102311TBD4MJA001223
RRU5909	sector B	02311TBD	2102311TBD4MJA001298
RRU5909	sector C	02311TBD	2102311TBD4MJA001232

Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature: Print Name: Date:	Signature: Print Name: Date:



PRODUCT LIST

telenor

o		I KODOOT LIGI		
Prepared (also subject responsible if other)		Document No.		
^κ g EMZ/ EI EI KHINE		1/193 32-IPA 16	6 2067/BA29	68 Uen
Doc respons/Approved	Checked	Date	Rev.	File
₹ EMZ/Manoj Kumar		2019-03-19	Α	SDD_BA2968_A

Project: Site: Telenor Myanmar BA2968

<u>UNIT</u>	PRODUCT CODE	<u>REV</u>	SERIAL No.	MFG.DATE
DBS3900 GSM900 & WCDMA2100				
BBU 3900 / BBU 3910	02319940 / 02310VTE		2102310WYGP0H1006715	
FANC / FANE	2120577 / 02311CHK		2102311CHKP0H1007643	
UEIU	02315639		2102315639LUJ4014467	
UPEUC / UPEUD2	2319897 / 02310SFM		2102310SFMHVH1074454	
UMPTb1	03054885		210305488510J1005922	
UBBPd6	03022HEM		022HEM10HC001204	
EMUB	02231GJH		2102310UWTCNH1901976	
RRU5909	02312CYS		2102312CYS10J6000010	
RRU5909	02312CYS		2102312CYS10J6000006	
RRU5909	02312CYS		2102312CYS10J8000009	
RRU5909	02311TBD		2102311TBD4MJA001223	
RRU5909	02311TBD		2102311TBD4MJA001298	
RRU5909	02311TBD		2102311TBD4MJA001232	
ANTENNA DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01		Serial No.not visible Serial No.not visible Serial No.not visible	
RET				
RCU136,Agisson RET	27150136		HWB83527116341473725	
RCU136,Agisson RET	27150136		HWB83527116344147359	
RCU136,Agisson RET	27150136		HWB2783486251583BPC	
RCU136,Agisson RET	27150136		HWB2783486259485BHC	
RCU136,Agisson RET	27150136		HWB2783486251509POV	
RCU136,Agisson RET	27150136		HWB7437011271583BD3	
CABINET	40000000000		04000000405	1
ZXDUPA-WR12(V2.6R03M15)outdoor power ca			210093993195	
Lithium Ion Battery 48V,100Ah	UIFP48V100AH-1		P48100XA32180728613	
Lithium Ion Battery 48V,100Ah	UIFP48V100AH-1		P48100XA32180728617	
Lithium Ion Battery 48V,100Ah	UIFP48V100AH-1	1	P48100XA32180728714	-

CABINET		
ZXDUPA-WR12(V2.6R03M15)outdoor power	r ca 180000399636	210093993195
Lithium Ion Battery 48V,100Ah	UIFP48V100AH-1	P48100XA32180728613
Lithium Ion Battery 48V,100Ah	UIFP48V100AH-1	P48100XA32180728617
Lithium Ion Battery 48V,100Ah	UIFP48V100AH-1	P48100XA32180728714
Lithium Ion Battery 48V,100Ah	UIFP48V100AH-1	P48100XA32180728647
Lithium Ion Battery 48V.100Ah	UIFP48V100AH-1	P48100XA32180728632



telenor

_					
2	Prepared (also subject responsible if other)		Document No.		
70	EMZ/ EI EI KHINE		PHT-09:0001-IP/	A 166 2067/	BA2968 Uen
È	Doc respons/Approved	Checked	Date	Rev.	File
ò	FMZ/Manoi Kumar		2019-03-19	Δ	SDD BA2968 A

Telenor Myanmar Project:

Site: **BA2968**



Tower View



Top of Tower View





telenor

Υ						
Prepared (also subject	t responsible if other)		Document No.			
EMZ/ EI EI KH	INE		PHT-09:0001-	IPA 166 20	067/BA2968 Uen	
Doc respons/Approve	:d	Checked	Date	Rev.	File	
	mar		2019-03-19	Α	SDD BA2968 A	

Project: **Telenor Myanmar**

Site: **BA2968**


Vertical Cable Ladder (From Top of Tower)



Horizontial Cable Ladder



Vertical Cable Ladder (From Bottom of Tower)



Grouding RRU Power Cable (At Bottom)





telenor

_					
2	Prepared (also subject responsible if other)		Document No.		
70	EMZ/ EI EI KHINE		PHT-09:0001-IPA 166 2067/BA2968 Uen		
È	Doc respons/Approved	Checked	Date	Rev.	File
ò	FMZ/Manoi Kumar		2019-03-19	Δ	SDD BA2968 A

Project: **Telenor Myanmar**

Site: **BA2968**


Antenna Cell A



Antenna Cell B



Antenna Cell C



RCU Cell A





telenor

Y					
916	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		PHT-09:0001-IPA 166 2067/BA2968 Uen		
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Şe.	FMZ/Manoi Kumar		2019-03-19	Α	SDD BA2968 A

Telenor Myanmar Project:

Site: **BA2968**

RCU Cell B



RRU 2G Cell A



RCU Cell C



RRU 2G Cell B





telenor

Y					
916	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		PHT-09:0001-IPA 166 2067/BA2968 Uen		
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Şe,	EMZ/Manoi Kumar		2019-03-19	Α	SDD BA2968 A

Project: **Telenor Myanmar**

Site: **BA2968** RRU 2G Cell C



RRU 3G Cell A



Earth Bar for RRU 2G



RRU 3G Cell B





telenor

Y	_					
016	Prepared (also subject responsible if other)		Document No.	No.		
26 20	EMZ/ EI EI KHINE		PHT-09:0001-IPA 166 2067/BA2968 Uen			
Ë	Doc respons/Approved	Checked	Date	Rev.	File	l
Şe	EMZ/Manoi Kumar		2019-03-19	Α	SDD BA2968 A	

Project: **Telenor Myanmar**

Site: **BA2968**

RRU 3G Cell C



Earth Bar for RRU 3G



Cabinet (Close)



Cabinet (Open)





telenor

Y					
76	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		PHT-09:0001-IPA 166 2067/BA2968 Uen		
Ë	Doc respons/Approved	Checked	Date	Rev.	File
ě	FM7/Manoi Kumar		2019-03-19	Α	SDD BA2968 A

Telenor Myanmar Project:

Site: **BA2968**

BBU 3900



External Alarm Connection (With Clear Label)



DCDU



Cable Inlet Indoor






telenor

Y					
916	Prepared (also subject responsible if other)		Document No.		
26 20	EMZ/ EI EI KHINE		PHT-09:0001-IPA 166 2067/BA2968 Uen		
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Šev	EMZ/Manoi Kumar		2019-03-19	Α	SDD BA2968 A


Project: **Telenor Myanmar**

Site: **BA2968**

AC Power Cable At Telecom Cabinet



Main Earth Bar In Cabinet



AC Power Cable At AC Box



Main Earth Bar For Cabinet







316	, , , , , , , , , , , , , , , , , , , ,		Document No.		
26 20			PHT-09:0001-IPA 166 2067/BA2968 Uen		
Ë	Doc respons/Approved	Checked	Date	Rev.	File
Rev	EMZ/Manoj Kumar		2019-03-19	Α	SDD BA2968 A

Project: **Telenor Myanmar**

Site: **BA2968**



PHOTOS LIST

- 1 Site Location
- 2 Tower View
- 3 Vertical Cable Ladder
- 4 Horizontial Cable Ladder
- 5 Antenna Cell A
- 6 Antenna Cell B
- 7 Antenna Cell C
- 8 RCU Cell A
- 9 RCU Cell B
- 10 RCU Cell C
- 11 RRU 3936 Cell A
- 12 RRU 3936 Cell B
- 13 RRU 3936 Cell C
- 14 RRU 3826 Cell A
- 15 RRU 3826 Cell B
- 16 RRU 3826 Cell C
- 17 Earth Bar for RRU
- 18 Cabinet (Close)
- 19 Cabinet (Open)
- 20 BBU 3900
- 21 DCDU
- 22 Main Earth Bar for Cabinet
- 23 Earth Bar Cabinet
- 24 DG Set (Close)
- 25 DG Set (Open)







Ÿ	-		/			
316	Prepared (also subject responsible if other)		Document No.			
26 20	EMZ/ EI EI KHINE		179 61-IPA 166 2067/BA2968 Uen			
Ë	Doc respons/Approved	Checked	Date	Rev.	File	
Ş	EMZ/Manoi Kumar		2019-03-19	Α	SDD BA2968 A	

Site: **BA2968**

NETWORK ELEMENT ACCEPTANCE CERTIFICATE

This is to certify that Ericsson Radio Systems AB has delivered, installed and tested the Network Elements on site BA2968 as defined in PO_NS_000020 and PO_NS_000021

PO RBS: PO_NS_000039

PO HW Cabinet: PO_NS_000030 PO Antenna: PO_NS_000038

The Network element acceptance has been performed in accordance with the procedures described in above mentioned contract. Further reference should be made to the acceptance documents. The Network element passed the acceptance with remarks per attached test report.

TEST DOCUMENTS

DBS3900 Test Report - G900 DBS3900 Test Report - W2100

Documents Number

1/153 83-IPA 166 2067/BA2968 Uen rev A 2/153 83-IPA 166 2067/BA2968 Uen rev A

For Telonor (The Buyer)		For Ericsson (The Vendor	
Signature:	***************************************	Signature:	
Name:	***************************************	Name:	
Date:		Date:	