

Transmission Site Design Documentation

NE: KY0032 FE: KY0023

Phase: 1

Telenor Myanmar

GBT

Radio TRM OptiX RTN950

ERICSSON #		
CAPTION LIST	Document List	1
Document No. 001 53-IPA 165 3770 Uen		
Date Rev. 2015-05-11 A	Site Documents	2
SITE DESIGN	Plant Specification	3
DOCUMENT	Cabling Diagram	4
telenor	External Alarm	5
Telenor Myanmar KY0032	Check Lists	6
Kayah Radio TRM OptiX RTN950	Test Documents	7
KY0032 - KY0023	Acceptance Certificate	8
	Product List (Trm)	9
	Others	10



DOCUMENT LIST 1(1)

Prepared (also subject responsible if other)		Document No.	Document No.		
EMZ Jovito Ege / G. Dela Cruz		001 51-IPA 16	001 51-IPA 165 3770 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
Minh Nauven D		2015-05-11	Α	KY0032 Telenor A	

Project: **Telenor Myanmar** Radio TRM OptiX RTN950

Site: KY0032 KY0032 - KY0023

	Document name	Document number	Rev.
	SITE DESIGN DOCUMENT	001 53-IPA 165 3770 Uen	Α
1	DOCUMENT LIST	001 51-IPA 165 3770 Uen	Α
2	SITE DOCUMENTS		
2.1 2.2	Configuration Data TRM Situating Plan	2/127 04-IPA 165 3770 Uen 153 38-IPA 165 3770 Uen	A A
3	PLANT SPECIFICATION		
3.1	Plant Specification (TRM)	2/127 11-IPA 165 3770 Uen	Α
4	CABLING DIAGRAM		
4.2 4.3 4.4	Cabling Diagram (signal and antenna) Block Diagram (TRM Cross Connect) Allocation Drawing (TRM Rack-Layout)	2/193 18-IPA 165 3770 Uen 3/193 18-IPA 165 3770 Uen 4/193 18-IPA 165 3770 Uen	A A A
5	EXTERNAL ALARM		
5.1	Allocation Table	Refer to RBS - SID Site Folder	
6	CHECK LISTS		
6.1 6.2	Installation Check List OHS Check List	153 11-IPA 165 3770 Uen 176 27-IPA 165 3770 Uen	A A
7	TEST DOCUMENTS		
7.1	Test Report (RTN950 Functional)	3/153 83-IPA 165 3770 Uen	Α
8	ACCEPTANCE CERTIFICATE	179 61-IPA 165 3770 Uen	Α
9 9.1	PRODUCT LIST Product List (TRM)	2/153 83-IPA 165 3770 Uen	Α
10 10.1 10.2 10.3	OTHERS Site Photos SMR Link Budget		A A A



		00111100101110		1 (1)
Prepared (also subject responsible if other)	Document No.			
EMZ Jovito Ege / G. Dela Cruz		2/127 04-IPA 165 3770 Uen		
Doc respons/Approved	Checked	Date	Rev.	File
Minh Nguyen D		2015-05-11	Α	KY0032 Telenor_A

Project: **Telenor Myanmar** Radio TRM OptiX RTN950

Site: **KY0032 KY0032 - KY0023**

1 GENERAL

1.1 Geographical coordinates N 19º 40' 38.42" - E 97º 12' 34.31"

1.2 Region Kayah

1.3 Address Oatayaryone Kyaung Tite N0.4,Lanma Zaypaing

ward, Loikaw Green Field

1.4 Type of Site1.5 Tower Height42 m

1.6 Transmission connection type GE (Electrical)

2 SITE DATA

2.1 Switch/Router type **RTN950** 2.2 NE ID 11891 2.3 NE Parameter IP Address 129.7.46.115 Loop back IP Address 2.4 10.7.16.2 255.255.0.0 2.5 Subnet Mask 2.6 **Default Gateway** 10.7.66.241

3 HOP DATA

The following below are transmission links to far-end sites

To Site	Azimuth	RSL (dBm)		Frequency Band	Sub-band	System Cofig.	Ant. Size (m)	Traffic Capacity
KY0023	130.80°	-37.01	2.17	18G	Sb2	1+0 Int	0.3	66M

To site KY0023

RADIO

4.1 Link number KY0032-KY0023

4.2 ODU type 18C_XMC2_ 64 QAV 14 M 66M

4.3 ODU weight (kg) 4.5kg

4.4 ODU dimension (WxHxD mm) 228×228×75

4.5 No. of ODU

4.6 Operating voltage range 48VDC ±15%

4.7 Power consumption for one ODU ≤36w
4.8 Frequency Band 18G
4.9 ODU sub-band Sb2

4.10 Frequency (MHz) TX Ch. NE 49H 19383.75V FE 49L 18373.75V

FE 49L 103/3./5

4.11 Output power (dBm) 22

4.12 Bandwidth/Modulation 14 M / 64 QAM

4.13 RX threshold criteria
4.14 Maximum receive signal (dBm)
4.15 Receive signal (dBm)
4.16 Polarization
1E-6 BER
-77.50
-37.01
Vertical





CONFIGURATION DATA TRM

		001111001011	1011 27117		(')
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege / G. Dela Cruz		2/127 04-IPA	165 3770 L	len	
Doc respons/Approved	Checked	Date	Rev.	File	
Minh Nauven D		2015-05-11	Α	KY0032 Telenor A	

Project: **Telenor Myanmar** Radio TRM OptiX RTN950 Site: KY0032 KY0032 KY0032 - KY0023

5 ANTENNA

5.1	Antenna type	Single Pol.
5.2	No. of Antennas	1
5.3	Antenna Height (m)	40
5.4	Antenna Gain, Mid (dBi)	33.70
5.5	Return loss (dBi)	17.69
5.6	Weight of antenna (kg)	9.5
5.7	Wind Forces, Axial (N)	430
5.8	Wind Forces, Side (N)	235

6 POWER CONSUMPTION

6.1 Total power consumption (W) 250w (Power for IDU)



SITUATING PLAN 1(1)

				. (.)	
Prepared (also subject responsible if other)	Document No.	Document No.			
EMZ Jovito Ege / G. Dela Cruz		153 38-IPA 16	55 3770 U	en	
Doc respons/Approved	Checked	Date	Rev.	File	
Minh Nguyen D		2015-05-11	Α	KY0032 Telenor A	

Project: **Telenor Myanmar**

Site: **KY0032**


Geographical coordinates

Address


Radio TRM OptiX RTN950

N 19º 40' 38.42" - E 97º 12' 34.31" Oatayaryone Kyaung Tite N0.4,Lanma

Zaypaing ward, Loikaw



LINK ID: KY0032 - KY0023





		1 L/ ((1) OI LOII I	0/111011	113141)	'\'
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege / G. Dela Cruz		2/127 11-IPA 16	5 3770 Ue	n	
Doc respons/Approved	Checked	Date	Rev.	File	
Minh Nauven D		2015-05-11	Α	KY0032 Telenor A	

Project: **Telenor Myanmar** Radio TRM OptiX RTN950 Site: KY0032 KY0032 - KY0023

Item	Description	Item Code	Quant	ity
1	ANTENNA EQUIPMENT (Antenna with accessories 0.3m 18GHz HP,Single Polarization Antenna	s) 52431114	2	sets
2	RADIO EQUIPMENT (ODU) ODU (18G_1+0_S_0.3m)			
	ODU,RTN XMC,18G,-2,1010/1008MHz,SB B=L H,18180MHz,18700MHz,Without doc,WR-42,H01	52413078	1	Unit
	ODU,RTN XMC,18G,-2,1010/1008MHz,SB B=H H,19190MHz,19710MHz,Without doc,WR-42,H01	52413079	1	Unit
3	OUTDOOR INSTALLATION Coaxial Cable ,Copper-clad Aluminium	25070149	130) m
	Wire,50ohm,7.6mm,4.8mm,1.8mm,Black,5D IF/ODU Installation Accessories(5D) RTN 600 IFX Board Delivery Accessories	02230CJP 02238083	2	PCS PCS
4	INDOOR UNIT OPTIX RTN 950(V100R006)	02230003	2	PC3
	RTN 950 Assembly Chassis(-48V)	02113174	1	Unit
	Versatile IF Board	03021PFK	2	PCS
	TDM/Hybrid/Packet/Routing system control and Cross-connect Board	03055091	2	PCS
	2*GE(SFP/RJ45)+2*GE(RJ45) Gigabit Ethernet Board with switch function	03021MXJ	1	PC
	Twisted-Pair Cable,100ohm	25050014	10	m
	RTN950 IDU Required Delivery Accessory, Installation Material (Without Power Cable)	02239644	1	PC
	Power Cable,3m,4mm^2	04150466	1	PC



BLOCK DIAGRAM (TRM Cross Connect) 1 (1)

Prepared (also subject responsible if other)	Document No.			
EMZ Jovito Ege / G. Dela Cruz	3/193 18-IPA 165 3770 Uen			
Doc respons/Approved	Date	Rev.	File	
Minh Nguyen D	2015-05-11	В	KY0032 Telenor_A	

Project: **Telenor Myanmar** Site:

KY0032

Radio TRM OptiX RTN950

A. Radio TRM OptiX RTN950 LAYOUT

CONFIGURATION: SITE A (NE) KY0032 1 x L3

Scenario4: Last Mile MW site Cabling Rule: 1.Configure 1*EG4 per IDU; 2.3rd port connect to RAN; 3.IF board installed slot priority:Slot 5, Slot 3, Slot 6, Slot 4 GE Fiber **GE Copper**

RTN950N:IDU I -U3 CSG01

PIU		7	CSHUA		8	CSHUA
PIU	FAN	5	ISV3 NO1 (FACING I	KY0023)	6	DUMMY
PIU	FAIN	3	ISV3 NO2 (FACING I	KY0025)	4	DUMMY
PIU		1	EG4 1 2 1 2	3 4	2	DUMMY
				Twisted Pair Cable, 100ohm - 25050014		To 2G BTS/3G NodeB

OptiX RTN 950 L3 - CSG01

PIU/ 01		7	CSHUA		8	CSHUA
PIU	FAN	5	Facing To KY0023		6	DUMMY
PIU/ 00	FΑ	3	Facing To KY0025		4	DUMMY
PIU		1	1 2 3 4		2	VACANT
				Twisted Pair Cable, 100ohm - 25050014		·

NOTE:

Please indicate existing site directions & cabling as per actual site installation.



ALLOCATION DRAWING (TRM Rack Layout 1(1)

Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege / G. Dela Cruz		4/193 18-IPA	165 3770	Uen
Doc respons/Approved	Checked	Date	Rev.	File
Minh Nguyen D		2015-05-11	Α	KY0032 Telenor A

Project: **Telenor Myanmar**

Site: **KY0032**

Radio TRM OptiX RTN950

A. RACK LAYOUT

CABLE SPACE	
DCDU1 (1U)	
DCDU2 (1U)	
DCDU3 (1U)	
BBU (2U)	
EMUA (1U)	
RTN950 (L3)	
SPARE SPACE (1U)	

TP48200E





		1140 17 (EE/ (110	11 01 12 01	CEIOT TINN	.(.)
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege / G. Dela Cruz		153 11-IPA 16	5 3770 U	en	
Doc respons/Approved	Checked	Date	Rev.	File	
Minh Nauven D		2015-05-11	В	KY0032 Telenor	Α

Radio TRM OptiX RTN950 Project: Telenor Myanmar

Project: Telenor Myanmar Site: KY0032			Radio TRM OptiX RTN950 KY0032 - KY0023				
	_	ON CHECK LIST	N1/A				
		tly installed, NOK = Not Correctly installed,					
	TRM EQ		OK	NOK	N/A	COMMENTS	
		nt clean and undamaged	OK				
		according to allocation drawing	OK				
		ble connected to correct fuse	OK				
		s in the front properly connected	OK				
		s tightened to correct torque	OK OK				
		nt labeled according to SID d, washers in place and bolts tightened	OK				
		g cable insulation undamaged	OK				
		alled according to allocation drawing	OK				
9.	ODF IIISt	alled according to allocation drawing	UK			1	
В.	TRM & A	LRM CABLE	OK	NOK	N/A	COMMENTS	
1.	Electrical	transmission cables connected	ок				
2.	Electrical	transmission cables labeled	OK				
3.	Minimum	bending radius followed for optical	OK				
_	ANITENNI	A CVCTEM MAN	01/	NOK	TNIZA	COMMENTS	
_		A SYSTEM - MW s) installed in accordance with SID	OK OK	NOK	N/A	COMMENTS	
		Polarization in accordance with SID	OK				
		s of antenna support(s) tightened	OK				
		alled correctly	OK				
		parate installation correctly fitted	OK				
		ble properly connected	OK				
		le checked (if present)	ОК				
		transmission cables connected	OK				
		d, washers in place and bolts tightened	OK				
						<u>, </u>	
		DING ROUTINES	OK	NOK	N/A	COMMENTS	
		ed for as-built	OK				
		of the external cables	OK				
3	Site area	cleaned	OK				
All	l installatio	n activities have been completed [NO]	[YES] (if n	o, spe	cify below)	
Pr	oblems/Co	nments (Refer to applicable activity numb	ers)				
Re	esponsible	Engineer (Ericsson)					
Na	Name		Signat	ure			Date
Ac	cepted by	(Telenor)					
Na	ame		Signat	ure			 Date

Name Signature Date

4	/ A \
11	1 1

\sim 11	ロヘレ	LICT	
\Box	ヒいへ	LIST	(OHS)

Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege / G. Dela Cruz		176 27-IPA 165	3770 Uen	
Doc respons/Approved	Checked	Date	Rev.	File
Minh Nguyen D		2015-05-11	В	KY0032 Telenor_A

Project: **Telenor Myanmar**

Site: **KY0032**

Radio	TRM	OntiX	RTN950
IVAGIO	1 1 7 141	Opus	1111330

M	ANPOWER	NOS.
1	Site Supervisor	1
2	Team Leader	2
3	Technician	2
4	Laborers	1
5	Others	

EC	QUIPMENT USED	NOS.
1	Digital Multimeter	2
2	Digital Tilt Meter	1
3	Mirror Compus	1
4	Hammer Dril	1
5	Heat Gun	1
6	Hexagon Key Set	1 Set

EQUIPMENT USED	NOS.
7 Screw Driver Set	1 Set
8 Knife	2
9 Cable Cutter	2
10 Tie Cutter	2
11 U-ring Wrench -8~32	1 Set
12 Socket Sets	1 Set

|--|

He	alth & Safety Observation/Check list	OK	NOK	N/A	Comments
1	Safety Shoe	OK			
	Safety Gloves	OK			
3	Safety Helmets	OK			
4	Safety Belts	OK			
	Arrangement for Emergency Evacuation	OK			
	Arrangement for Emergency Communication	OK			
7	Arrangement for First Aid	OK			
	Arrangement for Toilets / Washing			OK	
	Site Safety Protection	OK			
10	Security Guard at site			OK	

OTHER MATTERS / ISSUES:	
_	
OHS confirmed by (ASP):	Checked and Verified by: Ericsson Myanmar Co. Ltd.
Print Name:	Print Name:
Signature:	Signature:
Date:	Date:

ERICSSON 💈	5
------------	---

TEST REPORT (RTN950 Functional)

			`	
Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege / G. Dela Cruz		3/153 83-IPA 16	5 3770 Ue	n
Doc respons/Approved	Checked	Date	Rev.	File
Minh Nguyen D		2015-05-11	В	KY0032 Telenor_A

NE

Project: Telenor Myanmar Site: KY0032		Radio TRM OptiX RTN KY0032 - KY0023	950			
NETW	ORK ADDRESSES (DCN)					
		Address	OSPF Area			
Ag	ent IP Address					
	IP Address	129.7.46.115				
	IP Net Mask	255.255.0.0				
	fault gateway	10.7.66.241				
Inte	erface					
Po	rt	Setup	VLAN ID			
La	<u> </u>	In Band	VEANID			
La		☐ In Band ☐ Out of Band ☐ Drop Node				
1 1.1 2 2.1	Configurations in compliar Synchronization Radio parameters Set TX and RX frequencie	nce with the Link documentation Enabled Disabled 19383.75 and 183	73.75			
2.2	RF channel number	14				
2.3	TX Power set by webLct	22				
3 3.1 3.2	ATPC TX Power ATPC PRX threshold	☑ Manual ☐ Automatic (ATPC High Low	C) Range (dB)			
4	Modulation / Bandwidth ar					
4.1 Reference Modulation 64QAM						
4.2	Reference RF Bandwidth	·····				
4.3	ACM engine	☑ Enabled ☐ Disabled				
4.4	TX power ramp up to	✓ Enabled				
4.5	Upper Modulation	1024 QAM				
4.6	Lower Modulation	16 QA	M			
4.7	ACM Table	 4QAM-st 16QAM 32QAM 64QAM				

☐ 128QAM

_____ 512QAM

☐ 256QAM

☐ 1024AM



ERIC330N >			TEST REPORT (RTN950 Functional)			
	ed (also subject responsible if other)	Document No.				
	Jovito Ege / G. Dela Cruz	To:	3/153 83-IPA	165 3770 1		
	pons/Approved Nguyen D	Checked	Date 2015-05-11	Rev. B	File KY0032 Telenor_	
IVIIIIII	Nguyen D		[2013-03-11	<u> </u>	K 10032 Teleflor	
Proje	ct: Telenor Myanmar		Radio TRM Opti	X RTN950		
Site:	KY0032		KY0032 - KY002			
5	Received signal level					
5.1	RSL in reference mod. (1)					
5.2	RSL in max. mod. (1)					
	(1) Checked by WebLCT indication					
6	RX quality Link					
6.1	Maximum Modulation with ACM ⁽³⁾					
6.2	S/N max. Mod. in ACM RX ⁽²⁾⁽³⁾					
	(2) In case of ACM enabled, indicate S/N measu	ure related to ti	he upper modulation scl	heme		
	in compliance with the project report.					
	(3) Checked by WebLCT indication, in compliar	nce with the pro	oject report			
7	Web LCT Measurements Resolution			☑ ok	☐ NOK	
8	Set Active manual operation timeout	= 2 s		☑ ok	☐ NOK	
Rema	arke:					
IXCIII						
Doon	encible Engineer (Ericecen)					
Resp	onsible Engineer (Ericsson)					
Name)	Signa	ature		Date	
		3				
Acce	oted by (Telenor)					
Name)	Signa	ature		Date	

PRODUCT LIST

1(1)

				. (.)	
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege / G. Dela Cruz		2/153 83-IPA	2/153 83-IPA 165 3770 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
Minh Nauven D		2015-05-11	R	KY0032 Telenor A	

Project: **Telenor Myanmar**

Site: **KY0032**

Radio TRM OptiX RTN950 KY0032 - KY0023

<u>UNIT</u>	PRODUCT CODE	<u>REV</u>	SERIAL No.	MFG.DATE
TRANSMISSION EQUIPMENT				
ODU,RTN XMC,18G, SB B=L	52413078		215241307810F3000545	
18180MHz,18700MHz				
ODU,RTN XMC,18G, SB B=H	52413079		215241307810F300025	
19190MHz,19710MHz				
ANTENNA				
18G, Microwave Antenna				
300mm, Single Pol	52431114		21524311143AF1U00742	
300mm, Single Pol	52431114		21524311143AF1U00752	
600mm, Single Pol	52431115			
600mm, Dual Pol	52431387			
900mm, Single Pol	52431151			
900mm, Dual Pol	52431388			
1200mm, Single Pol	52431116			
1200mm, Dual Pol	52431389			
RTN 950(V100R006)				
NEAR-END RTN				
RTN 950 Assembly Chassis(-48V)	2113174		2102113174P0F1001238	
RTN 950 FAN UNIT	TND1FAN06		022GSYWOF1002209	
PIU UNIT PWR 48v, -60v	TND000PIU00		020KHXCNF1065194	
PIU UNIT PWR 48v, -60v	TND000PIU00		020KHXCNF1065181	
Slot 1 - EG4	03021MXJ		021MXJCNF2000602	
Slot 2 - EG4	03021MXJ			
Slot 2 - ISV3	03021PFK		021PFK10EA003823	
Slot 3 - ISV3	03021PFK			
Slot 4 - ISV3	03021PFK			
Slot 5 - ISV3	03021PFK			
Slot 6 - ISV3	03021PFK			
Slot 7 - CSHU 1	03055091		210305509110F3000136	
Slot 8 - CSHU 2	03055091		210305509110F3000141	
FAR-END RTN				
Slot 2 - ISV3	03021PFK			
Slot 3 - ISV3	03021PFK		021PFK10EA003812	
Slot 4 - ISV3	03021171K		32111111027003012	
Slot 5 - ISV3	03021PFK			
Slot 6 - ISV3	03021PFK			
3101 0 - 13 43	USUZIFFN			



SITE PHOTO 1 (1)

Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege / G. Dela Cruz		IPA 165 3770	IPA 165 3770 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
Minh Nguyen D		2015-05-11	В	KY0032 Telenor_A	

Project: Telenor Myanmar Radio TRM OptiX RTN950
Site: KY0032 KY0032 - KY0023

Please take site photos of the following equipment

1) RTN Chassis (KY0032)




2) TRM Rack Layout





3) MW antenna on tower





SITE PHOTO 1 (1)

				. (.)
Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege / G. Dela Cruz		IPA 165 3770 Uer	ì	
Doc respons/Approved	Checked	Date	Rev.	File
Minh Nguyen D		2015-05-11	В	KY0032 Telenor A

Project: **Telenor Myanmar** Radio TRM OptiX RTN950

Site: KY0032 KY0032 - KY0023

Please take site photos of the following equipment

1) RTN Chassis (KY0032)



2) TRM Rack Layout





3) MW antenna on tower





SITE MATERIAL REQUEST (SMR)



Proposed:			Project Manage	er:	Requester Name:	Request Date:	Rev:		Α		
EMZ Jovito Ege			Minh Nguyen D		Yeashir Arafat	April 22, 2015		KY0023		KY0023	
Customer reference no./Main Project SMR ID:					Requester Tel:	Facing	Sites				
TELENOR MYANMAR					09795811224	KY0032					
Delivery date:			Sub Contact person:		Sub Telephone no.:	Site Type: GBT	Region:		Kayah		
Site Address: Oatayaryone I		(yaung Tite N0.4	,Lanma Zayp	aing ward, Loikaw			P/L No.:				
Rema	arks:	SMR is based	on Configuration	n_Connectivi	ty_April 22 V2 2PM						
No.	Model PO	Part Number/ Product Code (WH)	Package No.	PO No.	DESCRIPTION			QTY	UOM	Remarks	
RTN	950(V100R006) F	OR KY0032			IDU Non Hub (L3)						
	SL9MSITE96	02310UTQ			RTN 950 Basal Configuration 2*CSHUA+2*GE(SFP/RJ45)+2*GE(RJ45) (Support Routing Function) Include IDU Installation Materials			1	PC	RTN950 Package of Materials for NEAR-END	
	C0000FE00	25050014			Twisted-Pair Cable, 100ohm, Category 5e UTP, 0.51mm, 24AWG, 8Cores, PANTONE 430U, Use with Plug: 14080082				М	RTN950 Package of Materials for NEAR-END	
Access MW FROM: KY0032 FACING TO: KY0023					ODU (18G_1+0_S_0.3r	n)					
	SL91ISV3	03021PFK			Versatile IF Board		2	PCS	1 FOR NEAR_END/ 1 FAR-END INCLUDED IN ODU BOX		
	ODU(XMC-2-18G)	52413078			· ·	TN XMC,18G,-2,1010/1008MHz 8700MHz,Without doc,WR-42,H	1	PC	LOW BAND ODU KY0023		
	ODU(XMC-2-18G)	52413079			Microwave Outdoor Unit,RTN XMC,18G,-2,1010/1008MHz,Sub Band B,High site,H,19190MHz,19710MHz,Without doc,WR-42,H01				PC	HIGH BAND ODU KY0032	
2	A18S03HAC	52431114			Polarization, Direct(XMC)/S	03HAC,18G,300mm,HP,Single Separate(All RTN ODU) IB,30dB,With English doc,C3	2	PCS	1 ANT.NEAR-END/1 ANT.FAR- END		
	RF CABLE-5D	25070149			Coaxial Cable ,Copper-clad Wire,50ohm,7.6mm,4.8mm		130	М	BOTH NEAR-END/FAR-END		
	IFODU-5D01	02230CJP			IF/ODU Installation Accessories(5D)				PCS	2 FOR NEAR_END/ 2 FAR END INCLUDED IN ODU BOX	
	XPIC-Accessories	02238083			RTN 600 IFX Board Delivery Accessories				PCS	2 FOR NEAR_END/ 2 FAR END INCLUDED IN ODU BOX	
Note:	1 LINK FACING	FAR END KY00	023 Kanpat stree	et,Dawthama	ward,Loikaw						
Wareh	nouse Signature				Receiver signature			Trucker	signat	ure	
D	- -				D . T			D			

	KY0032	KY0023				
Latitude	19 40 38.42 N	19 39 52.38 N				
Longitude	097 12 34.31 E	097 13 30.61 E				
True azimuth (°)	130.80	310.81				
Vertical angle (°)	-0.03	0.02				
Elevation (m)	887.40	893.42				
Antenna model	A18S03HAC (TR)	A18S03HAC (TR)				
Antenna file name	a18s03hac	a18s03hac				
Antenna gain (dBi)	33.70	33.70				
Antenna height (m)	40.00	33.00				
Connector loss (dB)	0.50	0.50				
Miscellaneous loss (dB)	0.50	0.50				
Frequency (MHz)	18000.00					
Polarization	Vertical					
Path length (km)	2.1	17				
Free space loss (dB)	124	29				
Atmospheric absorption loss (dB)	0.1	12				
Net path loss (dB)	59.01	59.01				
Radio model	18G_XMC2_64QAM_14M_66M	18G_XMC2_64QAM_14M_66M				
Radio file name	18gxmc214m64qam	18gxmc214m64qam				
Emission designator	14M0D7W	14M0D7W				
TX channel assignments	18G_14M_49H 19383.75V	18G_14M_49L 18373.75V				
XPD fade margin - multipath (dB)	15.72	15.72				
Geoclimatic factor	5.590	E-006				
Path inclination (mr)	0.4	45				
Fade occurrence factor (Po)	7.024E-006					
Polarization	Vertical					

TX power (dBm)		RX three level (I FIRP (MRM)		Receive signal (dBm)		Thermal fade margin (dB)		Flat fade margin - multipath (dB)		
256QAM 89Mbps	17.00	17.00	-71.50	-71.50	49.70	49.70	-42.01	-42.01	29.49	29.49	9.64	9.64
128QAM 78Mbps	17.00	17.00	-74.50	-74.50	49.70	49.70	-42.01	-42.01	32.49	32.49	12.66	12.66
64QAM 66Mbps	22.00	22.00	-77.50	-77.50	54.70	54.70	-37.01	-37.01	40.49	40.49	15.70	15.70

	Worst month multipath		Annual multipath		Annual rain		Total annual		Time in mode (%)	
256QAM 89Mbps	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999
128QAM 78Mbps	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	0.0000	0.0000
64QAM 66Mbps	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	99.9999	0.0000	0.0000

Multipath fading method - Rec. ITU-R P.530-7/ 8
Rain fading method - Rec. ITU-R P.530-8/13 (R837-5)

ACCEPTANCE CERTIFICATE

......

1(1)

		7.00-	<u> </u>	• • • • • • • • • • • • • • • • • • • •		
Prepared (also subject responsible if other)	Document No.					
EMZ Jovito Ege / G. Dela Cruz		179 61-IPA 165	3770 Uen			
Doc respons/Approved	Checked	Date	Rev.	File		
Minh Nauven D		2015-05-11	Α	KY0032 Telenor A		

Project: **Telenor Myanmar**

KY0032

Radio TRM OptiX RTN950

NETWORK ELEMENT ACCEPTANCE CERTIFICATE

......

This is to certify that Ericsson Radio Systems AB has delivered, installed and tested the Network Elements on site KY0032 as defined in PO_NS_000019 and PO_NS_000019

PO RBS: PO_NS_000019 PO TRM: PO_NS_000019

PO Antenna:

Site:

The Network element acceptance has been performed in accordance with the procedures described in above mentioned contract. Further reference should be made to the acceptance documents. The Network element passed the acceptance with remarks per attached test report.

TEST DOCUMENTS	Documents Number
Test Report (OptiX TRN950 Functional)	3/153 83-IPA 165 3770 Uen rev B
Date:	
for	for
Telonor (The Puyer)	Ericsson Myanmar (The Vendor)
(The Buyer)	(The vendor)
Name:	Name:
realite.	Name.
Title:	Title: