

RADIO SITE DESIGN DOCUMENTATION

Region: South Site ID: MO0682

1-1	ERICSSON #	
)15-′	CAPTION LIST	
Rev.TT17 2015-11-11	Document No. 001 53-IPA 165 4537/M00682 Uer	
ev.T		Rev.
	2015-12-07	Α

SITE DESIGN DOCUMENTATION



MO0682
GSM900 & WCDMA2100
Huawei DBS3900

Document List	1
Site Documents	2
Plant Specification	3
Cabling Diagram	4
External Alarm	5
Check Lists	6
Test Documents	7
Acceptance Certificate	8
Others	9



DOCUMENT LIST

telenor
teterior

ERICSSON #		DOCUMENT LI	ST	telenor
Prepared (also subject responsible if other)		Document No.		
EMZ/ Toan Truong		001 51-IPA 165	4537/MO06	882 Uen
Doc respons/Approved	Checked	Date	Rev.	File
₹ ETV/OJA Hung Ngo		2015-12-07	Α	SDD_MO0682_A

Project: Telenor Myanmar Site: MO0682

	<u>Document name</u>	Document number	Rev.
	SITE DESIGN DOCUMENTATION	001 53-IPA 165 4537/MO0682 Uen	Α
1	DOCUMENT LIST Document List	001 51-IPA 165 4537/MO0682 Uen	Α
2	SITE DOCUMENTS Configuration Data RBS Situating Plan Antenna Placement Information Cable way Drawing	001 51-IPA 165 4537/MO0682 Uen 153 38-IPA 165 4537/MO0682 Uen 153 12-IPA 165 4537/MO0682 Uen 193 24-IPA 165 4537/MO0682 Uen	A A A
3	PLANT SPECIFICATION Plant Specification (RBS)	1/127 11-IPA 165 4537/MO0682 Uen	Α
4	CABLING DIAGRAM Cabling Diagram (power and earth) Cabling Diagram (signal and antenna) Allocation Drawing (Cabinet)	1/193 18-IPA 165 4537/MO0682 Uen 2/193 18-IPA 165 4537/MO0682 Uen 193 26-IPA 165 4537/MO0682 Uen	A A A
5	EXTERNAL ALARM Allocation Table	193 19-IPA 165 4537/MO0682 Uen	Α
6	CHECK LISTS Installation Check List OHS Check List	153 11-IPA 165 4537/MO0682 Uen 176 27-IPA 165 4537/MO0682 Uen	B A
7	TEST DOCUMENTS RBS Test Report - G900 RBS Test Report - W2100	1/153 83-IPA 165 4537/MO0682 Uen 2/153 83-IPA 165 4537/MO0682 Uen	B B
8	ACCEPTANCE CERTIFICATE Acceptance Certificate Product List Site Photos	179 61-IPA 165 4537/MO0682 Uen 1/193 32-IPA 165 4537/MO0682 Uen PHT-09:0001-IPA 165 4537/MO0682 Uen	A A A

9 OTHERS

Label Sheets



CONFIGURATION DATA RBS



÷		CON ICONALI	ON DAIA	IVD0
Prepared (also subject responsible if other)		Document No.		
EMZ/ Toan Truong		001 51-IPA 165	4537/MO	0682 Uen
Doc respons/Approved	Checked	Date	Rev.	File
₹ ETV/OJA Hung Ngo		2015-12-07	Α	SDD_MO0682_A

Project: Telenor Myanmar

Site: MO0682

GENERAL SITE DATA

1.1 Geographical coordinates Long: 97.718261 16.258404 Lat:

1.2 Region South Address Mon State 1.3 Myanmar 1.4 Type of Site Green Field **Equipment location** Outdoor cabinet 1.5 Floor material Concrete

2 **TECHNICAL DATA RBS SYSTEM**

GSM900

2.1 System GSM900

2.2 **RBS** type Huawie DBS3900

2.3 No. of sector 3 2.4 No. of carrier 4/4/4

No. of Remote Radio Unit (RRU) 2.5 3

2.6 RRU type RRU3936

Mechanical Dimensions RRU (mm) WxDxH 2.7 300x120x400

Weight for one RRU 14kg / 15kg (with cover)

WCDMA2100

2.9 System WCDMA2100

2.10 No. of sector 3 2.11 No. of carrier 2/2/2

2.12 No. of Remote Radio Unit (RRU) 3 2.13 RRU type RRU3839

2.14 Mechanical Dimensions RRU (mm) WxDxH 300x120x400

2.15 Weight for one RRU 14kg / 15kg (with cover)

2.16 Mechanical Dimensions DBS(mm) WxDxH 442x310x86 12kg 2.17 Weight for one DBS (fully equiped) 2.18 Power supply -48V DC

2.19 Power consumption (maximum) 300W (DBS) + 350W (RRU)

30A + 6x30A 2.20 Mains circuit breaker

300W (with FAN) / 650W (with FANc) 2.21 Heat dissipation of DBS (maximum)

3 **TECHNICAL DATA CABINET**

RASO Model D L 3.1 Type of cabinet 3.2 Mechanical Dimensions (mm) WxDxH 750Wx750Dx2000H

3.3 Free space for equipment 9U

4 **TECHNICAL DATA RBS ANTENNA SYSTEM**

4.1 Antenna height (m.a.g.l.) A = 27B = 27C = 27Antenna directions A= 100° 4.2 B= 180° C= 310° 4.3 Mech/Elec Downtilt, deg $A = 2^{\circ}/0^{\circ}$ $B = 2^{\circ}/0^{\circ}$ $C = 2^{\circ}/0^{\circ}$

4.4 Quantity of Antenna 3 pcs

4.5 Antenna model ADU451807v01

4.6 Antenna type DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M

4.7 Antenna dimensions (mm) 2535 x 259 x 135

Weight of one antenna (kg)

4.8 # 4.9 Wind load (N) Frontal: 910 (at 150 km/h) Lateral: 470 (at 150 km/h) 1200 (at 150 km/h) Rear:

4.10 No. of Fiber Optic 6 pcs 4.11 Length of Fiber Optic 100m


5 TECHNICAL DATA RBS ANTENNA SUPPORT STRUCTURE

5.1 Tower/mast/pole type Green Field 35m Project: Telenor Myanmar Site ID: MO0682

Drawing: Situating Plan Drawing 153 38-IPA 165 4537/MO0682 Uen

Geographical coordinates

Long (E): 97 ° 43 ' 5.74 " Lat (N): 16 ° 15 ' 30.25 "





PLANT SPECIFICATION (RBS)



-		I LANT OF LON	ICATION (IN	
Prepared (also subject responsible if other)		Document No.		
EMZ/ Toan Truong		1/127 11-IPA 16	65 4537/MO0	682 Uen
Doc respons/Approved	Checked	Date	Rev.	File
ETV/OJA Hung Ngo		2015-12-07	Α	SDD_MO0682_A

Project Telenor Myanmar

Site: MO0682

No. MODEL No. WH No. DESCRIPTION QTY/ UNIT

1. DBS3900 EQUIPMENT

1 1	DBS3900 (GSM S4	MAIA I WODMA S	2/2/2) DC 49V	
1.1	GM5M9E393600	S4025608	RRU3936 Radio Unit(900MHz EGSM/-48V)	3 pcs
	GM5M9E393600	02310MNN	RRU3936, WD5MJRUD88CB, MRRU V3, Multi-mode Multi-carrier	3 pcs
	WD2M00UEIU00	02315639	Universal Environment Interface control Unit	1 pc
	WD2M048BBU01	02319940	BBU Box	1 pc
	AOUTLABL00	29040907	DKBA8.807.0202, Outdoor label, cBTS3612,55*20*0.5, GE 8B35,	4 pcs
	AUUTLABLUU	29080025	MBTS DBS Cable Suite Label	4 pcs 1 pc
	WD5P25CPRI02	34060365	Optical Transceiver,eSFP,850nm,4.25G multi-rate,-9dBm~-1.5dl	6 pcs
	WD5P0INSMT03	02239349	3900 Series DBS,Site Auxiliary Material Kit(G/U/L)	
	AOUTLABL00	29040907	DKBA8.807.0202, Outdoor label, cBTS3612,55*20*0.5, GE 8B35,	1 pc 4 pcs
	AUUTLABLUU	29080025	MBTS DBS Cable Suite Label	4 pcs 1 pk
	WD5P25CPRI02	34060365	Optical Transceiver,eSFP,850nm,4.25G multi-rate,-9dBm~-1.5dl	6 pcs
	WD2DUMPTB101	03054885	Universal Main Processing & Transmission unit with 4E1 and 2F	-
	COITUSB00		IT Equipment Cable, For BBU local maintenance adapter, 0.38m,	1 pc
	QWMDUBBPD3	04050386 03021HEJ	• •	1 pc
	GM5D00GTMU01	03030LPM	Universal Baseband Processing Unit d3	2 pcs
	WD5M21383900	02310TQF	Main Control and Transport unit(4E1&1 electrical FE&1 optical F RRU3839 for WCDMA 2100MHz (80W)	1 pc
	QWMP000JMP02	02237428	DBS Antenna Feeder Installation Auxiliary Kit Per Sector, Genera	3 pcs
	QWMP000JMP02 QWMP000JMP02		RF Cable,2m,DIN50SM-II,COAX50-8.7/3.55,DIN50SM-II,1/2 Incl	6 pcs 12 pcs
	QWMP0000FE00	04130065	Signal Cable, Shielded Straight Through Cable, 2.2m, MP8-II, CC4	
	C1006YG00	04070005		1 pc
	C1006 Y G00	25030191	Wire,450/750V,60227 IEC 02(RV) 6mm^2, Yellow/Green,44A(Un	2 m
12	Installation cable			
	WD5P25CPRI02	14130623	100m, Optical Cable Assembly, DLC/PC, DLC/PC, Multi-mode, GY	6 pcs
	77207 2007 7 1102	25030429	Wire,450/750V,60227 IEC 02(RV)16mm^2,yellow green,85A,Wii	18 m
	QW7PRRUCAP01	25030671	Power Cable,300V,UL2464,3.31mm^2,2x12AWG,Black Jacket(2.2)	
	QVVII TUTOOTII OT	27150086	Fixing clip, locked 3pcs optical cables and 3pcs power cables, 1	40 pks
		27700000	i mang cap, recade open opinear capies and open perior capies, i.	io pilo
2.	ANTENNA SYSTEM	Л		
	ADU451807v01	27010881-001	Directional Antenna, DXX-790-960/1710-2180-65/65-17.5i/18.5i-	3 pcs
		27150232	Downtilt Kit-B Type	3 pcs
			<i>71</i>	
3.	RET MATERIAL			
	ACOAISG02	04070097	Signal Cable, AISG Communication cable, 5m, D9M+D9(PS)(W), C	6 pcs
	ARCU02004	27150136	Antenna Feeder Accessories, RCU136, Agisson RET Antenna RC	6 pcs
4.	CABINET			
	ESOA300FBG10	ESOA300FBG10	OUTD-6602-RF SERIES RBS 6601 2.0M	1 pk
	DPR 2900C		HE 96 PERCENT 2900W RECTIFIER	3 pk
	MPG12V170F	MPG12V170F	NARADA MPG12V170F 12V battery 170AH	8 pk
_	INICTALL ATION SE	TEDIAL C		
5.	INSTALLATION MA		Outline Following of Months for the Construction	4
	QWFM00EMUA01	02314551	Outdoor Environment Monitoring Extension Unit	1 pc
	K46JGKUE	04080084	Monitor&Alarm Cable,EMUA Alarm Cable,2.0m,D9M,CC4P0.481	1 pc
	EN3C1P5BK00	25030704	Power Cable, 600V, UL 3386, 1.5mm^2, 16AWG, Black, 24A, XLPE, f	2 m
	EN3C1P5BL00	25030705	Power Cable,600V,UL3386,1.5mm^2,16AWG,Blue,24A,XLPE,fo	2 m



ALLOCATION DRAWING



÷			ALLUCATION D	RAWING	
715	Prepared (also subject responsible if other)		Document No.		
17 2(EMZ/ Toan Truong		193 19-IPA 165 4	537/MO06	82 Uen
È	Doc respons/Approved	Checked	Date	Rev.	File
Rev	ETV/OJA Hung Ngo		2015-12-07	Α	SDD_MO0682_A


Project: Telenor Myanmar

Site: MO0682

ALLOCATION TABLE: ALARMS

1. DBS3900 Temperature

No.	Alarm	Туре	Physical port
1	Main Power Failure	Breaking	
2	Rectifier Module Failure	Breaking	
3	Battery Alarm	Breaking	
4	Door Open-1 (BTS)	Breaking	
5	Door Open-2 (Power)	Breaking	
6	Temperature Alarm	Breaking	
7	Smoke Alarm	Breaking	
8	Heat Exchange	Breaking	



Closing: the alarm cable is open when no alarms are present Breaking: the alarm cable is closed when no alarms are present

^{**} Need to mark from site after alarm configuration


Site ID: MO0682

Drawing: Cabling Diagram (Power and Earth) 1/193 18-IPA 165 4537/MO0682 Uen

Geographical coordinates

Long (E): 97 ° 43 ' 5.74 "

Lat (N): 16 ° 15 ' 30.25 "




Site ID: MO0682

Drawing: Cabling Diagram (Sgnal & Antenna) 2/193 18-IPA 165 4537/MO0682 Uen

Geographical coordinates

Long (E): 97 ° 43 ' 5.74 " Lat (N): 16 ° 15 ' 30.25 "




Site ID: MO0682

Drawing: Allocation Drawing Cabinet

193 26-IPA 165 4537/MO0682 Uen

Geographical coordinates Long (E): 97 ° 43 ' 5.74 "

Lat (N): 16 ° 15 ' 30.25 "





INSTALLATION CHECK LIST - RBS



7	INSTAL	LATION CHECK I	-101 - 1/0	
Prepared (also subject responsible if other)		Document No.		
EMZ/ Toan Truong		153 11-IPA 16	5 4537/MC	D0682 Uen
Doc respons/Approved	Checked	Date	Rev.	File
ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

Project: Telenor Myanmar

Site: MO0682

INSTALLATION CHECK LIST

OK = Correctly installed, NOK = Not Correctly installed, N/A = Not applicable

A.	CABINET	OK	NOK	N/A	COMMENTS
1.	Cabinet clean and undamaged	OK			
2.	Cabinet installed according to SID	OK			
3.	Cable lead-in (cable gland)	OK			
4.	DCPU connected to correct fuse	OK			
5.	DC cable for RRU and BBU properly connected	OK			
6.	Grounded, washers in place and bolts tightened	OK			
7.	Grounding cable insulation undamaged	OK			

B.	BBU Box	OK	NOK	N/A	COMMENTS
1.	Equipment clean and undamaged	OK			
2.	Installed according to allocation drawing	OK			
3.	BBU securely fixed to rack or cabinet	OK			
4.	Boards are firmed fixed in slot; screws are fasten	OK			
5.	Power cable connected to correct fuse	OK			
6.	All cables in the front properly connected	OK			
7.	All screws tightened to correct torque	OK			
8.	No cables damaged	OK			
9.	Equipment labeled according to SID	OK			
	Grounded, washers in place and bolts tightened	OK			
11.	Grounding cable insulation undamaged	OK			
	All cables have enough extra length to enable the				
12.	removal of the BBU without damaging or	OK			
	disconnecting the cables?				

	RRU (REMOTE RADIO UNIT)	OK	NOK	N/A	COMMENTS
1.	RRU clean and undamaged	OK			
	RRU installed as specified in SID	OK			
	RRU properly aligned horizontally & vertically	OK			
4.	RRU mounting bracket tightened properly	OK			
5.	RRU Grounding installed and connected to MET	OK			
6.	Connector jumper tightened and sealed	OK			
	Installation cover for optical cable tightened	OK			
	RET cables routed correctly and tightened	OK			
9.	Power socket securely & correctly attached	OK			
10.	Protective covers installed on unused ports	OK			
	Optical cable undamaged	OK			
12.	Equipment labeled according to SID	OK			
13.	Protective covers, dust caps, and terminations	ок			
	plugs are installed on unused ports?	UK			
14.	RET cable is correctly connected to ALD ctrl	ок			
14.	connector and tightened	UK			





Ξ.		INSTALLA	HON CHECK EIG	סטאייונ	
015	Prepared (also subject responsible if other)		Document No.		
172	Prepared (also subject responsible if other) EMZ/ Toan Truong		153 11-IPA 165 4	1537/MO06	82 Uen
	Doc respons/Approved	Checked	Date	Rev.	File
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

:TV/OJA Hung Ngo		2015-	12-07	В	SDD_MO0682	_A
Project: Telenor Myanmar						
ite: MO0682						
D. ANTENNA SYSTEM - RADIO	ОК	NOK	N/A	COMMENTS	1	
Antenna system installed as specified in SID	ОК					
Height, Azimuth and Tilt checked	OK					
No cables or connectors damaged	OK					
4. RF cables properly labeled	OK					
Connectors properly connected	OK					
6. Minimum bending of the RF cables correct	OK			radius of 50m	nm	
7. Correct cable connected to correct antenna po	rt OK					
8. RET cable correctly connected & tightened	OK					
9. Optical cables properly connected and strappe	d OK					
10. Minimum bending of the optical cables correct	OK			radius of 40m	nm	
11. Antenna support bonded to tower	OK					
12. Tower legs earthed (minimum 2 legs)	OK					
				_		
E. CONCLUDING ROUTINES		NOK	N/A	COMMENTS		
SID marked for as-built	OK					
Labeling of the external cables	OK					
Painting of cabinet scratching	OK					
Site area cleaned	OK					
5.						
All installation activities have been completed [NC)	3] (if r	no, spe	ecify below)		
Problems/Comments (Refer to applicable activity n	umbers)					

Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name:
Date:	Date:

CHECK LIST (OHS)



÷			CHECK LIST (OH	<i>)</i>	
115	Prepared (also subject responsible if other)		Document No.		
17 20	EMZ/ Toan Truong		176 27-IPA 165 45	37/MO0682	Uen
Ė	Doc respons/Approved	Checked	Date	Rev.	File
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

Project:	Telenor	Myanmar
----------	----------------	----------------

Site: MO0682

WORK ACTIVITIES:

MANPOWER	NOS.
1 Site Supervisor	1
2 Team Leader	2
3 Technician	2
4 Laborers	1
5 Others	
6	
7	
8	
9	
10	
11	
12	

EQUIPMENT USED	NOS.
1 Digital Multimeter	2
2 Digital Tilt Meter	1
3 Mirror Compus	1
4 Hammer Dril	1
5 Heat Gun	1
6 Hexagon Key Set	1 Set
7 Screw Driver Set	1 Set
8 Knife	2
9 Cable Cutter	2
10 Tie Cutter	2
11 U-ring Wrench -8~32	1 Set
12 Socket Sets	1 Set

ealth & Safety Observation/Check list	ОК	NOK	IN/A	Comments
		NOK	IN/A	Comments
1 Safety Shoe	OK			
2 Safety Gloves	OK			
3 Safety Helmets	OK			
4 Safety Belts	OK			
5 Arrangement for Emergency Evacuation	OK			
6 Arrangement for Emergency Communication	OK			
7 Arrangement for First Aid	OK			
8 Arrangement for Toilets / Washing			OK	
9 Site Safety Protection	OK			
Security Guard at site			OK	

OHS confirmed by (ASP):	Checked and Verified by:	Ericson Myanmar Co. Ltd.
Signature:	Signature:	
Print Name:	Print Name:	
Date:	Date:	
	_	

ERICSSON	
----------	--

TEST REPORT RBS - G900



÷		I KEI OKT KB3 - G900				
115	Prepared (also subject responsible if other)	Document No.				
17 20	EMZ/ Toan Truong	1/153 83-IPA 165 4537/MO0682 Uen				
Ė	Doc respons/Approved	Checked	Date	Rev.	File	
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD MO0682 A	

Project: Site: Telenor Myanmar MO0682

Test Record for Site Installation Verification

Tester Name:			Dote:	
l ester Name:			Date:	
Site ID: MO0682			Site Na	0682
RBS Type: Huawie DBS3900				onfiguration: 0 - S4/4/4
		_	_	
NE Standalone test	Pass	Fail	N/A	Remark
Incoming voltage verified	٧			
Circuit breaker with correct rating	٧			
Cable connection inspected	٧			
Cables properly labeled	٧			
Check configuration	٧			
Fault Status Read	٧			
Internal alarm tested	٧			
External alarm tested	٧			
Antenna system test	٧			
Notes:				
Accepted by (Telenor)			Res	ponsible Engineer (Ericsson)
Signature:			_	ature:
Print Name:				t Name:
Date:			Date	<u> </u>

RICSSOI epared (also subje MZ/ Toan Tr or respons/Approv TV/OJA Hun	v =			TE	ST REF	PORT RE	3S - G9	000	tele		
epared (also subj	ect respor	sible if other)				nent No.	A 405 /	1507/14	20000 11-		
IVIZ/ TOAN TO nc respons/Approv	uong _{red}			Checked	1/13 Date	53 83-IP/	4 165 ⁴ Re		00682 Uen TFile		
TV/OJA Hun	ig Ngo			Chiconou		5-12-07	В	••	SDD_MO0682_A		
	Teleno MO068	_	Record fo	or Site In	tegrati	ion					
Tester Name:					Date:						
Site ID:					Site Name	:					
MO0682					MO068						
RBS Type: Huawie D	BG300	n			Cell Confi G900 -		·				
Huawie Di	D3390	<u> </u>			G900 -	34/4/4					
				IP					VLAN		
Abis over I	Р										
OAM											
Cell	MO/	MT Voice Ca	I SMS	MN	IMMS		THI Dov	HPUT/SPEED TEST Upload			
Cell 1											
Cell 2											
Cell 3											
Cell 4											
Cell 5											
Cell 6											
HANDOVE	ER TES	т									
A to E	3	A to C	B to A	B to C	;	C to A	С	to B	Remark		
EXTERNA	L ALA		2001mm = 4! = :		I .		IDe	Iran	Damada		
Alm#			Designation		Тур	e sing	Pass	rall	Remarks		
01 02											
					Bre	aking		1			
03							_	!			
04							_	!			
05							_	!			
06											
07							1				
08							1	1	1		

Responsible Engineer (Ericsson)

Signature:

Print Name: Date:

Remarks:___

Signature:

Date:

Accepted by (Telenor)

Print Name:



TEST REPORT RBS - G900



÷	TEST REPORT RBS - G900						
115	Prepared (also subject responsible if other)	Document No.					
17 20	EMZ/ Toan Truong	1/153 83-IPA 165 4537/MO0682 Uen					
Ė	Doc respons/Approved	Checked	Date	Rev.	File		
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A		
Rev.	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A		

Project:	Telenor	Myanmar

Site: MO0682

Test Record for Site Hardware Status

Tester Name:	Date:
	Site Name: MO0682
	Cell Configuration: G900 - S4/4/4

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	1520003289
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	1520003887
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	1520003571

RBS Cabinet

Remarks:

Unit	Product number	Serial		
DBS3900	WD2M048BBU01	HY5153700569W0		
RRU 3936, sector A	GM5M9E393600	2102310MNN6TEA403783		
RRU 3936, sector B	GM5M9E393600	2102310MNN6TEA404007		
RRU 3936, sector C	GM5M9E393600	2102310MNN6TFA404036		

Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature: Print Name:	Signature: Print Name:
Date:	Date:



TEST REPORT RBS - W2100



÷			IEST KEFOKT K	VP2 - MATIO		
715	Prepared (also subject responsible if other)	Document No.				
17 20	Prepared (also subject responsible if other) EMZ/ Toan Truong	2/153 83-IPA 165 4537/MO0682 Uen				
	Doc respons/Approved	Checked	Date	Rev.	File	
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A	

Project: Site: **Telenor Myanmar**

MO0682

Test Record for Site Installation Verification

Tester Name:			Date:	
Site ID: MO0682				0682
RBS Type: Huawie DBS3900				onfiguration: 00 - S2/2/2
NE Standalone test	Pass	Fail	N/A	Remark
Incoming voltage verified	٧			
Circuit breaker with correct rating	٧			
Cable connection inspected	٧			-
Cables properly labeled	٧			
IDB parameter set	٧			
Fault Status Read	٧			
Internal alarm tested	٧			
External alarm tested	٧			
Antenna system test	٧			
Notes:				
_				
Accepted by (Telenor)			Res	ponsible Engineer (Ericsson)
Signature:			Sigr	nature:
Print Name:			Prin	t Name:
Date:			Date	9:





÷			TEST KEPUKT P	KD3 - WZ1U	U S
	Prepared (also subject responsible if other)		Document No.		
17 20	EMZ/ Toan Truong		2/153 83-IPA 165	4537/MO0	682 Uen
Ė	Doc respons/Approved	Checked	Date	Rev.	File
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

Project: Site: **Telenor Myanmar**

MO0682

		Test l	Record for	Site In	tegra	ation					
Tester Name:					Date:						
Site ID: MO0682					Site Na						
RBS Type: Huawie DBS3900 Cell Configuration: W2100 - S2/2/2											
		ſ				IP				1	Checked
NODE B											
OAM Link											
RNC Nam	ne										
VOICE, V	IDEO, SM		PEED TEST DRIGINATING/	MOBILE	TER	MINATING		TH	IROUG	HPI	UT/SPEED
Sector	Carrier	Voice call	Video call	SMS		MMS			/nload		Upload
Sector 1	1 2										
Sector 2	1 2										
Sector 3	1 2										
Sector 4	1										
Sector 5	1										
	1					+					
Sector 6	2										
HANDOV 1 to		1 to 3	2 to 1	2 to 3		3 to 1	Т	3 to 2			Remark
1 10	_	1 10 0	2 10 1	2 10 0		0.00		0.02			rtomant
EXTERNA	AL ALARN										
Alm#		Des	ignation		_	Туре	Pa	ass Fai			Remarks
01 02						Closing Breaking	-				
03					+	Dieaking	1				
04					+						
05											
06											
07											
80											
Remarks:											
Accepted	by (Telen	or)			Res	ponsible Er	ngin	eer (Eric	sson)		
Signature	<u> </u>				Sign	ature:					
Print Nam	e:				Print Name:						
Date:					Date				_		



TEST REPORT RBS - W2100



÷			TEST KEPUKT P	KD3 - WZ1U	U S
	Prepared (also subject responsible if other)		Document No.		
17 20	EMZ/ Toan Truong		2/153 83-IPA 165	4537/MO0	682 Uen
Ė	Doc respons/Approved	Checked	Date	Rev.	File
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

P	roject:	Telenor	Myanmar

Site: MO0682

Test Record for Site Integration

Tester Name:	Date:
	Site Name: MO0682
	Cell Configuration: W2100 - S2/2/2

Power System

Unit	Product number	Serial
DC power		
Rectifier Module #1		
Rectifier Module #2		
Rectifier Module #3		
Rectifier Module #4		
Battery		

Antenna

Unit	Product number	Serial
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	1520003289
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	1520003887
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01	1520003571

RBS Cabinet

Product number	Serial
WD2M048BBU01	HY5153700569W0
WD5M21382600	2102310TQF10F9004410
WD5M21382600	2102310TQF10F9004487
WD5M21382600	2102310TQF10F9004479
	WD2M048BBU01 WD5M21382600 WD5M21382600

Remarks:	
Accepted by (Telenor)	Responsible Engineer (Ericsson)
Signature:	Signature:
Print Name:	Print Name:
Date:	Date:



PRODUCT LIST



÷ '			PRODUCT LIST		
315	Prepared (also subject responsible if other)		Document No.		
17 2	EMZ/ Toan Truong		1/193 32-IPA 165 4	1537/MO06	682 Uen
E	Doc respons/Approved	Checked	Date	Rev.	File
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

Project: Site: Telenor Myanmar MO0682

DBS3900 GSM900 & WCDMA2100	<u>UNIT</u>	PRODUCT CODE	REV	SERIAL No.	MFG.DATE
FAN	DBS3900 GSM900 & WCDMA2100				
UEIU	BBU	WD2M048BBU01		2102112722P0F300071	
UPEU	FAN	WD2M000FAN02		2102120577P0F3001220	
UMPTb	UEIU	WD2M00UEIU00		21023156394MF3008835	
GTMU01	UPEU	WD2M000PEU03		21023198974MF1034682	
UBBPd3	UMPTb	WD2DUMPTB101		210305488510F8033353	
UBBPd3 03	GTMU01	GM5D00GTMU01		030LRM4MEB001252	
EMUB	UBBPd3 00	QWMDUBBPd3		022HEJ10F9002414	
RRU3936 Radio Unit GM5M9E393600 2102310MNN6TEA403783 RRU3936 Radio Unit GM5M9E393600 2102310MNN6TEA404007 RRU3936 Radio Unit GM5M9E393600 2102310MNN6TEA404007 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004410 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004487 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004487 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004479 ANTENNA DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003289 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 RET RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB19445345701552UMX RCU136,Agisson RET 27150136 HWB194453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6	UBBPd3 03	QWMDUBBPd3		022HEJ10F9003195	
RRU3936 Radio Unit	EMUB	QWF1EMUB1		2102310UWTCNF2005045	
RRU3936 Radio Unit GM5M9E393600 2102310MNN6TFA404036 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004410 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004487 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004487 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004479 ANTENNA DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003289 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 RET RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB145545701552UMX RCU136,Agisson RET 27150136 HWB145545701552UMX RCU136,Agisson RET 27150136 HWB1453459 RCU136,Agisson RET 27150136 HWB18143499611552UX6 RCU136,Agisson RET 27150136 HWB18143499611552UX6 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RCU136,Agisson RCU136,Agisson RCU136,Agisson RCU136,Agisson RCU136,Agisson RCU146,Agisson RCU146,Agisson RCU146,Agisson RCU146,Agisson RCU146,Agisson RCU146,Agisson RC	RRU3936 Radio Unit	GM5M9E393600		2102310MNN6TEA403783	
RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004410 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004487 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004479 WD5M213839900 PS20003289 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS2000387 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS2000387 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003571 PS20003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003571 PS20003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003571 PS20003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003571 PS20003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 PS20003887 DXX-790-960/1710-2180	RRU3936 Radio Unit	GM5M9E393600		2102310MNN6TEA404007	
RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004487 RRU3839 for WCDMA WD5M21383900 2102310TQF10F9004479 ANTENNA DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003289 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 RET RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB1454545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509506W0	RRU3936 Radio Unit	GM5M9E393600		2102310MNN6TFA404036	
RRU3839 for WCDMA	RRU3839 for WCDMA	WD5M21383900		2102310TQF10F9004410	
ANTENNA DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003289 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 ADU451807v01	RRU3839 for WCDMA	WD5M21383900		2102310TQF10F9004487	
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003289 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 RET RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB198145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0	RRU3839 for WCDMA	WD5M21383900		2102310TQF10F9004479	
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003289 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 RET RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB198145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003887 DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 RET RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB8145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0	ANTENNA				
DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M ADU451807v01 1520003571 RET RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB8145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0	DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01		1520003289	
RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB8145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB8145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0	DXX-790-960/1710-2180-65/65-17.5i/18.5i-M/M	ADU451807v01		1520003571	
RCU136,Agisson RET 27150136 HWB2729393371552UQA RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB8145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
RCU136,Agisson RET 27150136 HWB179820056155349D RCU136,Agisson RET 27150136 HWB8145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0		T	_		
RCU136,Agisson RET 27150136 HWB8145545701552UMX RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
RCU136,Agisson RET 27150136 HWB1094453581553459 RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
RCU136,Agisson RET 27150136 HWB1813499611552UX6 RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
RCU136,Agisson RET 27150136 HWB172103538155348U CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
CABINET RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0					
RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0	RCU136,Agisson RE I	27150136		HWB172103538155348U	
RASO Model D L ESOA300FBG10 HY5153700569W0 EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0	CABINET				
EAB-ESR4856BASA DPR2900C VI153509103W0 EAB-ESR4856BASA DPR2900C VI153509506W0		ESOA300FBG10		HY5153700569W0	
EAB-ESR4856BASA DPR2900C VI153509506W0					
= · · · = · · · · · · · · · · · · · · ·					

PHOTOS LIST

- 1 Site Location
- 2 Tower View
- 3 Vertical Cable Ladder
- 4 Horizontial Cable Ladder
- 5 Antenna Cell A
- 6 Antenna Cell B
- 7 Antenna Cell C
- 8 RCU Cell A
- 9 RCU Cell B
- 10 RCU Cell C
- 11 RRU 3936 Cell A
- 12 RRU 3936 Cell B
- 13 RRU 3936 Cell C
- 14 RRU 3826 Cell A
- 15 RRU 3826 Cell B
- 16 RRU 3826 Cell C
- 17 Earth Bar for RRU
- 18 Cabinet (Close)
- 19 Cabinet (Open)
- 20 BBU 3900
- 21 DCDU
- 22 Main Earth Bar for Cabinet
- 23 Earth Bar Cabinet
- 24 DG Set (Close)
- 25 DG Set (Open)



telenor

÷		SITE FROTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/ Toan Truong		PHT-09:0001-	IPA 165 45	37/MO0682 Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
₹ ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A	

Telenor Myanmar MO0682 Project:

Site:



Tower View






÷		SITE FROTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/ Toan Truong		PHT-09:0001-	IPA 165 45	37/MO0682 Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
₹ ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A	

Project: **Telenor Myanmar**

Site: **MO0682**





Horizontial Cable Ladder



Vertical Cable Ladder (From Bottom of Tower)



Grouding RRU Power Cable (At Bottom)





telenor


-		SITE PROTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/ Toan Truong		PHT-09:0001-I	PA 165 45	37/MO0682 Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
₹ ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A	

Project: **Telenor Myanmar**

MO0682 Site:



Antenna Cell C



Antenna Cell B



RCU Cell A





telenor

ERICSSON #		SITE PHOTO		telenor
Prepared (also subject responsible if other)		Document No.		
EMZ/ Toan Truong		PHT-09:0001-I	PA 165 45	37/MO0682 Uen
Doc respons/Approved	Checked	Date	Rev.	File
₹ ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

Project: **Telenor Myanmar** Site: MO0682

RCU Cell B



RRU 3936 Cell A



RCU Cell C



RRU 3936 Cell B





telenor

÷			SITE PROTO		
715	Prepared (also subject responsible if other)		Document No.		
17 20	EMZ/ Toan Truong		PHT-09:0001-IPA	165 4537/N	//O0682 Uen
È	Doc respons/Approved	Checked	Date	Rev.	File
Rev	ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A

Project: **Telenor Myanmar**

Site: MO0682 RRU 3936 Cell C



RRU 3826 Cell A



Earth Bar for RRU 3936



RRU 3826 Cell B





telenor

£		SITE PROTO			
Prepared (also subject responsible if other)		Document No.			
EMZ/ Toan Truong		PHT-09:0001-I	PA 165 45	37/MO0682 Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
₹ ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A	

Project: **Telenor Myanmar**

Site: MO0682 RRU 3826 Cell C



Cabinet (Close)



Earth Bar for RRU 3826



Cabinet (Open)





ERICSSON #	SITE PHOTO teleno				
Prepared (also subject responsible if other)		Document No.			
EMZ/ Toan Truong		PHT-09:0001-I	PA 165 453	37/MO0682 Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
		2015-12-07	В	SDD_MO0682_A	

Project: **Telenor Myanmar**

Site: MO0682

BBU 3900



External Alarm Connection (With Clear Label)



DCDU



Cable Inlet Indoor





telenor

ERICSSON #		SITE PHOTO		telenor	
Prepared (also subject responsible if other)		Document No.			
EMZ/ Toan Truong		PHT-09:0001-IPA 165 4537/MO0682 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
₹ ETV/OJA Hung Ngo		2015-12-07	В	SDD_MO0682_A	

Telenor Myanmar Project:

Site: MO0682

AC Power Cable At Telecom Cabinet



Main Earth Bar In Cabinet



AC Power Cable At AC Box

N/A

Main Earth Bar For Cabinet









÷			ACCEPTANCE C	EKIIFICA		
Prepared (also subject responsible if other)		Document No.				
17 20	EMZ/ Toan Truong		179 61-IPA 165 4537/MO0682 Uen			
	Doc respons/Approved	Checked	Date	Rev.	File	
Rev	ETV/OJA Hung Ngo		2015-12-07	Α	SDD_MO0682_A	

Site: MO0682

NETWORK ELEMENT ACCEPTANCE CERTIFICATE

This is to certify that Ericsson Radio Systems AB has delivered, installed and tested the Network Elements on site MO0682 as defined in PO_NS_000020 and PO_NS_000021

PO RBS: PO_NS_000039 PO HW Cabinet: PO_NS_000030 PO Antenna: PO_NS_000038

The Network element acceptance has been performed in accordance with the procedures described in above mentioned contract. Further reference should be made to the acceptance documents. The Network element passed the acceptance with remarks per attached test report.

TEST DOCUMENTS

DBS3900 Test Report - G900

DBS3900 Test Report - W2100

Documents Number 1/153 83-IPA 165 4537/MO0682 Uen rev B 2/153 83-IPA 165 4537/MO0682 Uen rev B

For Telonor
(The Buyer)

Signature:

Name:

Name:

Date:

Date: