

## **Transmission Site Design Documentation**

NE: BA0804 FE: BA0767

Phase: 1 Telenor Myanmar

Ericsson's GSM System Radio TRM OptiX RTN950

ERICSSON #		
CAPTION LIST	Document List	1
Document No. 001 53-IPA 165 5829 Uen		
Date Rev. 2017-12-05 A	Site Documents	2
	Site Documents	
SITE	Plant Specification	3
INSTALLATION	l lant opecinication	
DOCUMENT		
	Cabling Diagram	4
telenor	External Alarm	5
Telenor Myanmar BA0804	Check Lists	6
Bago		
<b>U</b>	Test Documents	7
Radio TRM OptiX RTN950		
BA0804 - BA0767	Acceptance Certificate	8
ATTENTION This documentation must be		
updated on site. All the documents must be corrected, where changes have occurred, and signed by the Installation Supervisor.	Product List (Trm)	9
This documentation must then be returned to Installation Engineering for		
hand-over to Customer.	Others	10

ERICSSON #

**DOCUMENT LIST** 

1(1) Prepared (also subject responsible if other) Document No. EMZ Jovito Ege 001 51-IPA 165 5829 Uen Doc respons/Approved Checked Date Rev. ETV Minh Nguyen D / Manoj Kumar A 2017-12-05 Α BA0804 Telenor\_A

Project: Site:		Telenor Myanmar BA0804	Radio TRM OptiX RTN950 BA0804 - BA0767	
	Docu	iment name	Document number	Rev.
	SITE	ALLATION DOCUMENT	001 53-IPA 165 5829 Uen	Α
1	DOC	UMENT LIST	001 51-IPA 165 5829 Uen	Α
2	SITE DOCUMENTS			
2.1 2.2		guration Data TRM ting Plan	2/127 04-IPA 165 5829 Uen 153 38-IPA 165 5829 Uen	A A
3	PLAN	NT SPECIFICATION		
3.1	Plant	Specification (TRM)	2/127 11-IPA 165 5829 Uen	Α
4	CABI	LING DIAGRAM		
4.1 4.2 4.3	Block	ng Diagram (signal and antenna) c Diagram (TRM Cross Connect) ation Drawing (TRM Rack-Layout)	2/193 18-IPA 165 5829 Uen 3/193 18-IPA 165 5829 Uen 4/193 18-IPA 165 5829 Uen	A A A
5	EXTE	ERNAL ALARM		
5.1	Alloca	ation Table	Refer to RBS - SID Site Folder	
6	CHE	CK LISTS		
6.1 6.2		llation Check List Check List	153 11-IPA 165 5829 Uen 176 27-IPA 165 5829 Uen	A A
7	TES1	DOCUMENTS		
7.1	Test	Report (RTN950 Functional)	3/153 83-IPA 165 5829 Uen	Α
8	ACCI	EPTANCE CERTIFICATE	179 61-IPA 165 5829 Uen	Α
9 9.1		DUCT LIST uct List (TRM)	2/153 83-IPA 165 5829 Uen	Α
10 10.1 10.2 10.3	SMR	Photos		



Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege		2/127 04-IPA 165 5829 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Manoj Kumar A		2017-12-05	Α	BA0804 Telenor_A	

Project: **Telenor Myanmar** Radio TRM OptiX RTN950 Site: BA0804 BA0804 BA0767

1 GENERAL

1.1 Geographical coordinates N 18° 46' 19.31" - E 95° 11' 35.38"

1.2 Region Bago

1.3 Address No(16), Heavy Industry (Sinde), Padaung Township,

Pyay

1.4 Type of Site
1.5 Tower Height
1.6 Transmission connection type
Green Field
50 m
GE (Electrical)

2 SITE DATA

Switch/Router type RTN950 2.1 10.7.25.191 Loopback IP 2.2 2.3 NEID 15603 2.4 NE Parameter IP Address 129.7.60.243 Subnet Mask 255.255.0.0 2.5 Default Gateway IP 2.6 10.7.51.233

#### 3 HOP DATA

The following below are transmission links to far-end sites

To Site	Azimuth	RSL (dBm)		Frequency Band	Sub-band		Ant. Size (m)	Traffic Capacity
BA0767	82.35°	-42.52	3.11	18G	Sb2	1+0 Int	0.3	43M

To site BA0767

4 RADIO

4.1

Link number BA0804-BA0767

4.2 ODU type 18G \_XMC2\_ QPSK 28 M 43 M

4.3 ODU weight (kg) 4.5kg

4.4 ODU dimension (WxHxD mm) 228×228×75

4.5 No. of ODU

4.6 Operating voltage range 48VDC ±15%

4.7 Power consumption for one ODU ≤36w
4.8 Frequency Band 18G
4.9 ODU sub-band Sb2

4.10 Frequency (MHz) TX Ch. NE **20L 18250.00V** 

FE 20H 19260.00V

4.11 Output power (dBm) 19.00

4.12 Bandwidth/Modulation 28 M 0 QPSK

4.13 RX threshold criteria
4.14 Maximum receive signal,RX threshol -88.00
4.15 Receive signal (dBm)
42.52
4.16 Polarization
Vertical

#### 5 ANTENNA

5.1 Antenna type Single Pol. 5.2 No. of Antennas Antenna Height (m) 45.00 5.3 5.4 Antenna Gain, Mid (dBi) 34.20 5.5 Return loss (dBi) 17.69 Weight of antenna (kg) 5.6 9.5 Wind Forces, Axial (N) 5.7 430 Wind Forces, Side (N) 5.8 235

#### 6 POWER CONSUMPTION

6.1 Total power consumption (W) 250w

(Power for IDU)



SITUATING PLAN 1(1)

Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege		153 38-IPA 165	5829 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Manoj Kumar A		2017-12-05	Α	BA0804 Telenor_A	

**Telenor Myanmar** Project:

BA0804 Site:

Geographical coordinates


Address

Radio TRM OptiX RTN950

N 18º 46' 19.31" - E 95º 11' 35.38" No(16), Heavy Industry (Sinde), Padaung


Township, Pyay

Myanmar



LINK ID: BA0804 - BA0767





ERICSSON #	PLANT SPECIFICATION (TRM) 1(				
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege		2/127 11-IPA	165 5829	Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Manoi Kumar A	•	2017-12-05	Α	BA0804 Telenor A	

Project:	Telenor Myanmar	Radio TRM OptiX RTN950
Sito:	B 40804	BA0804 - BA0767

Item	Description	Item Code	Quantity
1	ANTENNA EQUIPMENT (Antenna with accessor	ies)	
	0.3m 18GHz HP,Single Polarization Antenna	52431114	2 sets
2	RADIO EQUIPMENT (ODU) ODU (18G_1+0_S_0.3m)		
	ODU,RTN XMC,18G,-2,1010/1008MHz,SB B=L H.18180MHz,18700MHz,Without doc,WR-42,H01	52413078	1 Unit
	ODU,RTN XMC,18G,-2,1010/1008MHz,SB B=H H,19190MHz,19710MHz,Without doc,WR-42,H01	52413079	1 Unit
3	OUTDOOR INSTALLATION		
	IF/ODU Installation Accessories(5D)	02230CJP	2 PCS
	Coaxial Cable ,Copper-clad Aluminium Wire,50ohm,7.6mm,4.8mm,1.8mm,Black,5D	25070149	<b>110</b> m
4	INDOOR UNIT OPTIX RTN 950(V100R006)		
	Versatile IF Board	03021PFK	2 PCS

## NOTE:

Use only necessary RF Cable length on site. Please return to warehouse excess coaxial cables.



**CABLING DIAGRAM** 

EKICSSON >	CABLING DIAGRAM				
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege		2/193 18-IPA 165	5 5829 Ue	n	
Doc respons/Approved	Checked	Date	Rev.	File	
FTV Minh Nguyen D / Manoi Kumar A	<u>-</u>	2017-12-05	Δ	BA0804 Telepor A	

Project: **Telenor Myanmar** 


**BA0804** Site:

Radio TRM OptiX RTN950

#### 1+0 ANTENNA CONFIGURATION

Far-end Direction: BA0767 Antenna Size: 0.3 m Antenna Height (m): 45.00 m Azimuth: 82.35 °

# **Equipment Components**





BLOCK DIAGRAM (TRM CROSS CONNECT)

Prepared (a	also subject responsible if other)	Document No.			
EMZ Jo	vito Ege	3/193 18-IPA 165 5829 Uen			
Doc respon	ns/Approved	Date	Rev.	File	
ETV Mir	nh Nguyen D / Manoj Kumar A	2017-12-05	Α	BA0804 Telenor_A	

Project: **Telenor Myanmar** 

Site: **BA0804** 

Radio TRM OptiX RTN950

#### A. Radio TRM OptiX RTN950 LAYOUT

SITE A (Near-End) BA0804 CONFIGURATION: 1 x L3

Scenario4: Last Mile MW site

Cabling Rule: 1.Configure 1\*EG4 per IDU; 2.3rd port connect to RAN; 3.IF board installed slot priority:Slot 5, Slot 3, Slot 6, Slot 4

GE Fiber
GE Copper

#### RTN950N:IDU I -U3 CSG0I

		7	CSHUA	8	CSHUA
PIU		5	ISV3 NO1 - FACING BA0767	6	DUMMY
DILL	FAN	3	ISV3 NO2 - FACING BA0159	4	DUMMY
PIU		1	EG4 1 2 1 2 3 4	2	DUMMY
			Twisted D	air Cabla	

Twisted Pair Cable, To 2G 1000hm - 25050014 BTS/3G NodeB

#### OptiX RTN 950 L3 - CSG01

/ 01		7	CSHUA	8	CSHUA
PIU/	z	5	Facing	6	Facing
, 00	FA	3	Facing	4	Facing
PIU/		1	1 2 3 4	2	

#### NOTE:

Please indicate existing site directions & cabling as per actual site installation.



#### BLOCK DIAGRAM (TRM CROSS CONNECT)

Prepared (also subject responsible if other)	Document No.	•	
EMZ Jovito Ege	3/193 18-IPA 165 5829 Uen		
Doc respons/Approved	Date	Rev.	File
ETV Minh Nguyen D / Manoj Kumar A	2017-12-05	Α	BA0804 Telenor_A

Project: Telenor Myanmar

Site: **BA0804** 

Radio TRM OptiX RTN950

#### A. Radio TRM OptiX RTN950 LAYOUT

SITE B (Far-End) BA0767 CONFIGURATION: 1 x L3

#### RTN950N:IDU I -L3 CSG01

PIU		7	CSHUA		8	CSHUA
PIU	FAN	5	ISV3 NO1 - FACING E	BA0803	6	DUMMY
DILL	FAIN	3	ISV3 NO2 - FACING E	BA0804	4	DUMMY
PIU		1	EG4 1 2 1 2 3	3 4 2		DUMMY
				Twisted Pair ( 100ohm - 25		To 2G BTS/3G
						NodeB

## NOTE:

Please indicate existing site directions & cabling as per actual site installation.



## ALLOCATION DRAWING (TRM RACK LAY( 1(1)

				,	
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege		4/193 18-IPA 16	5 5829 Ue	n	
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Manoj Kumar A	•	2017-12-05	Α	BA0804 Telenor_A	

Project: **Telenor Myanmar** 

Site: **BA0804** 

#### Radio TRM OptiX RTN950

#### A. RACK LAYOUT

CABLE SPACE
DCDU1 (1U)
DCDU2 (1U)
DCDU3 (1U)
BBU (2U)
EMUA (1U)
RTN950 (L3)
SPARE SPACE (1U)

<sup>\*\*\*</sup> Please update on site configuration. How many RTN and RBS Installed in actual.

ERICSSON 🗲	Ε	RI	CS	SO	Ν	
------------	---	----	----	----	---	--

Name

Date

ERICSSON /				INSTALLATION CHECK LIST- TRM 1					
Prepared (also subject responsible if other)			ument No.						
EMZ Jovito Ege  Doc respons/Approved Che	ecked			PA 165	5829 Uei	n  File			
ETV Minh Nguyen D / Manoj Kumar A	ескеа	Dat 20	.е )17-12 <sup>.</sup>	-05	Rev.	BA0804 Telenor_A	4		
27 V William Higgson 27 Warioj Ramar 70		120		00	, , <u> </u>	Bridget Telefiol_r			
Project: <b>Telenor Myanmar</b>		Radio	TRM	OptiX	RTN950				
Site: <b>BA0804</b>		BA08	04 - B	A0767					
INSTALLATION CHECK LIST									
OK = Correctly installed, NOK = Not Correctly installed	alled,	N/A = N	ot app	licable					
A. TRM EQUIPMENT	ОК	NOK	N/A	COM	MENTS		٦		
Equipment clean and undamaged	OK						1		
Installed according to allocation drawing	OK								
<ol><li>Power cable connected to correct fuse</li></ol>	OK								
All cables in the front properly connected	OK								
<ol><li>All screws tightened to correct torque</li></ol>	OK								
Equipment labeled according to SID	OK								
7. Grounded, washers in place and bolts tightene							_		
Grounding cable insulation undamaged	OK			<u> </u>			4		
9. ODF installed according to allocation drawing	OK_			ļ			╛		
B. TRM & ALRM CABLE	ОК	NOK	N/A	ICOM	MENTS		7		
Electrical transmission cables connected	OK	NOK	IN/A	COIVI	IVIENTS		-		
Electrical transmission cables connected     Electrical transmission cables labeled	ОК			-			-		
Minimum bending radius followed for optical	ОК						┪		
or minimum borialing radiate relienced for optical	10.1	<u> </u>	!	_					
C. ANTENNA SYSTEM - MW	OK	NOK	N/A	COM	MENTS				
Antenna(s) installed in accordance with SID	OK								
2. Bearing, Polarization in accordance with SID	OK								
All screws of antenna support(s) tightened	OK								
ODU installed correctly	OK								
Kit for separate installation correctly fitted	OK								
6. Power cable properly connected	OK						4		
7. DCN cable checked (if present)	OK			_			4		
8. Electrical transmission cables connected	OK						4		
9. Grounded, washers in place and bolts tightene	qok_		ļ				_		
D. CONCLUDING ROUTINES	ОК	NOK	N/A	СОМ	MENTS		٦		
SID marked for as-built	OK	1.0	1.47.	100			┪		
Labeling of the external cables	ОК						7		
3 Site area cleaned	ОК						1		
All installation activities have been completed [ N	<b>o</b> ] [	YES ]	(if no	specif	y below)		_		
							_		
Problems/Comments (Refer to applicable activity i	numbe	ers)					_		
Responsible Engineer (Ericsson)							_		
Name	Signa	ature				Date			
Accepted by (Telenor)									

Signature

ERICSSON 🔰		CI	HECK L	JST (C	HS)		1
Prepared (also subject responsible if other)			ument No.				
EMZ Jovito Ege	lo:				5829 Uen	le	
Doc respons/Approved	Checke				•	File	
ETV Minh Nguyen D / Manoj Kumar A		20	)17-12-(	J5	A	BA0804	Telenor_A
Project: <b>Telenor Myanmar</b> Site: <b>BA0804</b>		Ra	adio TR	RM Opt	tiX RTN950	0	
MANPOWER	NOS.						
1 Site Supervisor							
2 Team Leader							
3 Technician							
4 Laborers							
5 Others							
EQUIPMENT USED	NOS.	EQUI	PMENT	USE	)		NOS.
1		7					
2		8					
3		9					
4		10					
5		11					
6		12					
WORK ACTIVITIES:							
Health & Safety Observation/Check I	list	OK	NOK	N/A	Commen	ts	
1 Safety Shoe		OK OK					
2 Safety Gloves			-		-		
3 Safety Helmets 4 Safety Belts		OK OK	-		-		
	ation	OK	-		-		
<ul><li>5 Arrangement for Emergency Evacus</li><li>6 Arrangement for Emergency Comm</li></ul>		OK	-		-		
7 Arrangement for Emergency Comm	nunication	OK					
8 Arrangement for Toilets / Washing		UK	1				
UITHANGENIENT ION TONELS / WASHING							
		ſΩK					I
9 Site Safety Protection 10 Security Guard at site		OK	<u> </u>				

OTHER MATTERS / ISSUES:	
OHS confirmed by (ASP):	Checked and Verified by: Ericsson Myanmar Co. Ltd.
Print Name:	Print Name:
Signature:	Signature:
Date:	Date:



Name

TEST REPORT (RTN950 Functional)

Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege		3/153 83-IPA 16	5 5829 Ue	n
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D / Manoj Kumar A	•	2017-12-05	Α	BA0804 Telenor_A

Radio TRM OptiX RTN950

#### N

Site:	ot.	BA08	04					- BA0767		30
NETV	VORK A	ADDRE	ESSES (DCN)							
						Addre	SS			OSPF Area
Αç	gent IP /	Addres	SS							
	Etherne		Address							
D.	efault ga	_	Net Mask							
	terface	aleway								
_										
_	ort			Setup In Ban						LAN ID
	an1 an2		cal Access Only	in ban	In Band	Out of	Band	Drop N	Node	
,			-	-						
COM	MISSIO	NING	CHECKS							
1			ns in complian	ce wit	_	_		_		
1.1	Synchi	ronizat	tion			Enabled		Disabled		
2	Radio	param	eters							
2.1			RX frequencies	3						
2.2			number							
2.3			t by webLct							
3	ATPC									
3 3.1	TX Po	wer			Г	Manual		Automatic	(ATPC)	Range (dB)
3.2			hreshold					v		rtange (ab)
							•••		•••	
4			Bandwidth and	J ACN	1					
4.1			lodulation F Bandwidth						•••	
4.2 4.3	ACM e				<del></del>	Enabled		Disabled		
4.4		0	mp up to		_	Enabled		Disabled		
4.5	Upper							Disabled		
4.6	Lower							1 40444	QAM	
4.7	ACM T	Γable			Ë	4QAM-st		4QAM	•••	
						16QAM-s	st _	16QAM		
						32QAM		64QAM		
						128QAM	=	256QAM		
					L	512QAM		1024AM		
5	Receiv	ed sig	nal level							
5.1	RSL in	refere	ence mod. (1)							
5.2	RSL in	max.	mod. (1)							
	" Chec	ked by l	WebLCT indication	7						
6	RX qu	ality Li	nk							
6.1			odulation with		3)					
6.2			od. in ACM RX							
			M enabled, indica		measure rela	ated to the up	per modu	ulation schen	ne	
			rith the project rep VebLCT indication		noliance witi	the project i	report			
	5.1001	~y v		, 501	,	p. 0,000				
7	Web L	.CT Me	easurements F	Resolu	ıtion = 3dl	3			ОК	□ NOK
8	Set Ac	tive m	anual operation	n time	eout = 2 s				ОК	□ NOK
Rema	arks <sup>.</sup>									
_		_								
Respo	onsible E	Engine	er (Ericsson)							
Name	,					Signature	9			Date
			_			Signature	•			Date
Accep	oted by (	Teleno	or)							

Signature

Date

ERICSSO			ACCEPTANCI	E CERTIF	ICATE	1(1)
	ct responsible if other)		Document No.	E E000 III		
EMZ Jovito Eg		Checked	179 61-IPA 16 Date	5 5829 U6 Rev.	en File	
	yen D / Manoj Kumar A	Checked	2017-12-05	A	BA0804 Teleno	r A
		Po		/ DTN050	•	_
-	elenor Myanmar 3A0804	Ka	dio TRM Opti)	KIN950		
NETWORK EL	EMENT ACCEPTANCE CERT	ΓΙFICATE				
tested the Netv	y that Ericsson Radio Systems work Elements on site <b>BA0</b> O_NS_000019 and PO_NS_0	804	d, installed and	d		
PO RBS: PO_ PO TRM: PO PO Antenna:						
the procedures should be mad	lement acceptance has been page described in above mentioned eto the acceptance documents the remarks per attached test research.	l contract. Furthes. The Network of	er reference	d the		
TEST DOCUM Test Report (O	ENTS  ptiX TRN950 Functional)		Documents No 3/153 83-IPA		Uen rev A	
Date:						

for

Name:

Title:

**Ericsson Myanmar** (The Vendor)

.....

for

**Telonor** (The Buyer)

Name:

Title:

.....

ERICSSON 🍃		PRODUCT LIST		1(1)
Prepared (also subject responsible if other)		Document No.		· ·
EMZ Jovito Ege		2/153 83-IPA 165 58	29 Uen	
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D / Manoj Kumar A		2014-09-18	A	BA0804 Telenor_A

Radio TRM OptiX RTN950 BA0804 - BA0767 Telenor Myanmar BA0804 Project:

Site:

<u>UNIT</u>	PRODUCT CODE	<u>REV</u>	SERIAL No.	MFG.DATE
TRANSMISSION EQUIPMENT				
ODU,RTN XMC,18G, SB B=L	52413078		2152413850CNH5000239	
18180MHz,18700MHz				
ODU,RTN XMC,18G, SB B=H	52413079		2152413851CNH4000224	
19190MHz,19710MHz				
ANTENNA				
18G, Microwave Antenna				
300mm, Single Pol	52431114		21524311143RH5000119	NEAR-END
			21524311143RH5000027	FAR-END
RTN 950(V100R006)				
NEAR-END RTN				
Slot 5 - ISV3	03021PFK		021PFKCNFB004899	
FAR-END RTN				
Slot 3 - ISV3	03021PFK		021PFKCNFB005469	




		0				
Prepared (also subject responsible if other)	Document No.	Document No.				
EMZ Jovito Ege		IPA 165 5829 Uen				
Doc respons/Approved	Checked	Date	Rev.	File		
ETV Minh Nguyen D / Manoi Kumar A	•	2017-12-05	Α	BA0804 Telepor A		

Project: Site: Telenor Myanmar BA0804

#### Radio TRM OptiX RTN950

#### **NEAR END**


**Tower View** 





**FAR END** 

Vertical Cable Ladder



Vertical Cable Ladder



Horizontial Cable Ladder



**Horizontial Cable Ladder** 





		0			
Prepared (also subject responsible if other)	Document No.				
EMZ Jovito Ege		IPA 165 5829 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
FTV Minh Nguyen D / Manoi Kumar A	•	2017-12-05	A	BA0804 Telenor A	

Project: Site: Telenor Myanmar BA0804

#### Antenna



#### Radio TRM OptiX RTN950

#### Antenna




**Mounting bracket** 



Mounting bracket



MW Antenna side strut from 0.9 m





Prepared (also subject responsible if other)	Document No.				
EMZ Jovito Ege	IPA 165 5829 Uen	IPA 165 5829 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Manoj Kumar A	•	2017-12-05	Α	BA0804 Telenor_A	


Project: Site: Telenor Myanmar BA0804

#### Radio TRM OptiX RTN950


## **Label** Outdoor



#### **Label Outdoor**



Grouding IF Cable at Top



**Grouding IF Cable at Bottom** 





Prepared (also subject responsible if other)	Document No.				
EMZ Jovito Ege	IPA 165 5829 Uen				
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Manoj Kumar A		2017-12-05	Α	BA0804 Telenor_A	

Project: Site: Telenor Myanmar BA0804

#### Radio TRM OptiX RTN950

#### Cabinet (Open)



## Cabinet (Open)



## RTN



## RTN





## SITE MATERIAL REQUEST (SMR)



Propo	osed:		Project Manager:		Requester Name: Request Date:					В		
EMZ	Ei Ei Khine	Manoj Kumar		Sajjan Kumar/Kyaw Htwe October 30, 2017					BA0767			
Custo	omer reference no./	Main Project	SMR ID:		Requester Tel: Site ID (Candidate): Fa			Facing Sites				
	TELENOR MY	ANMAR				BA0804						
Deliv	ery date:		ASP Name:		ASP Telephone no.:	Site Type: GBT	Regi	on:		Bago		
Site A	Address:	No(16), Heavy In	dustry (Sinde), Pa	daung Townsh	nip, Pyay		P/L No.:					
Rema	ırks:		Configuration_Control  159will be dismar		ct 30_V2 4PM, New reroute	link due to community issue	e , Material c	hanged	due to	LOM ,After install new		
No.	Model PO	Part Number/ Product Code (WH)	Package No.	PO No.		QTY	UOM	Remarks				
					ODU (400 4 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0							
Acce:	ss MW FROM: BA0	804 FACIN	IG TO: BA0767		ODU (18G_1+0_S_0.3m) S	olution						
Acce	SL91ISV3	804 FACIN	IG TO: BA0767		ODU (18G_1+0_S_0.3m) S Versatile IF Board	iolution		2	PCS	1 FOR NEAR_END/ 1 FAR END INCLUDED IN ODU BOX		
			IG TO: BA0767		, ,	olution		2		END INCLUDED IN ODU BOX		
Acces	SL91ISV3	03021PFK	IG TO: BA0767		Versatile IF Board	IAC,18G,300mm,HP,Single arate(All RTN ODU)		2 1		END INCLUDED IN ODU BOX LOW/HIGH BAND ODU & IF/ODU Installation		
	SL91ISV3 ODU(XMC-2-18G)	03021PFK  ODU18G-1+0	IG TO: BA0767		Versatile IF Board  ODU18G-1+0 Solution  Microwave Antenna,A18S03H Polarization,Direct(XMC)/Sepa	IAC,18G,300mm,HP,Single arate(All RTN ODU) 00B,With English doc,C3		1	PC	BOX LOW/HIGH BAND ODU & IF/ODU Installation Accessories  1 ANT.NEAR-END/1		
2	SL91ISV3  ODU(XMC-2-18G)  A18S03HAC  RF CABLE-5D	03021PFK  ODU18G-1+0  52431114  25070149		win No.406, Ma	Versatile IF Board  ODU18G-1+0 Solution  Microwave Antenna,A18S03H Polarization,Direct(XMC)/Sepa Mount,34.2dBi,3.3deg,60dB,3  Coaxial Cable ,Copper-clad Al	IAC, 18G,300mm,HP,Single arate(All RTN ODU) 0dB,With English doc,C3 luminium 8mm,Black,5D		1 2	PC PCS	END INCLUDED IN ODU BOX  LOW/HIGH BAND ODU & IF/ODU Installation Accessories  1 ANT.NEAR-END/1 ANT.FAR- END  BOTH NEAR-END/FAR-		

	BA0804	BA0767			
Latitude	18 46 19.31 N	18 46 32.77 N			
Longitude	095 11 35.38 E	095 13 20.64 E			
True azimuth (°)	82.35	262.36			
Vertical angle (°)	-0.43	0.41			
Elevation (m)	47.78	35.00			
Antenna model	A18S03HAC (TR)	A18S03HAC (TR)			
Antenna file name	a18s03hac	a18s03hac			
Antenna gain (dBi)	34.20	34.20			
Antenna height (m)	45.00	35.00			
Connector loss (dB)	0.50	0.50			
Miscellaneous loss (dB)	0.50	0.50			
Frequency (MHz)	18000.00				
Polarization	Veri	tical			
Path length (km)	3.	11			
Free space loss (dB)	127	7.43			
Atmospheric absorption loss (dB)	0.4	49			
Net path loss (dB)	61.52	61.52			
Radio model	18G_XMC2_QPSK_28M_43M	18G_XMC2_QPSK_28M_43M			
Radio file name	18gxmc228mqpsk	18gxmc228mqpsk			
Emission designator	28M0D7W	28M0D7W			
TX channel assignments	18G_27.5M_20L 18250.00V	18G_27.5M_20H 19260.00V			
Geoclimatic factor	5.590	E-006			
Path inclination (mr)	7.:	32			
Fade occurrence factor (Po)	2.241	E-006			
Polarization	Ver	tical			
Rain region	ITU Re	egion P			

	TX po		RX threshold level (dBm)		FIRP (dRm)		Receive signal (dBm)		Thermal fade margin (dB)		Flat fade margin - multipath (dB)	
512QAML 210Mbps	17.00	17.00	-65.00	-65.00	50.20	50.20	-44.52	-44.52	20.48	20.48	20.48	20.48
512QAM 196Mbps	19.00	19.00	-66.50	-66.50	52.20	52.20	-42.52	-42.52	23.98	23.98	23.98	23.98
256QAM 183Mbps	19.00	19.00	-68.50	-68.50	52.20	52.20	-42.52	-42.52	25.98	25.98	25.98	25.98
128QAM 161Mbps	19.00	19.00	-71.50	-71.50	52.20	52.20	-42.52	-42.52	28.98	28.98	28.98	28.98
64QAM 136Mbps	19.00	19.00	-74.50	-74.50	52.20	52.20	-42.52	-42.52	31.98	31.98	31.98	31.98
32QAM 110Mbps	19.00	19.00	-78.00	-78.00	52.20	52.20	-42.52	-42.52	35.48	35.48	35.48	35.4
16QAM 86Mbps	19.00	19.00	-81.00	-81.00	52.20	52.20	-42.52	-42.52	38.48	38.48	38.48	38.48
16QAMS 74Mbps	19.00	19.00	-82.50	-82.50	52.20	52.20	-42.52	-42.52	39.98	39.98	39.98	39.98
QPSK 43Mbps	19.00	19.00	-88.00	-88.00	52.20	52.20	-42.52	-42.52	45.48	45.48	45.48	45.48

	Worst multi		Annual multipath		Annual rain		Total annual		Time in n	node (%
512QAML 210Mbps	99.9999	99.9999	99.9999	99.9999	99.9830	99.9830	99.9830	99.9830	99.9830	99.983
512QAM 196Mbps	99.9999	99.9999	99.9999	99.9999	99.9887	99.9887	99.9887	99.9887	0.0057	0.005
256QAM 183Mbps	99.9999	99.9999	99.9999	99.9999	99.9909	99.9909	99.9909	99.9909	0.0022	0.002
128QAM 161Mbps	99.9999	99.9999	99.9999	99.9999	99.9932	99.9932	99.9932	99.9932	0.0024	0.002
64QAM 136Mbps	99.9999	99.9999	99.9999	99.9999	99.9949	99.9949	99.9949	99.9949	0.0016	0.001
32QAM 110Mbps	99.9999	99.9999	99.9999	99.9999	99.9962	99.9962	99.9962	99.9962	0.0013	0.001
16QAM 86Mbps	99.9999	99.9999	99.9999	99.9999	99.9970	99.9970	99.9970	99.9970	0.0008	0.000
16QAMS 74Mbps	99.9999	99.9999	99.9999	99.9999	99.9974	99.9974	99.9974	99.9974	0.0003	0.000
QPSK 43Mbps	99.9999	99.9999	99.9999	99.9999	99.9982	99.9982	99.9982	99.9982	0.0009	0.000