

Transmission Site Design Documentation

NE: KA1231 FE: KA1230

Phase: 1 Telenor Myanmar

Ericsson's GSM System Radio TRM OptiX RTN950

ERICSSON #		
CAPTION LIST	Document List	1
Document No. 001 53-IPA 166 2047 Uen Date Rev.		
2019-03-19 A	Site Documents	2
SITE INSTALLATION	Plant Specification	3
DOCUMENT		
	Cabling Diagram	4
telenor	External Alarm	5
Telenor Myanmar KA1231	Check Lists	6
Kayin		
Radio TRM OptiX RTN950	Test Documents	7
KA1231 - KA1230 ATTENTION This documentation must be	Acceptance Certificate	8
updated on site. All the documents must be corrected, where changes have occurred, and signed by the Installation Supervisor.	Product List (Trm)	9
This documentation must then be returned to Installation Engineering for hand-over to Customer.	Others	10



DOCUMENT LIST

1(1)

Prepared (also subject responsible if other)	Document No.	Document No.		
EMZ Ye Sit naing	001 51-IPA 16	001 51-IPA 166 2047 Uen		
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D / Hung Vu		2019-03-19	Α	KA1231 Telenor A

Project:	Telenor Myanmar	Radio TRM OptiX RTN950
Site:	KA1231	KA1231 - KA1230

	Document name	Document number	Rev.
	SITE INSTALLATION DOCUMENT	001 53-IPA 166 2047 Uen	Α
1	DOCUMENT LIST	001 51-IPA 166 2047 Uen	Α
2	SITE DOCUMENTS		
2.1 2.2	Configuration Data TRM Situating Plan	2/127 04-IPA 166 2047 Uen 153 38-IPA 166 2047 Uen	A A
3	PLANT SPECIFICATION		
3.1	Plant Specification (TRM)	2/127 11-IPA 166 2047 Uen	Α
4	CABLING DIAGRAM		
4.1 4.2 4.3	Cabling Diagram (signal and antenna) Block Diagram (TRM Cross Connect) Allocation Drawing (TRM Rack-Layout)	2/193 18-IPA 166 2047 Uen 3/193 18-IPA 166 2047 Uen 4/193 18-IPA 166 2047 Uen	A A A
5	EXTERNAL ALARM		
5.1	Allocation Table	Refer to RBS - SID Site Folder	
6	CHECK LISTS		
6.1 6.2	Installation Check List OHS Check List	153 11-IPA 166 2047 Uen 176 27-IPA 166 2047 Uen	A A
7	TEST DOCUMENTS		
7.1	Test Report (RTN950 Functional)	3/153 83-IPA 166 2047 Uen	Α
8	ACCEPTANCE CERTIFICATE	179 61-IPA 166 2047 Uen	Α
9 9.1	PRODUCT LIST Product List (TRM)	2/153 83-IPA 166 2047 Uen	Α
10 10.1 10.2 10.3	OTHERS Site Photos SMR Link Budget		

- 10.3 Link Budget



CONFIGURATION DATA TRM

1 (1)

Prepared (also subject responsible if other)	Document No.	Document No.			
EMZ Ye Sit naing 2		2/127 04-IPA 1	2/127 04-IPA 166 2047 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Hung Vu		2019-03-19	Α	KA1231 Telenor A	

Project: **Telenor Myanmar** Radio TRM OptiX RTN950 KA1231 KA1231 - KA1230 Site:

GENERAL


Geographical coordinates N 15° 56' 7.79" - E 98° 12' 31.7" 1.1

Region Address 1.2 Kayin

1.3 Kasat Village, Kasat Village Gp, Kyarinnseikkyi

Type of Site Tower Height Green Field 1.4 1.5 55 m Transmission connection type GE (Electrical) 1.6

NOTE: REFER TO ATTACHED IPRAN AND LINK BUDGET AT SECOND TO LAST SHEETS



ETV Minh Nguyen D / Hung Vu 2019-03-19 A KA1231 Telenor_A

Project: Telenor Myanmar Radio TRM OptiX RTN950

Geographical coordinates N 15° 56′ 7.79″ - E 98° 12′ 31.7″

Address Kasat Village, Kasat Village Gp, Kyarinnseikkyi
Myanmar





Site:

KA1231





				,	. (.)
Prepared (also subject responsible if other)		Document No.	Document No.		
EMZ Ye Sit naing		2/127 11-IPA	166 2047 Ue	en	
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D / Hung Vu		2019-03-19	Α	KA1231 Telenor_A	

Project: Telenor Myanmar Radio TRM OptiX RTN950
Site: KA1231 KA1230

Item	Description	Item Cod	le	Quant	ity
1	ANTENNA EQUIPMENT (Antenna with accessorie	s)			
	1.2m 13GHz HP,Dual Polarization Antenna	5243137	9	2	sets
2	RADIO EQUIPMENT (ODU)				
_	ODU (13G_2+0_D_1.2m)				
	ODU,RTN XMC,13G,-2,266MHz SB B=L	5241309	6	2	Units
	H ,12863MHz,12982MHz,without doc,WR-75,H01 ODU,RTN XMC,13G,-2,266MHz,SB B,H	5241309	7	2	Units
	H ,13129MHz,13248MHz,without doc,WR-75,H01	32 4 1303	ı	2	Office
3	OUTDOOR INSTALLATION				
·	IF/ODU Installation Accessories(5D)	02230CJ	Р	4	PCS
	RTN 600 IFX Board Delivery Accessories	0223808		4	PCS
	Coaxial Cable ,Copper-clad Aluminium	2507014	9	260	m
	Wire,50ohm,7.6mm,4.8mm,1.8mm,Black,5D				
4	INDOOR UNIT OPTIX RTN 950(V100R006)				
	Versatile Dual IF Board	03022VH	IK	2	PCS
	OPTIX RTN 950 (V100R006)	NEAR EI	ND		
	RTN 950 Assembly Chassis(-48V)	0211317		1	Unit
	RTN950 IDU Required Delivery Accessory,	0223964	4	1	Unit
	Installation Material (Without Power Cable) TDM/Hybrid/Packet/Routing system control	0305509	1	2	PCS
	and Cross-connect Board	000000		_	1 00
	Power Cable,10m,4mm^2,2*TB2PIN+4*T4^2GY,	0415059	1	1	Unit
	H07Z-K-4^2BL+H07Z-K-4^2B,LSZH	03021MX	/ I	1	l loit
	2*GE(SFP/RJ45)+2*GE(RJ45) Gigabit Ethernet Board with switch function	030211017	J	I	Unit
	OPTIX RTN910A		NEAR END		
	RTN 910A Basal Configuration 2*GE(RJ45)+2*GB		02311FNL	1	Unit
	+16*E1(Native TDM) +2*IF Include IDU Installatio	n Material			
	RTN950 IDU Required Delivery Accessory, Installation Material (Without Power Cable)		02239644	1	Unit
	RTN 910A System 16*E1(Native TDM) /4*GE(RJ4	45)	02311FCA	1	Unit
	/2*GE(SFP) /2*IF 1DU Unit (-48VDC)	,			
	Power Cable,10m,2*4mm^2, Blue/Black, 2*EPC k	(-4^2BL	04151432	1	Unit
	+H07Z-K-4^2B,LSZH				
	Outcoursing cable CATCA Nativests sable	0405004	2	4	DC
	Outsourcing cable, CAT6A Network cable, 3m, MP8, CC4P0.48S/FTPB(PANTONE 3005U),	0405061: MP8	۷	1	PC
	5, 5,55 5. 155/1 11 D(1 /11/1 5/12 50000),	0			

Use only necessary RF Cable length on site. Please return to warehouse excess coaxial cables.

ERICSSON >		CABLING DIAGF	RAM		1(1)
Prepared (also subject responsible if other)		Document No.			
EMZ Ye Sit naing		2/193 18-IPA 166	3 2047 Ue	en	
D /A	0	D - 1 -		Ţ	

EMZ Ye Sit naing	2/193 18-IPA 166 2047 Uen			
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D / Hung Vu		2019-03-19	Α	KA1231 Telenor_A

Project: **Telenor Myanmar**


Site: **KA1231**

Radio TRM OptiX RTN950

2+0 ANTENNA CONFIGURATION

Far-end Direction: KA1230
Antenna Size: 1.2 m
Antenna Height (m): 43 m
Azimuth: 117.93 °

Equipment Components





BLOCK DIAGRAM (TRM CROSS CONNECT)

Prepared (also subject responsible if other)	Document No.		
EMZ Ye Sit naing	3/193 18-IPA 166 2047 Uen		
Doc respons/Approved	Date	Rev.	File
ETV Minh Nguyen D / Hung Vu	2019-03-19	A	KA1231 Telenor_A

Project: **Telenor Myanmar**

Site: **KA1231**

Radio TRM OptiX RTN950

A. Radio TRM OptiX RTN950 LAYOUT

SITE A (Near-End) KA1231 CONFIGURATION: 1 x L3

Scenario4: Last Mile MW site

Cabling Rule: 1.Configure 1*EG4 per IDU; 2.3rd port connect to RAN; 3.IF board installed slot priority:Slot 5, Slot 3, Slot 6, Slot 4

GE Fiber
GE Copper

RTN9500:IDU I -L3 CSG01

PIU		7	CSHUA	8	CSHUA
PIU	FAN	5	DUMMY	6	DUMMY
DILL	FAN	3	ISM6 NO1 - FACING KA1230	4	DUMMY
PIU		1	EG4 1 2 1 2 3 4	2	DUMMY

Twisted Pair Cable, To 2G BTS/3G 1000hm - 25050014 NodeB

OptiX RTN 950 L3 - CSG01

/ 01		7	CSHUA	8	CSHUA
PIU/	Z	5	Facing	6	Facing
00	FA	3	Facing	4	Facing
PIU/		1	1 2 3 4	2	1 2 3 4

NOTE:

Please indicate existing site directions & cabling as per actual site installation.



BLOCK DIAGRAM (TRM CROSS CONNECT)

Prepared (also subject responsible if other)	Document No.		
EMZ Ye Sit naing	3/193 18-IPA 166 2047 Uen		
Doc respons/Approved	Date	Rev.	File
ETV Minh Nguyen D / Hung Vu	2019-03-19	A	KA1231 Telenor_A

Project: Site: Telenor Myanmar KA1231

Radio TRM OptiX RTN950

A. Radio TRM OptiX RTN950 LAYOUT

SITE B (Far-End) CONFIGURATION: KA1230 1 x L3

RTN9500:IDU I -L3 CSG01

DILI	PIU 7		CSHUA	8	CSHUA
PIU	FAN	5	DUMMY	6	DUMMY
PIU	FAIN	3	ISM6 NO1 - FACING KA1231	4	DUMMY
PIU		1	EG4 1 2 1 2 3 4	2	DUMMY

Twisted Pair Cable, 100ohm - 25050014 To 2G BTS/3G NodeB

NOTE:

Please indicate existing site directions & cabling as per actual site installation.



ALLOCATION DRAWING (TRM RACK LAY(1(1)

				- \	. ()
Prepared (also subject responsible if other)		Document No.			
EMZ Ye Sit naing		4/193 18-IPA	166 2047	Uen	
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nauven D / Huna Vu		2019-03-19	Α	KA1231 Telenor	Δ.

Project: **Telenor Myanmar**

Site: **KA1231**

Radio TRM OptiX RTN950

A. RACK LAYOUT

CABLE SPACE DCDU1 (1U) DCDU2 (1U) DCDU3 (1U) BBU (2U) EMUA (1U) RTN950 (L3) SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U)	
DCDU2 (1U) DCDU3 (1U) BBU (2U) EMUA (1U) RTN950 (L3) SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U)	CABLE SPACE
BBU (2U) EMUA (1U) RTN950 (L3) SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U)	DCDU1 (1U)
BBU (2U) EMUA (1U) RTN950 (L3) SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U)	DCDU2 (1U)
EMUA (1U) RTN950 (L3) SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U)	DCDU3 (1U)
RTN950 (L3) SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U)	BBU (2U)
SPARE SPACE (1U) SPARE SPACE (1U) SPARE SPACE (1U)	EMUA (1U)
SPARE SPACE (1U) SPARE SPACE (1U)	RTN950 (L3)
SPARE SPACE (1U)	SPARE SPACE (1U)
	SPARE SPACE (1U)
SPARE SPACE (1U)	SPARE SPACE (1U)
	SPARE SPACE (1U)
SPARE SPACE (1U)	SPARE SPACE (1U)
SPARE SPACE (1U)	SPARE SPACE (1U)

TP48200E



^{***} Please update on site configuration. How many RTN and RBS Installed in actual.

ERI	csso	N	3

Accepted by (Telenor)

Name

Date

ERICSSON S						1(
Prepared (also subject responsible if other)			ument No.	PA 166 2047 Ue		
EMZ Ye Sit naing Doc respons/Approved Ch	ecked	Dat		Rev.	File	
ETV Minh Nguyen D / Hung Vu		20	19-03		KA1231 Telenor_	<u>.</u> A
Project: Telenor Myanmar Site: KA1231 INSTALLATION CHECK LIST				OptiX RTN950 A1230		
OK = Correctly installed, NOK = Not Correctly inst	alled, l	N/A = N	ot app	licable		
A. TRM EQUIPMENT	ОК	NOK	N/A	COMMENTS		\neg
Equipment clean and undamaged	ОК					
Installed according to allocation drawing	ок					
Power cable connected to correct fuse	ок					
All cables in the front properly connected	ок					
All screws tightened to correct torque	ок					
Equipment labeled according to SID	ок					
7. Grounded, washers in place and bolts tightene	OK					
Grounding cable insulation undamaged	ок					
9. ODF installed according to allocation drawing	ОК					
B. TRM & ALRM CABLE	ОК	INOK	N/A	COMMENTS		\neg
Electrical transmission cables connected	ОК	1	1.47.			\dashv
Electrical transmission cables labeled	ОК					
Minimum bending radius followed for optical	ок					
C. ANTENNA SYSTEM - MW	ОК	NOK	N/A	COMMENTS		\neg
Antenna(s) installed in accordance with SID	ОК	- INOIN	IVA	- COMMUNICATION		\dashv
Bearing, Polarization in accordance with SID	ОК	1				\dashv
All screws of antenna support(s) tightened	ОК					\dashv
ODU installed correctly	ок					\dashv
Kit for separate installation correctly fitted	ОК					
Power cable properly connected	ОК					7
7. DCN cable checked (if present)	ок					ヿ
8. Electrical transmission cables connected	ок					
Grounded, washers in place and bolts tightene	OK_					
D. CONCLUDING ROUTINES	ОК	NOK	N/A	COMMENTS		\neg
SID marked for as-built	ОК	HIOK	11/7	COMMENTS		\dashv
Labeling of the external cables	ок	1				\dashv
3 Site area cleaned	ОК					7
All installation activities have been completed [N	IO] [YES]	(if no,	specify below)		
Problems/Comments (Refer to applicable activity	numbe	ers)				
Responsible Engineer (Ericsson)					_	
Name	Signa	ature			Date	

Signature

ERICSSON 🔰		CHECK LIST (OHS)	1(1)
Prepared (also subject responsible if other) EMZ Ye Sit naing		Document No. 176 27-IPA 166 2047	Uen
Doc respons/Approved ETV Minh Nguyen D / Hung Vu	Checked	Date Rev. 2019-03-19 A	File KA1231 Telenor_A
Project: Telenor Myanmar Site: KA1231		Radio TRM OptiX RT	N950
	NOS.		
MANPOWER 1 Site Supervisor 2 Team Leader 3 Technician	NOS.		
1 Site Supervisor2 Team Leader	NOS.		
2 Team Leader3 Technician4 Laborers	NOS.	EQUIPMENT USED	NOS.
1 Site Supervisor 2 Team Leader 3 Technician 4 Laborers 5 Others		EQUIPMENT USED 7 8	NOS.

12

OK

OK

ΟK

OK

OK

OK

OK

OK

OK NOK N/A Comments

Checked and Verified by: Ericsson Myanmar Co. Ltd.

Print Name:

Date: _____

Signature:

WORK ACTIVITIES:

1 Safety Shoe

4 Safety Belts

7 Arrangement for First Aid

OTHER MATTERS / ISSUES:

9 Site Safety Protection10 Security Guard at site

2 Safety Gloves

Health & Safety Observation/Check list

3 Safety Helmets

5 Arrangement for Emergency Evacuation

OHS confirmed by (ASP):

Print Name:

Signature:

Date:

8 Arrangement for Toilets / Washing

6 Arrangement for Emergency Communication

ERICSSON	1
	-

Name

TEST REPORT (RTN950 Functional)

Date

Prepared (also subject responsible if other)		Document No.		-
EMZ Ye Sit naing		3/153 83-IPA 16	6 2047 U	en
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D / Hung Vu	•	2019-03-19	Α	KA1231 Telenor_A

NE

Proje Site:	ect:	Telenor Myanmar KA1231			o TRM OptiX RT 231 - KA1230	N950
NET	WORK	ADDRESSES (DCN)				
_				Address		OSPF Area
A	gent IP	Address				
	Ethern	et IP Address IP Net Mask				1
D	efault g	ateway				
In	terface					
P	ort		Setup			VLAN ID
_	an1	Disable	In Band]
La	an2	Local Access Only	☐ In Band	Out of Bar	nd Drop Node	
СОМ	MISSI	ONING CHECKS				
1 1.1		gurations in compliand pronization		documentation Enabled	on Disabled	
2		parameters				
2.1		X and RX frequencies	3			
2.2		nannel number ower set by webLct		1		
2.5	IXI	ower set by weblet				
3	ATPO				_	
3.1	TX P				Automatic (ATF	PC) Range (dB)
3.2	AIPC	PRX threshold	Higr		Low	
4	Modu	lation / Bandwidth and	d ACM			
4.1		ence Modulation				
4.2		ence RF Bandwidth				
4.3		engine	_	Enabled	_	
4.4 4.5		ower ramp up to r Modulation		Enabled	Disabled	ΛM
4.6		r Modulation			QQ.	AM
4.7		Table	<u></u>	4QAM-st	Q.	
				16QAM-st	16QAM	
				32QAM	64QAM	
			=	128QAM	256QAM	
			Ш	512QAM	1024AM	
5	Rece	ived signal level				
5.1		n reference mod. (1)				
5.2		n max. mod. (1)				
	Cne	cked by WebLCT indication	1			
6	RX q	uality Link				
6.1		num Modulation with				
6.2		nax. Mod. in ACM RX		ind to the conse		
		se of ACM enabled, indica pliance with the project rep		ed to the upper	modulation scheme	
		cked by WebLCT indication		the project repo	rt	
_		LOT M	S			,
7 8		LCT Measurements F ctive manual operation			□ OH □ OH	_
o	Jel A	ctive manual operation	iii tiiiieout = 2 3		L O	NOK LINOK
Rema	arks:					
Resp	onsible	Engineer (Ericsson)				
Name)			Signature		Date
		(Talanar)		- 5		24.0
Acce	pred by	(Telenor)				

Signature

Prepared (also subject responsible if other)	ACCEPTANCE CERTIFICATE					
r repared (also subject responsible il other)	Document No.					
EMZ Ye Sit naing	179 61-IPA 16	66 2047 U	en			
Doc respons/Approved Checked	Date	Rev.	File			
ETV Minh Nguyen D / Hung Vu	2019-03-19	Α	KA1231 Telenor_A			
Project: Telenor Myanmar Site: KA1231	Radio TRM Opti	X RTN950				
NETWORK ELEMENT ACCEPTANCE CERTIFICATE						
This is to certify that Ericsson Radio Systems AB has delive tested the Network Elements on site KA1231 as defined in PO_NS_000019 and PO_NS_000019	ered, installed an	d				
PO RBS: PO_NS_000019 PO TRM: PO_NS_000019 PO Antenna:						
The Network element acceptance has been performed in acthe procedures described in above mentioned contract. Further should be made to the acceptance documents. The Network acceptance with remarks per attached test report.	ther reference	d the				
TEST DOCUMENTS Test Report (OptiX TRN950 Functional)	Documents N 3/153 83-IPA		Uen rev A			
Date:						

for

Name:

Title:

Ericsson Myanmar (The Vendor)

.....

for


Telonor (The Buyer)

Name:

Title:

.....

1(1)



Project:Telenor MyanmarRadio TRM OptiX RTN950Site:KA1231KA1231 - KA1230

<u>UNIT</u>	PRODUCT CODE	<u>REV</u>	SERIAL No.	MFG.DATE
TRANSMISSION EQUIPMENT				
ODU,RTN XMC,13G, SB B=L	52413096		215241309610H5000075	
12863MHz,12982MHz			215241309610G1000352	
ODU,RTN XMC,13G, SB B=H	52413097		215241309710FB000152	
13129MHz,13248MHz			215241309710H6000087	
ANTENNA				
13G, Microwave Antenna				
1200mm, Dual Pol	52431379		21524313793AG7002101	NEAR-END
			21524313793AG7002093	FAR-END
RTN 950(V100R006)				
NEAR-END RTN				
RTN 950 Assembly Chassis(-48V)	2113174		2102311FCACNHB000503	3
RTN 950 FAN ÛNIT	TND1FAN06		030LKH6THB900083	
PIU UNIT PWR 48v, -60v	TND000PIU00		020KHXCNHB004554	
PIU UNIT PWR 48v, -60v	TND000PIU00		020KHXCNHB004556	
Slot 1 - EG4	03021MXJ		021MXJCNFA001342	
Slot 2 - ISV3	03021PFK			
Slot 3 - ISM6	03022VHK		022VHK10H8002817	
Slot 4 - ISV3	03021PFK			
Slot 5 - ISV3	03021PFK			
Slot 6 - ISV3	03021PFK			
Slot 7 - CSHU 1	03055091		210305509110FA002554	
Slot 8 - CSHU 2	03055091		210305509110FA002555	
FAR-END RTN				
RTN 910A Basal Configuration 2*GE(RJ4	5)+: 02311FNL			
RTN 910A FAN UNIT	XXXXXXXX			
Slot 1 - CSHR	02311FCA			
Slot 3 - ISM6	03022VHK		022VHK10HB002604	
Slot 4 - ISM6	03022VHK			
	I			1


		0112111010			
Prepared (also subject responsible if other)	Document No.				
EMZ Ye Sit naing		IPA 166 2047 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nauven D / Huna Vu		2019-03-19	Α	KA1231 Telenor A	

Project: Site: Telenor Myanmar KA1231


Radio TRM OptiX RTN950

NEAR END

Tower View



Vertical Cable Ladder




Horizontial Cable Ladder





FAR END

Vertical Cable Ladder



Horizontial Cable Ladder



			OHETHOTO			
Prepared (also subject responsible if other)		Document No.				
	EMZ Ye Sit naing		IPA 166 2047 Ue	n		
	Doc respons/Approved	Checked	Date	Rev.	File	
	FTV Minh Nauven D / Hung Vu	•	2019-03-19	Δ	KΔ1231 Telepor Δ	

Project: Site: Telenor Myanmar KA1231

Antenna



Mounting bracket



MW Antenna side strut from 0.9 m



Radio TRM OptiX RTN950

Antenna



Mounting bracket



MW Antenna side strut from 0.9 m



		0112111010			
Prepared (also subject responsible if other)	Document No.				
EMZ Ye Sit naing		IPA 166 2047 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nauven D / Huna Vu		2019-03-19	Α	KA1231 Telenor A	

Project: Site: Telenor Myanmar KA1231

Label Outdoor



Grouding IF Cable at Top



Radio TRM OptiX RTN950

Label Outdoor



Grouding IF Cable at Bottom



		0112111010			
Prepared (also subject responsible if other)	Document No.				
EMZ Ye Sit naing		IPA 166 2047 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nauven D / Huna Vu		2019-03-19	Α	KA1231 Telenor A	

Project: Site: Telenor Myanmar KA1231

Radio TRM OptiX RTN950

Cabinet (Open)



Cabinet (Open)



RTN



RTN





ERICSSON SITE MATERIAL REQUEST (SMR)



	:NIC33U	N >	SITE	MATE!	RIAL REQUES	ST (SMR)				telenor	
Proposed:		Project Manager:		Requester Name:	Request Date:	Rev:		Α			
EMZ Ye Sit Naing Manoj Kumar				Sajjan Kumar	February 5, 2019				KA1230		
Custo	omer reference no.	/Main Project	SMR ID:		Requester Tel:	Site ID (Candidate):	Facing	Sites			
	TELENOR MY	ANMAR			09790302934	KA1231					
Deliv	ery date:		ASP Name:		ASP Telephone no.:	Site Type: GBT	Reg	ion:		Kayin	
Site A	Address:	Kasat Village, K	Kasat Village Gp, I	(yarinnseikl	xyi		P/L No.:				
Rema	arks:	SMR is based o	n Configuration_0	Connectivity	_South_February_5_V1_	12AM, New link.(NOTE: XPIC	Accessori	es are L	OM)		
No. Model PO Part Number/ Product Code (WH) Package No. PO N			PO No.	DESCRIPTION			QTY	UOM	Remarks		
RTN	950(V100R006) FO	R NEAR-END SI	ΓΕ KA1231		IDU Non Hub (L3) RTN9	50B_10M				NE RTN950B	
	SL9K2URACK01	02113174	LOOSE PICKING		RTN 950 Assembly Chassis	s(-48V)		1	PC	RTN950 Materials for NEAR- END	
	SL9IDU- Accessories	02239644	LOOSE PICKING		RTN950 IDU Required Delivery Accessory, Installation Material (Without Power Cable)				PC	RTN950 Materials for NEAR- END	
1	SL91CSHUA	03055091	LOOSE PICKING		TDM/Hybrid/Packet/Routing system control and Cross-connect Board			2	PCS	RTN950 Materials for NEAR- END	
	04150591	04150591	LOOSE PICKING		Power Cable,10m,4mm^2,2*TB2PIN-I+4*T4^2GY,H07Z-K-4^2BL+H07Z-K-4^2B,LSZH			1	PC	RTN950 Materials for NEAR- END	
	SL91EG4	03021MXJ	LOOSE PICKING		2*GE(SFP/RJ45)+2*GE(RJ45) Gigabit Ethernet Board with switch function				PC	EG4 Card Total 1Pc for NEAR- END	
RTN	950(V100R006) FO	R FAR-END SITE	KA1230		RTN910A/IDU Solution (no patch chord)			FE	FE RTN910A/IDU Solution (no patch cho		
	SL9K2URACK01	RTN_910B			RTN910A/IDU Solution (no	patch chord)		1	PC	RTN950 Materials for FAR- END	
	C0CAT6A03	04050612	LOOSE PICKING		Outsourcing cable,CAT6A N cable,3m,MP8,CC4P0.48S/	Network FTPB(PANTONE 3005U),MP8		1	PC	RTN950 Materials for FAR- END	
Acce	ss MW FROM: KA1	1231 FAC	ING TO: KA1230		Versatile Dual IF Board						
	ISM6	03022VHK			Versatile Dual IF Board			2	PCS	2 FOR NEAR_END/ 2 FAR- END INCLUDED IN ODU BOX	
Acce	ss MW FROM: KA1	1231 FAC	ING TO: KA1230		ODU (13G_2+0_D_1.2m)						
	TEODU200	52413096	LOOSE PICKING		Microwave Outdoor Unit,RT site,H ,12863MHz,12982MH	N XMC,13G,-2,266MHz,Sub Band dz,without doc,WR-75,H01	B,Low	2	PCS	LOW BAND ODU KA1230	
	TEODU200	52413097	LOOSE PICKING		Microwave Outdoor Unit,RTN XMC,13G,-2,266MHz,Sub Band B,High site,H ,13129MHz,13248MHz,without doc,WR-75,H01		2	PCS	HIGH BAND ODU KA1231		
	IFODU-5D01	02230CJP	LOOSE PICKING		IF/ODU Installation Accessories(5D)		4	PCS	2 FOR NEAR_END/ 2 FAR END INCLUDED IN ODU BOX		
2	A13D12HAC	52431379			Microwave Antenna,A13D12HAC,13G,1200mm,HP,Dual Polarization,Direct(XMC)/Separate(All RTN ODU) Mount,41.6dBi,1.3deg,30dB,With English doc,C3		2	PCS	1 ANT.NEAR-END/1 ANT.FAR- END		
	RF CABLE-5D	25070149			Coaxial Cable ,Copper-clad Aluminium Wire,50ohm,7.6mm,4.8mm,1.8mm,Black,5D			260	М	140M FOR NEAR-END/ 120M FOR FAR-END	
#N/A											
Warel	nouse Signature				Receiver signature			Trucker	signatu	ire	

Date/Time

	KA1231	KA1230		
Latitude	15 56 07.79 N	15 53 05.06 N		
Longitude	098 12 31.70 E	098 08 55.90 E		
True azimuth (°)	228.82	48.81		
Vertical angle (°)	-0.26	0.20		
Elevation (m)	38.74	16.00		
Antenna model	A13D12HAC (TR)	A13D12HAC (TR)		
Antenna file name	a13d12hac	a13d12hac		
Antenna gain (dBi)	41.60	41.60		
Antenna height (m)	54.00	43.00		
Connector loss (dB)	1.50	1.50		
Miscellaneous loss (dB)	1.50	1.50		
Frequency (MHz)	13000.00			
Polarization	Vertical			
Path length (km)	8.53			
Free space loss (dB)	133	3.36		
Atmospheric absorption loss (dB)	0	42		
Net path loss (dB)	56.59	56.59		
Radio model	13G_XMC2_QPSK_14M_21M	13G_XMC2_QPSK_14M_21M		
Radio file name	13gxmc214mqpsk	13gxmc214mqpsk		
Emission designator	14M0D7W	14M0D7W		
TX channel assignments	13G_14M_13H 13192.00V	13G_14M_13L 12926.00V		
	13G_14M_13H 13192.00H	13G_14M_13L 12926.00H		
XPD fade margin - multipath (dB)	29.40	29.40		
Geoclimatic factor	5.590	E-006		
Path inclination (mr)	3.9	96		
Fade occurrence factor (Po)	1.309	E-004		
Polarization	Ver	tical		
Rain region	ITU Re	egion P		

	TX p (dB	ower 8m)	RX thr	eshold (dBm)	EIRP	(dBm)	Receive (dE	e signal Bm)	Therm: margii		Flat f març multipa	gin -
256QAM 89Mbps	15.00	15.00	-72.00	-72.00	53.60	53.60	-41.59	-41.59	30.41	30.41	9.84	9.84
128QAM 78Mbps	15.00	15.00	-75.00	-75.00	53.60	53.60	-41.59	-41.59	33.41	33.41	12.85	12.85
64QAM 66Mbps	15.00	15.00	-78.00	-78.00	53.60	53.60	-41.59	-41.59	36.41	36.41	15.85	15.85
32QAM 53Mbps	15.00	15.00	-81.00	-81.00	53.60	53.60	-41.59	-41.59	39.41	39.41	18.86	18.86
16QAM 42Mbps	15.00	15.00	-84.00	-84.00	53.60	53.60	-41.59	-41.59	42.41	42.41	21.86	21.86
16QAMS 36Mbps	15.00	15.00	-86.00	-86.00	53.60	53.60	-41.59	-41.59	44.41	44.41	23.86	23.86
QPSK 21Mbps	15.00	15.00	-91.50	-91.50	53.60	53.60	-41.59	-41.59	49.91	49.91	29.36	29.36

	Worst multi	month path	Annual r	nultipath	Annua	al rain	Total a	annual	Time in n	node (%)
256QAM 89Mbps	99.9986	99.9986	99.9998	99.9998	99.9768	99.9768	99.9765	99.9765	99.9765	99.9765
128QAM 78Mbps	99.9993	99.9993	99.9999	99.9999	99.9860	99.9860	99.9859	99.9859	0.0094	0.0094
64QAM 66Mbps	99.9997	99.9997	99.9999	99.9999	99.9909	99.9909	99.9909	99.9909	0.0049	0.0049
32QAM 53Mbps	99.9998	99.9998	99.9999	99.9999	99.9937	99.9937	99.9937	99.9937	0.0028	0.0028
16QAM 42Mbps	99.9999	99.9999	99.9999	99.9999	99.9954	99.9954	99.9954	99.9954	0.0017	0.0017
16QAMS 36Mbps	99.9999	99.9999	99.9999	99.9999	99.9962	99.9962	99.9962	99.9962	0.0008	0.0008
QPSK 21Mbps	99.9999	99.9999	99.9999	99.9999	99.9975	99.9975	99.9975	99.9975	0.0014	0.0014

IPRAN Low Level Design

Site ID	KA1231
Node_ID	KA1231_CSG60H
Node Role	CSG
Date	14/02/2019 12:36
Responsible	Khin Moh Moh I win

Basic NE Setting

DCN

Node Name	KA1231_CSG60H
Loopback IP	10.7.13.121
NEID	14114
Extend ID	7
NE Communication Parameter IP Address	129.7.55.34
NE Communication Parameter IP Mask	255.255.0.0
NE Communication Parameter Gateway IP Address	0.0.0.0
Gateway type	NON-GW
Gateway Node	MO0151_CSG02H
Gateway IP	10.7.188.169
Backup GNF	KAN187 CSGN1H

Interface Setting

Port Configuration

1111		
Link Name	VPN Link_RAN_ABIS	T
Site Name	KA1231	RBS
Port Category	Ethernet Virtual Port	
Port	1201	
Name	RAN_ABIS	
Port Type	VLAN Sub Interface	VLAN Sub Interface
Port Mode	L3	L3
VLAN	1201	1201
IP Address	10.13.212.149	10.13.212.150
Mask	255.255.255.252	255.255.255.252
Associated Board	1-EG4	
Associated Port	1-EG4-3	
Specify IP add	Manual	Manual
Encapsulation	802.1Q	802.1Q
Tag	Tag Aware	Tag Aware
Working Mode	Auto-Negotiation	Auto-Negotiation
MTU(bytes)	1522	1522
Traffic Policing Status	Disable	Disable
Traffic Policing Period(min)	_	-
Enable Tunnel	Disable	Disable
Max Resever Bandwith(Kbit/s)	1000000	1000000
TE Mesurement	10	10
Admin Group	0	0
Swithing Mode trigger by bit errors	SF	SF
Hold off time	0	0

Link Name	VPN Link_OM_M2000	
Site Name	KA1231	RBS
Port Category	Ethernet Virtual Port	
Port	1203	
Name	OM_M2000	
Port Type	VLAN Sub Interface	VLAN Sub Interface
Port Mode	L3	L3
VLAN	1203	1203
IP Address	10.13.203.149	10.13.203.150
Mask	255.255.255.252	255.255.255.252
Associated Board	1-EG4	
Associated Port	1-EG4-3	
Specify IP add	Manual	Manual
Encapsulation	802.1Q	802.1Q
Tag	Tag Aware	Tag Aware
Working Mode	Auto-Negotiation	Auto-Negotiation
MTU(bytes)	1522	1522
Traffic Policing Status	Disable	Disable
Traffic Policing Period(min)	-	-
Enable Tunnel	Disable	Disable
Max Resever Bandwith(Kbit/s)	1000000	1000000
TE Mesurement	10	10
Admin Group	0	0
Swithing Mode trigger by bit errors	SF	SF
Hold off time	0	0

	·	
Link Name	VPN Link_RAN_luB	
Site Name	KA1231	RBS
Port Category	Ethernet Virtual Port	
Port	1202	
Name	RAN_luB	
Port Type	VLAN Sub Interface	VLAN Sub Interface
Port Mode	L3	L3
VLAN	1202	1202
IP Address	10.13.221.149	10.13.221.150
Mask	255.255.255.252	255.255.255.252
Associated Board	1-EG4	
Associated Port	1-EG4-3	
Specify IP add	Manual	Manual
Encapsulation	802.1Q	802.1Q
Tag	Tag Aware	Tag Aware
Working Mode	Auto-Negotiation	Auto-Negotiation
MTU(bytes)	1522	1522
Traffic Policing Status	Disable	Disable
Traffic Policing Period(min)	-	-
Enable Tunnel	Disable	Disable
Max Resever Bandwith(Kbit/s)	1000000	1000000
TE Mesurement	10	10
Admin Group	0	0
Swithing Mode trigger by bit errors	SF	SF
Hold off time	0	0

Link Name	KA1231_CSG60H-KA1230_CSG60H-IGP Link	
Site Name	KA1231_CSG60H	KA1230_CSG60H
Port Category	Microwave port	
Port	3/1,3/1	4/1,4/2
Name	To-KA1230_CSG60H	To-KA1231_CSG60H
Port Type		
Port Mode	L3	L3
VLAN	1	1
IP Address 1	10.7.223.49	10.7.223.50
Mask 1	255.255.255.252	255.255.255.252
Associated Board	3-ISV3-1	K-ISV3-1
Associated Port	3/1,3/1	4/1,4/2
Specify IP add	Manual	Manual
Encapsulation	802.1Q	802.1Q
Tag	Tag Aware	Tag Aware
Working Mode	Auto-Negotiation	Auto-Negotiation