

Transmission Site Design Documentation

Fiber Link Hub RTN MD7030 Phase: 1

Telenor Myanmar

IBS Telenor

Ericsson's GSM System Radio TRM OptiX RTN950

ERICSSON #		
CAPTION LIST	Document List	1
001 53-IPA 166 0087 Uen Date Rev.		
2018-10-18 A	Site Documents	2
SITE	Plant Specification	3
DOCUMENT	Cabling Diagram	4
telenor	External Alarm	5
Telenor Myanmar MD7030	Check Lists	6
Mandalay Radio TRM OptiX RTN950	Test Documents	7
MD7030 - FIBER LINK	Acceptance Certificate	8
	Product List (Trm)	9
	Others	10



ERICSSON >	DOCUMENT	DOCUMENT LIST				
Prepared (also subject responsible if other)		Document No.				
EMZ Jovito Ege	001 51-IPA 16	len				
Doc respons/Approved	Checked	Date	Rev.	File		
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor_A		

Project: Site: Telenor Myanmar MD7030 Radio TRM OptiX RTN950 MD7030 - FIBER LINK

	Document name	Document number	Rev.
	SITE INSTALLATION DOCUMENT	001 53-IPA 166 0087 Uen	Α
1	DOCUMENT LIST	001 51-IPA 166 0087 Uen	Α
2	SITE DOCUMENTS		
2.1 2.2 2.3 2.4	Configuration Data TRM Situating Plan Site Layout Information Cable way Drawing	2/127 04-IPA 166 0087 Uen 153 38-IPA 166 0087 Uen 153 12-IPA 166 0087 Uen 193 24-IPA 166 0087 Uen	A A A
3	PLANT SPECIFICATION		
3.1	Plant Specification (TRM)	2/127 11-IPA 166 0087 Uen	Α
4	CABLING DIAGRAM		
4.2 4.3 4.4	Cabling Diagram (signal and antenna) Block Diagram (TRM Cross Connect) Allocation Drawing (TRM Rack-Layout)	2/193 18-IPA 166 0087 Uen 3/193 18-IPA 166 0087 Uen 4/193 18-IPA 166 0087 Uen	A A A
5	EXTERNAL ALARM		
5.1	Allocation Table	Refer to RBS - SID Site Folder	
6	CHECK LISTS		
6.1 6.2	Installation Check List OHS Check List	153 11-IPA 166 0087 Uen 176 27-IPA 166 0087 Uen	A A
7	TEST DOCUMENTS		
7.1	Test Report (RTN950 Functional)	3/153 83-IPA 166 0087 Uen	Α
8	ACCEPTANCE CERTIFICATE	179 61-IPA 166 0087 Uen	Α
9 9.1	PRODUCT LIST Product List (TRM)	2/153 83-IPA 166 0087 Uen	Α
10 10.1 10.2 10.3	OTHERS Site Photos SMR Link Budget		A A



	CONFIGURATIO	CONFIGURATION DATA TRIVI			
Prepared (also subject responsible if other)	Document No.	Document No.			
EMZ Jovito Ege	2/127 04-IPA 16	2/127 04-IPA 166 0087 Uen			
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor_A	

1 GENERAL

1.1 Geographical coordinates N 21° 58′ 15.67″ - E 96° 5′ 14.41″

1.2 Region Mandalay
1.3 Address Mandalay
1.4 Type of Site Mandalay

1.5 Tower Height 0 m

1.6 Transmission connection type GE (Electrical)

2 POWER CONSUMPTION

2.1 Total power consumption (W) 250w

(Power for IDU)

NOTE: REFER TO ATTACHED IPRAN AT LAST SHEETS



SITUATING PLAN 1(1)

Radio TRM OptiX RTN950

		01107111101	L/ (1 1	1(1)
Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege	153 38-IPA 16	153 38-IPA 166 0087 Uen		
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor A

Telenor Myanmar MD7030 Project: Site:

N 21º 58' 15.67" - E 96º 5' 14.41" Geographical coordinates

Mandalay Address

LINK ID: MD7030 FIBER LINK





				()		
Prepared (also subject responsible if other)	Document No.	Document No.				
EMZ Jovito Ege	2/127 11-IPA	2/127 11-IPA 166 0087 Uen				
Doc respons/Approved	Checked	Date	Rev.	File		
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor A		

Item	Description	Item Code	Quant	ity
1	INDOOR UNIT OPTIX RTN 950(V100R006)			
	RTN 950 Assembly Chassis(-48V)	02113174	1	Unit
	RTN950 IDU Required Delivery Accessory, Installation Material (Without Power C	02239644	1	PC
	TDM/Hybrid/Packet/Routing system control and Cross-connect Board	03055091	2	PCS
	Power Cable,3m,4mm^2	04150466	1	PC
	2*GE(SFP/RJ45)+2*GE(RJ45) Gigabit Ethernet Board with switch function	03021MXJ	1	PC
	2*GE(SFP/RJ45)+2*GE(RJ45) Gigabit Ethernet Board with switch function	03021MXJ	1	PC
	Fixed Optical Attenuator,1260nm~1620nm-5dB-LC/PC-45dB	45030021	2	PCS
	Optical transceiver,eSFP,1310nm,1.25Gb/s,-9~-3dBm,-20dBm,LC,Single Mode,1	34060473	2	PCS
	Patch cord-FC/PC-LC/PC-Single mode-G.652D-2mm-10m-PVC-Yellow	14130197	4	PCS
2	ODF-GPX147-GRP-12A 19'&ETSI installation			
	Splicing & termination module-12 cores-Contain 12 cores splicing & termination tr	02080894	1	PC
	Optical adapter-FC/PC-FC/PC-Silvery white-Shell:Metal-Sleeve:Zirconia-Square	14130073	12	PCS

3 Cabinet



BLOCK DIAGRAM (TRM Cross Connect) 1 (1)

GE Copper

Prepared (als	o subject responsible if other)	Document No.	Document No.				
EMZ Jovi	ito Ege	3/193 18-IPA 166 (3/193 18-IPA 166 0087 Uen				
Doc respons/	Approved	Date	Rev.	File			
ETV	Minh Nguyen D/ Manoj Kumar A	2018-10-18	Α	MD7030 Telenor_A			

Project: Telenor Myanmar Radio TRM OptiX RTN950

Site: **MD7030**

A. Radio TRM OptiX RTN950 LAYOUT

SITE A (NE) MD7030 CONFIGURATION: 1 x L3

Scenario4: Last Mile MW site Cabling Rule: 1.Configure 1*EG4 per IDU; 2.3rd port connect to RAN; 3.IF board installed slot priority:Slot 5, Slot 3, Slot 6, Slot 4 GE Fiber

RTN9500:IDU I -L3 CSG01

PIU		7 5	CSHUA DUMMY					8		CSHUA DUMMY		
PIU	FAN	3	DUMMY					4 DUMMY				
1 10		1	EG4 1	. 2	1 2	3	4	2	EG4	1 2	1 2 3 4	
Optical fiber connection						Twisted Pa 100ohm	air Cable, 25050014			To 2G BTS/3G NodeB		

NOTE:

Please indicate existing site directions & cabling as per actual site installation.



BLOCK DIAGRAM (TR	RM Cross Connect) 1 ((1))
-------------------	------------------	-------	-----	---

Prepared (also	o subject responsible if other)	Doc	Document No.				
EMZ Jovito Ege			3/193 18-IPA 166 0087 Uen				
Doc respons/A	Approved	Date	nte	Rev.	File		
ETV	Minh Nguyen D/ Manoj Kumar A	20	018-10-18	A	MD7030 Telenor_A		


Project: Telenor Myanmar Radio TRM OptiX RTN950

Site: MD7030

A. Radio TRM OptiX RTN950 LAYOUT

SITE A (NE) MD7030 CONFIGURATION: 1 x L3

SITE A (NE) HuB RTN950



SITE B (Fiber Link)

Hub CX600

Note: Please paste the photo of which equipment interface with. ie. Hub CX600 or Hub ATN950B



ALLOCATION DRAWING (TRM Rack Layout 1(1)


Prepared (also subject responsible if other)	Document No.			
EMZ Jovito Ege	4/193 18-IPA 166 0087 Uen			
Doc respons/Approved	Checked		Rev.	File
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	1	MD7030 Telenor_A

Project: **Telenor Myanmar**

Site: MD7030

Radio TRM OptiX RTN950

A. RACK LAYOUT



Date



Name

			. 0 0		• (• /
Prepared (also subject responsible if other)		Document No.			
EMZ Jovito Ege		153 11-IPA 166	0087 Uen		
Doc respons/Approved	Checked	Date	Rev.	File	
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor A	

Project: Site:	Telenor Myanmar MD7030				OptiX RTN950 IBER LINK	
_	TION CHECK LIST ectly installed, NOK = Not Correctly inst	alled, N	I/A = N	ot app	licable	
A. TRM E	QUIPMENT	ОК	NOK	N/A	COMMENTS	
	ent clean and undamaged	✓				
	d according to allocation drawing	✓				
	cable connected to correct fuse	✓				
4. All cable	es in the front properly connected	✓				
	ws tightened to correct torque	✓				
	ent labeled according to SID	✓				
	ed, washers in place and bolts tightene	d ✓				
	ing cable insulation undamaged	✓				
	stalled according to allocation drawing	✓				
	<u> </u>					
B. TRM &	ALRM CABLE	OK	NOK	N/A	COMMENTS	
1. Electric	al transmission cables connected	✓				
2. Electric	al transmission cables labeled	✓				
3. Minimu	m bending radius followed for optical	✓				
	•					
D. CONCL	UDING ROUTINES	OK	NOK	N/A	COMMENTS	
	rked for as-built	✓				
	g of the external cables	✓				
3 Site are	ea cleaned	✓				
	ion activities have been completed [N			(if no	, specify below)	
Name	e Engineer (Ericsson)	Signat	ure			Date
Accepted by	y (Telenor)					

Signature

1	(1	١

ERICSSON

		CHECK LIST (C	HS)	1(1)
Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege		176 27-IPA 166	0087 Uen	
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor_A

Project: **Telenor Myanmar**

Site: **MD7030**

WORK ACTIVITIES:

Radio TRM OptiX RTN950

M	ANPOWER	NOS.
1	Site Supervisor	1
2	Team Leader	1
3	Technician	1
4	Laborers	3
5	Others	

EC	QUIPMENT USED	NOS.
1	Rope	1
2	Pulley	1
3	GPS	1
4	Tool Kits	1
5 6	Laptop	1
6		

EQUIPMENT USED	NOS.
7	
8	
9	
10	
11	
12	

Hea	alth & Safety Observation/Check list	OK	NOK	N/A	Comments
1	Safety Shoe	✓			
2	Safety Gloves	✓			
3	Safety Helmets	✓			
4	Safety Belts	✓			
5	Arrangement for Emergency Evacuation	✓			
	Arrangement for Emergency Communication	✓			
7	Arrangement for First Aid	✓			
8	Arrangement for Toilets / Washing		✓		
9	Site Safety Protection		✓		
10	Security Guard at site	✓			

OTHER MATTERS / ISSUES:		
OHS confirmed by (ASP):	Checked and Verified by:	Ericsson Myanmar Co. Ltd.
Print Name:	Print Name:	
Signature:	Signature:	
Date:	Date:	



TEST REPORT (RTN950 Functional)

			(,
Prepared (also subject responsible if other)		Document No.		
EMZ Jovito Ege		3/153 83-IPA 16	6 0087 Ue	n
Doc respons/Approved	Checked	Date	Rev.	File
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor_A

Radio TRM OptiX RTN950 Project: **Telenor Myanmar** Site: MD7030 MD7030 - FIBER LINK

NI

NETV	VORK AD	DRESSES (DCN)				
					Address		OSPF Area
Αg	ent IP Ad	dress					
	Ethernet	IP Address					
	Ethernet	IP Net Mask					
De	fault gate	way					
	erface	•					1
Po	ort		Setup)			VLAN ID
La	n1	Disable	In Band	t			1
La	n2	Local Access Only		In Band	Out of Band	Drop Node	
СОМІ	MISSIONI	NG CHECKS					
1 1.1	Configur Synchror	ations in complia nization	nce witl		ocumentation Enabled	Disabled	
2	Radio pa	rameters					

1.1	Synchronization	▼ Enabled	Disabled	
2	Radio parameters			
2.1	Set TX and RX frequencies			
2.2	RF channel number			
2.3	TX Power set by webLct			
3	ATPC			
3.1	TX Power	Manual	Automatic (ATPC) Range (dB)	
3.2	ATPC PRX threshold	High	Low	
4	Modulation / Bandwidth and ACM			
4.1	Reference Modulation			
4.2	Reference RF Bandwidth			
4.3	ACM engine	✓ Enabled	Disabled	
4.4	TX power ramp up to	✓ Enabled	Disabled	
4.5	Upper Modulation		QAM	
4.6	Lower Modulation		QAM	
4.7	ACM Table	4QAM-st	4QAM	
		16QAM-st	☐ 16QAM	
		32QAM	64QAM	

☐ 16QAM-st 32QAM ■ 128QAM

☐ 512QAM

___ 256QAM

☐ 1024AM



Name

Name

Accepted by (Telenor)

TEST REPORT (RTN950 Functional)

Date

Date

Prepared (also subject responsible	if other)		Document No.	. (11111000	T dilotional)
EMZ Jovito Ege	==::=:/		3/153 83-IPA	166 0087	Hen
Doc respons/Approved		Checked	Date	Rev.	File
ETV Minh Nguyen D/	Manoj Kumar A		2018-10-18	Α	MD7030 Telenor_A
Project: Telenor N Site: MD7030	lyanmar		Radio TRM Opti ID7030 - FIBER)
5 Received signal	level				
5.1 RSL in reference					
5.2 RSL in max. mod					
(1) Checked by WebL					
in compliance with th (3) Checked by WebL 7 Web LCT Measu	ACM RX ⁽²⁾⁽³⁾ abled, indicate S/N measure	with the project		oeme ✓ OK ✓ OK	□ NOK
Remarks:Responsible Engineer (E	:ricsson)				

Signature

Signature




PRODUCT LIST

1(1)

Prepared (also subject responsible if other)	Document No.	Document No.			
EMZ Jovito Ege / G. Dela Cruz	2/153 83-IPA	2/153 83-IPA 166 0087 Uen			
Doc respons/Approved Checked		Date	Rev.	File	
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor_A	

Project:Telenor MyanmarRadio TRM OptiX RTN950Site:MD7030MD7030 - FIBER LINK

<u>UNIT</u>	PRODUCT CODE	<u>REV</u>	SERIAL No.	MFG.DATE		
TRANSMISSION EQUIPMENT						
RTN 950(V100R006)						
RTN 950 Assembly Chassis(-48V)	2113174		2102113174P0G6	000187		
RTN 950 FAN UNIT	TND1FAN06		030LKHP0G60002	.08		
PIU UNIT PWR 48v, -60v	TND000PIU00		020KHXCNG6026	728		
PIU UNIT PWR 48v, -60v	TND000PIU00		020KHXCNG6026	730		
Slot 1 - EG4	03021MXJ		021MXJCNG1001339			
Slot 2 - EG4	03021MXJ		021MXJCNG6003828			
Slot 7 - CSHU 1	03055091		210305509110G6000656			
Slot 8 - CSHU 2	03055091		210305509110G6000654			
ODF						
Splicing & termination module-12 cores- Contain 12 cores splicing & termination tray 1 pcs-1U*483*260mm-Purple grey-Steel sheet- 19"&ETSI installation-GPX147-GRP-12A	02080894		21020808943DHC	001065		



1) RTN Chassis



2) TRM Rack Layout

Cabinet (Open)





	Prepared (also subject responsible if other)	Document No.				
	EMZ Jovito Ege	IPA 166 0087 Uen				
ſ	Doc respons/Approved	Date	Rev.	File		
	FTV Minh Nguyen D/ Manoi Kumar A		2018-10-18	Δ	MD7030 Telepor A	

ODF



Grounding Cable



Power Cable



1 (1)

Main Earth Bar for Cabinet



Earth Bar Cabinet





Prepared (also subject responsible if other)	Document No.	Document No.			
EMZ Jovito Ege	179 61-IPA 16	179 61-IPA 166 0087 Uen			
Doc respons/Approved	Date	Rev.	File		
ETV Minh Nguyen D/ Manoj Kumar A		2018-10-18	Α	MD7030 Telenor_A	

Project: **Telenor Myanmar**

Site: **MD7030**

Radio TRM OptiX RTN950

Documents Number

NETWORK ELEMENT ACCEPTANCE CERTIFICATE

This is to certify that Ericsson Radio Systems AB has delivered, installed and tested the Network Elements on site MD7030 as defined in PO_NS_0000XX and PO_NS_0000XX

PO RBS: PO_NS_0000XX PO TRM: PO_NS_0000XX

PO Antenna:

TEST DOCUMENTS

The Network element acceptance has been performed in accordance with the procedures described in above mentioned contract. Further reference should be made to the acceptance documents. The Network element passed the acceptance with remarks per attached test report.

3/153 83-IPA 166 0087 Uen rev A
for
Ericsson Myanmar
(The Vendor)
Name:
Title:



Date/Time

SITE MATERIAL REQUEST (SMR)



Proposed: Project Manage		Project Manager:		Requester Name: Request Date: Re		Rev:		Α			
EMZ Ye Sit Naing		Manoj Kumar A/Gautam Goel		Gautam Goel/Tin Hnin Pwint Phyu	October 17, 2018						
Custo	mer reference no./N	lain Project	SMR ID:		Requester Tel:	Site ID (Candidate):	Facing	Sites			
	TELENOR MY	ANMAR			+91 8802314466	MD7030					
Delive	ery date:		ASP Contact pers	on:	ASP Telephone no.:	Site Type:	Regi	Region:		Mandalay	
Site A	ddress:	-					P/L No.:				
Rema	rks:	SMR is based on 2Pcs,ODF1x12C		Q_20181017,	released by Ms. Tin Hnin P	wint Phyu(TND). 1RTN,EG4-2F	Pcs,eSFP1G	(10km)-2	pcs, L	C-FC-4pcs,Atten(5dB)	
No.	Model PO	Part Number/ Product Code (WH)	Package No.	PO No.		DESCRIPTION		QTY	UOM	Remarks	
RTN950 (V100R006) FOR SITE MD7030		SITE MD7030			RTN950/IDU Solution 10M						
	SL9K2URACK01	RTN950_10M			RTN950/IDU Solution 10M			1	РС	RTN950 Materials	
	SL91EG4	03021MXJ	LOOSE PICKING		2*GE(SFP/RJ45)+2*GE(RJ45) Gigabit Ethernet Board with switch function			1	PC	Additional EG4 card	
RTN9	50 (V100R006) FOR	SITE MD7030			Optical transceiver,eSFP	Optical transceiver,eSFP					
	eSFP-1310nm- 1000Base-Lx SM	34060473	LOOSE PICKING		Optical transceiver,eSFP,1310nm,1.25Gb/s,-9~-3dBm,-20dBm,LC,Single Mode,10km			2	PCS	for MD7030_CSG01H	
RTN950 (Optical Patch cord) FOR SITE MD7030			OPTICAL PATCHCORD & F	Fixed Optical Attenuator							
	SS-OP-LC-FC-S-10	14130197	LOOSE PICKING		Patch cord-FC/PC-LC/PC-Single mode-G.652D-2mm-10m-PVC-Yellow			4	PCS	for MD7030_CSG01H	
	SS-OP-ATN-LC-5	45030021	LOOSE PICKING		Fixed Optical Attenuator,126	60nm~1620nm-5dB-LC/PC-45dB		2	Pcs	Attenuator(5dB)	
RTN9	50 (19 Inches & ETS	I installation) FOR	SITE MD7030		Huawei ODF-12 cores						
2	GPX147-GRP-12A	02080894	LOOSE PICKING		Splicing & termination module-12 cores-Contain 12 cores splicing & termination tray 1 pcs-10*483*260mm-Purple grey-Steel sheet-19*&ETSI installation-GPX147-GRP-12A				PC	1xODF (12 cores)	
	Optical adapter- FC/PC-FC/PC	14130073	LOOSE PICKING		Optical adapter-FC/PC-FC/P Square	C-Silvery white-Shell:Metal-Sleeve	:Zirconia-	12	Pcs	12 Optical adapter-FC-F	
Morob	ouse Signature				Receiver signature			Trucker	signatur	re	